

Progress of the contract during the month of June 2018

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/CR/RPR/WEIGHBRIDGE-BOT/2010 DTD 16.08.2010	Shri. Satvinder sing Sandhu, Supply, installation and operation of one pitless weighbridge at ICD Raipur	Monthly licence fees payable to CONCOR 17555/-	31.10.2020	01.11.2010	Contract under Progress	Not applicable
CONCOR/NGP/RO/836/2013/575 dated 28.06.2013	M/s T. N. Singh, Handling and Transportaion of Containers and Cargo at Raipur Container Terminal	Rs.11.14 Crores per annum	11.07.2017, 11.07.2018 extendable by Four months obligatory period	12.07.2013, 12.07.2017	Contract under Progress	Not applicable
CONCOR/CR/NGP/863/2013/3161 22.10.2013	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Nagpur Container Terminal and Ancillary Facility.	Rs.3.81 Crores	31.10.2017, 31.10.2018 extendable by four months obligatory period.	01.11.2013, 01.11.2017	Contract under Progress	Not applicable
CONCOR/CR/NGP/864/2013/3247 06.11.2013	M/s SAM Surveyor & Adjusters, Chennai - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Aurangabad, Bhusawal, Raipur and Mandideep Container Terminals of Central Region.	Rs.2.23 Crores.	31.10.2017, 31.10.2018 extendable by four months obligatory period.	01.11.2013, 01.11.2017	Contract under Progress	Not applicable
CON/NGP/RO/2015/5317 dated 02.01.2015	M/s Cement Carriers, Nagpur - Hiring of Trailers for Internal Shifting of Contianers at Nagpur Container Terminal.	Rs.1,09,92,000/- - per annum	08.01.2019	09.01.2015	Contract under Progress.	Not applicable
CON/NGP/RO/2015/5413 dated 14.01.2015	M/s Prem Chand & Company, Jind -Haryana- Handling of Cargo at Nagpur Container Terminal.	Rs.2,62,65,120/- per annum	08.01.2019	09.01.2015	Contract under Progress.	Not applicable
CON/CR/RCT/VEH/2015 16.06.2015	Hiring of Vehicle on Monthly Basis at ICD Raipur - M/s Satvinder Singh Sandhu, Raipur	Rs.19,05,372/-	15.05.2017, 15.05.2018, 15.09.2018 or till finalization of new tender, whichever is earlier.	16.05.2015, 16.05.2017, 16.05.2018	Contract under Progress.	Not applicable
CON/CR/MCT/VEH/2015/1068 dated 30.09.2015	M/s Arti Travles- Contract for Hiring of Vehicle on Monthly Basis at ICD Mandideep	Rs.25.98 Lakhs	12.09.2017, 12.09.2018 extendable by four months obligatory period	13.09.2015, 13.09.2017	Contract under Progress.	Not applicable
CON/CR/RCT/HK/979/1067 dated 30.09.2015	M/s Eximius Management Pvt. Ltd, Thane (West)- Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipur	Rs.37.71 Lakhs	21.09.2017, 21.09.2018 extendable by four months obligatory period	22.09.2015, 22.09.2017	Contract under Progress.	Not applicable
CON/CR/NGP/VEH-Hiring/AWB/2241 dated 28.11.2016	M/s.Shri Swami Samarth Travels, Auragnabad- Contract for hiring of vehicle on monthly basis at Aurangabad Container Terminal.	Rs.14.36,868/-	07.11.2018 further extendable by one more year	08.11.2016	Contract under Progress.	Not applicable
CONCOR/CR/NGP/875/2017/807 dated 09.08.2017	M/s Prem Chand & Company, Jind- Contract for Short Lead and Long Lead Transportation of Containers and Cargo at Nagpur Container Terminal.	Rs.5,79,58,650/- per annum	04.08.2021 extendable by one more year	05.08.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/837/2017/1109 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Mandideep Container Terminal.	Rs.6,69,91,770/- per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable
CON/NGP/RO/2017/832/2017/1110 dated 3rd October 2017	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation of Containers and Cargo at Bhusawal Container Terminal.	Rs.3,17,74,950/- per annum	30.09.2021 extendable by one more year	01.10.2017	Contract under Progress.	Not applicable
CONCOR/NGP/RO/ 880/1414 dated 22.11.2017	M/s Opal Asia (India) Pvt Ltd. - Contract for Leasing of space for repair of ISO/DSO Containers (20 FT, 22 ft 40 ft & 45 FT) in Inland Container Depots at Nagpur, Aurangabad, Bhusawal, Raipur and Mandideep including Empty Park at Mihan and CRTs.	Rs.6.40 Crores for a period of 4 (2+2) years	25.10.2019 extendable by two more years	26.10.2017	Contract under Progress.	Not applicable
CON/NGP/RO/801/ 1788 dated 31.01.2018	M/s Lift & Shift Services, Kolkata - Contract for Handling of Containers at Nagpur Container Terminal including Empty Park at Mihan	Rs.15,00,80,000/- for a period of 5(4+1) years,	15.01.2022 extendable by one more year	16.01.2018	Contract under Progress.	Not applicable
CON/NGC/RO/O&M/RST/2018/1837 dated 06.02.2018	M/s Excellent Engineering and Allied Services Pvt Ltd - Contract for Operation and Maintenance of CONCOR 03 Owned Loaded Reach Stackers at Nagpur Container Terminal	Rs.3,82,09,911/- - for a period of 4(3+1) years	28.02.2021 extendable by one more year.	01.03.2018	Contract under Progress.	Not applicable
CON/CR/MCT/837-A /2018/156 dtd: 27.04.2018-	M/s Prem Chand and Company - Contract for Hiring of Equipments for Handling of Empty Containers at Mandideep Container Terminal	Rs.1,89,80,000/- for a period of 5(4+1)	10.05.2022 extendable by one more year	11.05.2018	Contract under Progress.	Not applicable
CONCOR/CR/NGP/HK/RO/2018/1993 dated 03.03.2018	M/s Manav Seva Bahuuddeshiy Berojgar Sahakari Sanstha -Contract for Housekeeping and Clearing Services at CONCOR's Regional Office, Civil Lines Nagpur	Rs.18,39,240/- for a period of 2(1+1) years	28.02.2019 extendable by one more year	01.03.2018	Contract under Progress.	Not applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CONCOR/CR/HK/ICD/NGP/2018 dated 27.03.2018	M/s United Industrial Security Services - Contract for Estate Maintenance, Clearing and Housekeeping Services at CONCOR's Inland Container Depot, Nagpur	Rs.1,62,41,073/- for a period of 3(2+1) years	31.03.2020 extendable by one more year	01.04.2018	Contract under Progress.	Not applicable
CON/NGP/RO/849/2018/298 dated 28.05.2018	M/s Prem Chand & Company, Jind- Contract for Handling and Transportation Transportation of Containers and Cargo at Aurangabad Container Terminal.	Rs.6,89,86,545/- per annum	30.05.2022 extendable by one more year.	31.05.2018	Contract under Progress.	Not applicable
CON/ER/RO/WB-CFS-CTKR/2012 DT.24.4.12	M/S Digiweigh Private Limited	RS.1.88 crores	23.04.2022	24.04.2012	work in progress	Not applicable
CON/KOL/ER/CTKR/380 dated 25.03.14	M/S Highway Roadlines Pvt Limited	Rs 1.36 CRORES	31.07.2018	01.04.2014	work in progress	not applicable
CON/KOL/ER/BLS/H&T/2014, Dated 30.01.15	M/s Apana Logistics P Ltd	Rs 3.05 crores p.a.	28.02.2019	01.03.2015	work in progress	not applicable
CON/KOL/ER/OTL/HY-TECH/2015/179 Dated 29.06.15	M/s Hy-Tech Power Systems	Rs 11 lkhs p.a.	28.10.2018	29.06.2015	work in progress	not applicable
CON/KOL/ER/CTKR/2015/275 Dated 15.05.15	M/S T N SINGH	92.28 Lakh p.a.	15.05.2019	16.05.2015	work in progress	not applicable
CON/ER/MIS/CCTV/2015/485 Dated 12.11.15	M/s G S Computel Pvt. Ltd.	Supply+Installation 5588132 + AMC 644071 p.a.	28.03.2021	29.03.2017	AMC In progress	not applicable
CON/ER/MIS/AMC/2016/220 dated 10.03.16	M/s Bharat IT Services Ltd	4.6 Lakhs p.a.	31.07.2018	01.04.2016	work in progress	not applicable
CON/KOL/ER HK/CTKR-including CFS/2015/LOI/375 DT.23.10.2015	M/S EGC GROUP	Rs.75 lakhs	31.10.2018	01.11.2015	work in progress	Not applicable
CON/KOL/ER/CTDI/H&T/2015 DT.30.10.2015	M/S HIGHWAY ROADLINES PVT LTD	RS.36.71 LAKHS p.a.	15.11.2019	16.11.2015	Work in progress	Not applicable
CON/KOL/ER/GUNNY-H&T/2016/347, Dt. 18.04.16	M/S T N SINGH - JV	Rs. 4.84 crore p.a.	15.05.2020	16.05.2016	Work in progress	Not applicable
CON/KOL/ER/SHM-H&T/2016/371, Dt. 21.04.16	M/S LIFT & SHIFT SERVICES	Rs. 1.48 crore p.a.	20.05.2020	21.05.2016	Work in progress	Not applicable
CON/KOL/ER/AMJ/HDL/2015/490 DT.21.07.15 & CON/KOL/ER/AMJ/HDL/2016, DT. 31.05.16	M/S T.N. SINGH	RS. 2.72 crores p.a.	01.06.2020	02.06.2016	Work in progress	Not applicable
CON/KOL/ER/TATA-H&T/2016/323 DT.18.06.16	M/s Suman Forwarding Agency Pvt. Ltd.	RS. 1.09 crores p.a.	18.07.2020	19.07.2016	Work in progress	Not applicable
CON/ER/WB/ICD-BALASORE/2016/18 DT. 21.07.16	M/s Utkal Weighbridge and Calibration Centre	Rs.32,04,670/- p.a.	31.10.2026	01.11.2016	Work in progress	Not applicable
CON/KOL/ER/CTKR/KONE/RST/O&M/2016-17/23, Dt.27.12.16	M/s TIL Limited	Rs.1,44,90,000/-	31.12.2019	01.01.2017	Work in progress	Not applicable
CON/ER/WB/MMPLP/JHARSUGUDA/2017/67 DT. 05.01.2017	M/s Silicon Weighing Technologies Pvt. Ltd.	Rs.45,45,220/- p.a.	29.05.2027	30.05.2017	Work in progress	Not applicable
CON/ER/AMJ/TPT/2017/387, Dt.20.02.17	M/S Lift & Shift Services	Rs.1,30,92,018/- per annum	21.02.2019	22.02.2017	Work in progress	Not applicable
CON/ER/GFCJ/H&T/2017/444, Dt.17.03.2017	M/s Prem Chand & Company	Rs.38,37,000/- per annum	15.04.2021	16.04.2017	Work in progress	Deployment of Equipment
CON/ER/ROU/H&T/2017/08, Dt.12.04.17	M/s Prem Chand & Company	Rs.48,53,040/- Per annum.	10.05.2021	11.05.2017	Work in progress	Deployment of Equipment
CON/ER/HLZ/H&T/2017/435, DT. 01.05.17	M/s Highway Roadlines Pvt. Ltd.	Rs.51,91,066/- Per annum.	30.05.2021	31.05.2017	Work in progress	Deployment of Equipment
CON/ER/CTKR/TPT/2017/385, Dt. 20.04.2017	M/s T N Singh	Rs.1,85,86,250/- Per annum.	19.05.2019	20.05.2017	Work in progress	Not applicable
CON/ER/CAR/OT/2017/157, Dated 25.05.2017	M/s Kirti Tour & Travels	Rs.33,96,834/- Per annum.	31.05.2019	01.06.2017	Work in progress	Not applicable
CON/KOL/ER/Cont Rep/2017-18/404, dt. 19.06.2017	M/s Anchor Container Services Pvt. Ltd.	Rs.99.8 lakhs per annum (approx.)	30.06.2019	01.07.2017	Work in progress	Not applicable
CON/KOL/ER/AC/2017-18/95, Dt. 10.07.2017	M/s Lift & Shift Services	Rs.7.92 lakhs per annum.	16.07.2021	17.07.2017	Work in progress	Not applicable
CON/ER/FUT/SP/2017/193, Dt. 24.07.17	M/s Niharika Logistics Private Limited	Rs. 2,27,80,800/- per annum	31.08.2023	01.09.2017	Work in progress	Not applicable
CON/ER/WB/ICD/AMINGAON/2017-18/535, Dt. 23.08.2017	M/s Kumar System	Rs.10.78 lakhs per annum.	21.02.2028	22.02.2018	Work in progress	Delay in installation
CON/ER/KoPT/TP/2018/17, Dt.18.01.18	M/s Balmer Lawrie & Co. Ltd.	Rs.2,97,22,375/- (for 4+1 Years)	15.02.2022	16.02.2018	Work in progress	Not applicable
CON/ER/SHM/HOUSE KEEPING/ 2018/ 238, Dt. 13.02.18	M/s Rakshak Securitas Private Limited	Rs.1,37,14,224/- (For 2+2 Years)	29.02.2020	01.03.2018	Work in progress	Not applicable
CON/ER/CFS/CTKR/CHA/2018/75, Dt. 4.5.18	M/s ULTRA COMMERCIAL & CO	Rs. 44,29,395/- for 4+1 Years	23.05.2022	24.05.2018	Work in progress	Not applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/Elect/Repair & Maintenance/ER/2018/214, Dt. 22.05.2018	M/s Chakraborty Enterprise	Rs.21,39,507.20 Contract period 3 months with maintenance of 12 months	28.05.2019	29.05.2018	Work under mobilisation	Not applicable
CON/ER/HASIMARA/TPT/2018/184, Dt. 4.6.18	M/s Rapid Roadlines of India	Rs.67,20,000/- per annum.	18.06.19	19.06.18	Work in progress	Not applicable
CON/NR/TC/H&T/BGKT/122/2010 Dated 08.11.2010	M/s. Kandla Cargo Handlers	3.40 Crores	10.05.2019	11.05.2015	Work in progress	NIL
CON/NR/TC/TTO/DCT/Okhla	M/s. Prem Chand & Company	1.51 Crores	31.06.2019	01.07.2015	Work in progress	NIL
CON/NR /H&T at RE/2012 dated 20.07.2013	M/s Premchand & Co.	1.67 crores	16.05.2018 (Under extension period)	17.05.2013	LOI issued to M/s Premchand & Co. on 12.06.18. Work yet to commence	NIL
CON/NR/RST/Handling at MB/2013 dated 04.05.2013	M/s Shri Durga Crane Co.	1.14 Cr.	21.04.2018 (under extension period)	22.04.2013	Work in progress	NIL
CON/NR/H&T at Khatuwas/2013 dated 05.08.2014	M/s Lift & Shift Services	2.34 Cr.	09.06.2018	10.06.2014	Work in progress	NIL
Survey at ICD/RE, ICD/BGKT & ICD/KKU & DCT/Khemli	M/s Metcalfe & Hodgkinson	67.18 Lac	31.05.2018 (Extension period)	01.05.2013	Work in progress	NIL
CON/NR/TC/Consv/Kanakpura/2016	M/s. Prince Facility Management Pvt. Ltd.	13.20 lac	31.03.2019	01.04.2018	Work in progress	NIL
CON/NR/TC/BVH/C&H/2015 dated 12.06.2015	M/s. Shri Krishna Horticulturist	3.30 lac	05.11.2018 (under extension period)	06.11.2015	Work in progress	
CON/NR/TC/DDL/C&H/2015 dated 27.08.2015	M/s. Shri Krishna Horticulturist	21.50 lac	31.03.2018	01.04.2016	Work in progress	NIL
CON/NR/TC/Taxi at KKU & BGKT/2014 dtd 12.11.2014	M/s. Dezert Land Tour & Travels	13.89 lac	14.05.2018(KKU) 06.05.2018 (BGKT) (Under extension period)	15.05.2015 (KKU) 07.05.2015 (BGKT)	Work in progress	NIL
CON/NR/TC/TKD/TTO/2015 DT 12.10.2015	M/s S.B. Transport Co.	10.74Cr	05.11.2019	06.11.2015	Work in progress	NIL
CON/NR/TKD/C&A/Taxi/2015 dt.24/09/2015	M/s. Avtar Travels	98.66 Lakhs	30.11.2018	1.12.2015	Work in progress	NIL
CON/NR/TKD/C&A/Ambulance/2013 dt.18/12/2013	M/s M.P. Ambulance Sevices Pvt. Ltd.	7.20Lakhs	31.05.2019	01.06.2017	Work in progress	NIL
Road Transportation at ICD/Panipat	M/s Asian Cargo Movers	7.15 Crores	16.06.2018	17.02.2016	Short term arrangement with M/s Abir Associates	NIL
Handling & Terminal Transportation of Container/Cargo at ICD/Panipat & Baddi	M/s Premchand & Co.	1.26Crores	01.03.2020	02.03.2016	Work in progress	NIL
CON/NR/TKD/C&A/Parking/2015	M/s Ramsundar Prasad	69.88 lacs	28.03.2019	28.03.2016	Work in progress	NIL
CON/NR/TC/RTO/ at PHR/2016 dtd 29.06.2016	M/s. D.D.Khosla	2.06 Crores	27.07.2018	28.07.2016	Work in progress	NIL
CON/NR/TC/Advert./2016 (Empanelment of six media agencies)	1.)M/s. Chiranjn Advertising 2.) M/s. Pamm Advertising & marekting 3.)M/s. Lakshya Media Private Limited 4.)Critique Communication Pvt. Ltd, 5.) Venture Advertising Private Limited 6.)M/s. Sharad Advertising Pvt. Ltd.	81.43 Lakhs	14.11.2018	15.11.2016	Work in progress	NIL
CON/NR/TC/Taxi at DDL/2016	M/s. Verma Travels	83.73Lakhs	24.11.2018	25.11.2016	Work in progress	NIL
CON/NR/TC/H&T at PHR/2016	M/s. Highway Roadlines	99.93 Lakhs	15.12.2020	16.12.2016	Work in progress	NIL
CON/NR/TC/TUGHLAKABAD/C&H/2016	M/s. Prince facility Management System	1,07 Crores	17.01.2019	18.01.2017	Work in progress	NIL
CON/NR/TC/TKD/horti/2016	M/s. Trimurti Enterprises	8.89Lakhs	31.01.2019	01.02.2017	Work in progress	NIL
CON/NR/TC/H&T/KKU/2016	M/s.Ekta Enterprises	4.32 Crores	15.02.2021	16.02.2017	Work in progress	NIL
CON/NR/TC/BGKT/C&H/2016	M/s. Shrikrishna Horticulturist	17.99Lakhs	31.01.2019	01.02.2017	Work in progress	NIL
CON/NR/TC/Taxi at MBD/2017	M/s. Kamal Singh Taxi Contractor	8.37 Lakhs	17.04.2019	18.04.2017	Work in progress	NIL
CON/NR/TC/Lock Unlock/2016	M/s. SAM Surveyor & Adjusters	24 Lakhs	30.04.2019	01.05.2017	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TKD/C&A/Conservancy/ 2017	M/s. Rakshak Securitas Pvt. Ltd.	39.77Lakhs	30.04.2019	01.05.2017	Work in progress	NIL
CON/NR/TKD/C&A/Ambul/2017	M/s. M.P. Ambulance Services Pvt. Ltd.	2.16Lakhs	31.05.2019	01.06.2017	Work in progress	NIL
CON/NR/TC/H&T at Dhappar/2017	M/s. Punjab Container Services	69.54 Lakhs	31.07.2021	01.08.2017	Work in progress	NIL
CON/NR/TKD/H&T/Empty Yard/2017	M/s. SB Transport Company	6.38Crores	28.08.2021	29.08.2017	Work in progress	NIL
CON/NR/TKD/C&A/Bus/2017	M/s. Shiva Travels	7.80 Lakhs	22.08.2019	23.08.2017	Work in progress	NIL
CON/NR/TKD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	3.53 Crores	17.09.2021	18.09.2017	Work in progress	NIL
CON/NR/MBD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	57.69 Lakhs	15.09.2021	16.09.2017	Work in progress	NIL
CON/NR/TC/MBD/C&H/2017	M/s. Trimurti Enterprises	7.36 Lakhs	01.10.2019	02.10.2017	Work in progress	NIL
CON/NR/TC/Survey/DCT/2017	M/s. Vijaya Varma & Company	73.22 Lakhs	04.10.2019	05.10.2017	Work in progress	NIL
CON/NR/TC/H&T at DDL/2017	M/s. Apana Logistics Pvt. Ltd.	1.02 Crores	20.11.2021	21.11.2017	Work in progress	NIL
CON/NR/TC/Cargo Handling at DDL /2017	M/s. Punjab Container Service (Regd.)	98.98 Lacs	13.11.2021	14.11.2017	Work in progress	NIL
CON/NR/TC/DCTOKHLA/RTO/2017	M/s. S.B. Transport Company	5.80 Crores	27.11.2019	28.11.2017	Work in progress	NIL
Conservancy, Housekeeping & Horticulture services at ICD/Panipat	M/s. Narendra & Co.	3.84 Lac	07.12.2019	08.12.2017	Work in progress	NIL
CON/NR/TC/H&T at Khemli/2017	M/s Ekta Enterprises	1.74 Crores	07.03.2022	08.03.2018	Work in progress	NIL
CON/NR/TC/RTO at CMLK/2017	M/s Ekta Enterprises	5.98 Crores	21.02.2019	22.02.2018	Work in progress	NIL
CON/NR/TC/RTO/DHPR/2017	M/s Punjab Container Services	1.54 Crores	26.02.2020	27.02.2018	Work in progress	NIL
CON/NR/TC/Okhla/C&H/2017	M/s Prominent Housekeeping	24.30 Lakhs	07.02.2021	08.02.2018	Work in progress	NIL
CON/NR/TKD/C&A/Pest Control/2017	M/s Rakshak Securitas Pvt. Ltd.	11.26 Lakhs	06.03.2020	07.03.2018	Work in progress	NIL
CON/NR/TC/H&T at MB/2017/I	M/s Randhawa Logistics	53.34 Lakhs	10.02.2022	11.02.2018	Work in progress	NIL
CON/NR/TC/Khatuwas/C&H/2018	M/s Prince facility Management Services P. Ltd.	94.08 Lakhs	26.03.2021	26.03.2018	Work in progress	NIL
CON/NR/TC/Cargo Handling at CMLK/2017	M/s Ekta Enterprises	41.67 Lakhs	31.03.2022	01.04.2018	Work in progress	NIL
CON/NR/TC/Survey at TKD/2017	M/s Sam Surveyors	3.92 Crores	31.05.2023	01.06.2018	Work in progress	NIL
CON/NR/TC/survey/DDL/2018	M/s Aquarius Marine Services	93.08 Lakhs	31.05.2023	01.06.2018	Work in progress	NIL
CON/NR/TC/RTO MB/2018	M/s Ekta Enterprises	8.88 Crore	02.06.2018	01.06.2020	Work in progress	NIL
CON/NR/TC/ Cargo Handling at Baddi/2018	M/s Punjab Container Services	15.36 lakhs	22.06.2018	21.06.2019	Work in progress	NIL
CON/NR/Tech/ O&M of hyster at ICD/TKD	M/s. TIL Ltd.	3.89Crores	30.11.2020	01.12.2017	Work in progress	NIL
Con/t/blc/ccsb-7200/2018	M/s Sujan Industries	2.97Crores	22.11.2018	23.05.2018	Work in progress	Nil
Con/t/blc/friction wedges-14400/2018	M/s web tec taxmaco rail private ltd.	2.47Crores	22.11.2018	23.05.18	Work in progress	NIL
CON/NWR/ Empenalment of Adv agencies/123/2015	Empenalled 05 Agencies for Advertising :- 1. M/s Navnitil & Co. 2. M/s Square Communications Pvt. Ltd.	26.70 Lakhs	31.10.2018	01.07.2015	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
	3. M/s Pamm Advertising & Marketing 4. M/s Manipl Advertising Services Pvt. Ltd. 5. M/s Tiger Advertising					
CON/NWR/Tenders-II(a)/Vehicle Hire-PPBR/06/2015	M/s Rambhai S. Vagh Tours & travels	2.70 Lakhs	23.12.2018	22.12.2015	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-RST-7/106/2013	M/s.Lift & Shift Services	1.29 Crore	17.01.2019	18.01.2014	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Printing/229/2015	M/s Total Solutions	4.51 Lakhs	17.02.2019	18.02.2016	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/OTL-NWR/115/2015	M/s Warner Industries	4.33 Lakhs	30.06.2018	01.03.2016	Work in progress. Fresh tender floated. Tender dischared. Refloated - Tender again dishcharged (no bid recd)	N.A.
CON/NWR/Tenders-II(a)/HK - KHDB/230/2015	M/s Radiant Services	47.04 Lakhs	15.08.2018	16.04.2016	Work in progress. Under obligatory period. Floating of fresh tender under process.	N.A.
CON/NWR/Vehicle Hire-VCC(akv)/01/2015	M/s Metro Tour and Travel	6.48 Lakhs	15.08.2018	16.04.2015	Work in progress. Under obligatory period. LOI issued to M/s Metro Tours and Travels w.e.f.16.07.2018	N.A.
CON/NWR/Tenders-II(a)/AKV Long Lead/81/2012	M/s.OM Laxmi Roadways	8.78 crores	15.08.2018	16.04.2013	Work in progress under obligatory period. Fresh Tender floated.	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - KHDB/02/2016	M/s Metro Tours & Travels	20.64 lakhs	31.08.2018	01.07.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ Vehicle Hire - AKV/19/2016	M/s Metro Tours & Travels	6.48 Lakhs	14.12.2018	13.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/HK-SBI/250/2016	M/s Radiant Services	10.2 Lakhs	28.02.2019	01.03.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-JNPT/121/2015	M/s Ankit Container Carrier	4.22 Crore	30.06.2019	01.07.2015	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/KHDB/238/2016	M/s. Aquarius Marine Services	92.70 lakhs	30.11.2019	01.12.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/DCT-SBI/248/2016	M/s Aquarius Marine Services	12.87 Lakhs	14.05.2020	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Cargo Handling-KHDB/255/2016	M/s Shri Durga Crane Company	2.27 Crore	19.05.2020	20.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/DSO Container repair/249/2016	M/s Container Care Services	35.92 Lakhs	31.05.2020	01.06.2017	Work in progress	N.A.
CON/NWR/MIS/OT/PRN/TONNER/69/2017/01	M/s Cartridge Care Services Pvt. Ltd.	3.42 Lakhs	30.05.2019	01.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T-VCC/235/2016	M/s OM Laxmi Roadways	14.42 Lakhs	20.08.2020	21.08.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T - GIM/232/2016	M/s OM Laxmi Roadways	2.67 Crore	07.10.2020	08.10.2016	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/VCC/245/2016	M/s The General Surveyors of India	13.40 Lakhs	30.04.2021	01.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II (a)/KHDB - H&T/243/2016	M/s.Prem Chand & Company	4.72 Crore	03.05.2021	04.05.2017	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/GIM/247/2016	M/s SAM Surveyors and Adjustors	12.58 Lakhs	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-III(a)/Survey/AKV/246/2016	M/s SAM Surveyors and Adjustors	21.05 Lakhs	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - KHDB/20/2017	M/s Shree Sai Corporation	31.73 Lakhs	16.05.2019	17.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/MDPT-PIP-HK/258/2017	M/s Radiant Services	5.62 Lakhs	01.06.2019	02.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/AKV-HK/259/2017	M/s Radiant Services	9.02 Lakhs	12.06.2019	13.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(b)/AMC-WB/SBI-KHDB-AKV/80/2017	M/s.R.D.Scale Services	1.87 Lakhs	31.07.2018	01.08.2017	Work in progress	N.A.

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWR/Tenders-II(a)/O&M-NWR-RST/253/2016	M/s Excellent engineering and Allied Services Private Limited	2.06 Crore	15.07.2020	16.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RO-HK/252/2016	M/s Safal Hospitality & Maintenance Services	22.66 Lakhs	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Zonal AMC - Elec./242/2017	M/s Shivram Electricals	35.08 Lakhs	30.09.2018	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/VCC-HK/261/2017	M/s Radiant Services	11.50 Lakhs	31.07.2019	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/GIM-HK/260/2017	M/s Radiant Services	9.18 Lakhs	19.07.2019	20.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/PPSP/256/2017	M/s Aquarius Marine Services	38.51 Lakhs	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/MDCC/257/2017	M/s SAM Surveyors and Adjustors	52.53 Lakhs	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/H&T-AKV/251/2017	M/s Highway Roadlines Pvt. Ltd.	4.29 Crore	30.09.2020	01.10.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - RO/21/2017	M/s Shri Sai Corporation	12.28 Lakhs	30.09.2019	01.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(b)/Valuation/85/2017	M/s. Accurate Appraisal Services	95900	15.10.2019	16.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-PPSP/267/2017	M/s Ankit Container Carrier	6.06 Crore	31.01.2020	01.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RSC/DCT-SBI/265/2017	M/s Apana Logistics Pvt. Ltd.	18.52 lakhs	10.02.2021	11.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-MDPT/266/2017	M/s Apana Logistics Pvt. Ltd.	5.92 Crore	31.03.2020	01.04.2018	Work in progress	N.A.
CON/NWR/Vehilce Hive-AKV/Additional/22/2017	M/s Ishwarbhai S. Chaudhary	5.88 lakhs	14.02.2020	15.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Canteen-KHDB/270/2017	M/s. Roopali Chavana and Sweet Mart	5.85 lakhs	09.02.2020	10.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/273/ICD-KHDB/2017	M/s Patel Telecom & Xerox	4.40 lakhs	31.03.2020	01.04.2018	Work in progress	N.A.
CON/NWR/Vehicle Hire-GIM-MDPT/25/2018	M/s Bhagwanbhai L Chaudhari	16.97 lakhs	31.05.2020	01.06.2018	Work in progress	N.A.
CON/NWR/ Tenders-II(b)/ISO Repair-KHDB/275/2018	M/s. Container Care Services	17.01 Lakhs	30.04.2019	01.06.2018	Work in progress	N.A.
CON/EP/ICD-SNF/M50 CCBLOCKS & ROOF SHEETING/2017/854 DTD 21.10.2017	M/S.EARTH PAVERS (HYDERABAD) PVT LTD - Replacement of AC sheeting with pre-coated GI profile sheeting (2no's warehouses) & Conversion of existing BT area in to CC pavement in connection with Infrastructure development works at ICD/Sanathnagar, Hyderabad.	Rs.2,04,09,637	5/5/2018. Extended upto 05/06/2018	01.11.2017	Work completed on 05-06-2018	Not Applicable
CON/SCR/RO/ HR/27/SNF-HSKPG/2014/ 2063, Dated 24-11-2014	M/s. Sai Laxmi Conservance - Contract for Conservancy & Housekeeping at CONCOR-ICD, Sanathnagar, Hyderabad & Regional Office at Secunderabad	Rs.77,11,200/-	30-Nov-2016 - Extended for another one year upto 30-Nov-2017. Extended under post obligatory period of four months upto 31-03-2018. extended on adhoc basis upto 30-06-2018 or finalization of fresh contract, whichever is earlier. Tender opened on 05-05-2018. Contract awarded to M/s.Sai Laxmi Conservance for commencement from 01-07-2018	01.12.2014	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No. CON/SCR/ RO/HR/DCT-NPL & SCRO-Security/2016/ 403, Dated 21.3.2016	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	Rs.59,36,296.73ps for 02 Years	31st Mar 2018. Proposal for fresh tender has been submitted to CO for approval. Sponsorship from DGR is awaited. Contract extended for period of three months UPTO 30-06-2018 or till finalization whichever is earlier. Contract further extended by two months upto 31.08.2018 at Regional level	01.04.2016	Work in Progress	Not Applicable
CON/SCR/CM/STPT/SNF/1/2012-13/OT/11	M/s Durga Crane Services - Contract for Short Lead Transportation of EXIM / Domestic Containers at Sanathnagar, Hyderabad	Rs. 7,89,11,220/-	06-Mar-2017 Extended for another one year upto 06-Mar-2018. Extended into post obligatory period for another four months upto 06-07-2018 or finalisation of tender. Fresh tender floated on 18-01-2018 and opened on 12-02-2018, wherein no bids were received and the tender was discharged. Fresh retender floated on 30-04-2018 and opened on 30-05-2018. Negotiation meeting held with L-1 bidder on 28-06-2018 and awarding of fresh contract under process.	07.03.2013	Work in Progress	Not Applicable
CON/SCR/CM/OT/2014-15/01/1428, Dated 25-3-15	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	Rs.14,60,040/-	15-Mar-2017 extended for another one year upto 15-Mar-2018. Extended into post obligatory period for 4 months or finalisation, whichever is earlier upto 14-07-2018. Tender floated and opened on 25-04-2018. LOI issued to M/s.Leo Security and Allied Services on 23-05-2018 and the work has commenced from 01-06-2018	16.03.2015	Work completed on 31.05.2018	Not Applicable
No. CON/SCR/ RO/HR/ CFCV & MMLP Security/ 2016/435, Dt. 30-03-2016	M/s. Girish Gogia Security Agency - Rep. Brig. Girish Gogia (Retd.) - Providing Security Servicesat 1) CONCOR's Container Freight Station (CFS) - Visakhapatnam, 2) Multimodal Logistics Park (MMLPV) Visakhapatnam (A.P.)	Rs.1,87,00,000/- for 02 Years	15-Mar-2017 extended for another one year upto 15-Mar-2018. Extended into post obligatory period for 4 months or finalisation, whichever is earlier upto 14-07-2018. Tender floated and opened on 25-04-2018. DGR has advised for cancellation of the sponsorship. Hence, the tender could not be finalised. CO has been intimated accordingly and adhoc arrangement for a futher period of three months upto 30-09-2018has been made at RO level	01.04.2016	Work in Progress	Not Applicable
CON/SCR/RO/HR Vehicle Hire-MMLP/VZP/01/ 1108, Dt. 17-07-2015	M/s.IM Trade Co., - Contract for Providing Two vehicles Tata Indica (Non-Ac) - Diesel Driven or Equivalent Vehicles with Drivers on monthly hire basis to CONCOR, Visakhapatnam	Rs.23,40,000/-	16-07-2017-Extended for another year upto 16-07-2018	17.07.2015	Work in Progress	Not Applicable
No. CON/SCR/CM/OT/2014-15/01/1428, Dated 25-3-15	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub Station and Electrical Installations at ICD/DCT/SNF	Rs.17,82,479/-	28-Mar-2017 extended for another one year upto 28-Mar-2018. Extended into post obligatory period for another 4 months upto 27-07-2018 or finalization whichever is earlier	29.03.2015	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/RO/HR /17/I/2016/1190 to 1195, Dated 18-08-2016	Empanelment of Advertising Agencies in CONCOR SCR for releasing of advertisement notification in newspapers - 1) M/s. Alaknanda Advertising (P) Ltd., 2) M/s. Associated Advertising Pvt., Ltd., 3) M/s. FMC Advertising 4) M/s. Sreshta Advertising 5) M/s. Surya Adsystems Pvt., Ltd., 6) M/s. Ventures Advertising Pvt., Ltd.,	31.50 Lakhs (24 Months)	21.08.2018	22.08.2016	Work in Progress	Not Applicable
CON/SCR/RO/HR/36/I/2013, Dated 30-09-2013	M/s. S.S. Xerox - Contract for Providing & Operating Telephone facility with STD/ISD/PCO/FAX/Photocopy/Computer & Printer with Internet and Stationery Items at CONCOR, ICD/Sanathnagar	Rs.11,39,940/- (Revenue)	30-Sep-2016 ; Extended for another 02 years period upto 30-09-2018	01.10.2013	Work in Progress	Not Applicable
No. CON/SCR/EP/ NPL/Elec. AMC/2015/763, Dated 05-06-2015	M/s. Karunakar Enterprises - Services pertaining to Maintenance of Substation and Electrical Installations at DCT / Nagulapalli	7,35,998.40ps	04-06-2017- Extended for another year upto 04-06-2018. Extended into post obligatory period for four months upto 04-10-2018 or finalisation of tender, whichever is earlier	05.06.2015	Work in Progress	Not Applicable
CON/SCR/RO/HR/Security-SNF/I/2017, Dated 01-02-2017	Col. Shishir Kumar Dass (Retd) - Contract for Providing Security & Incidental Services at Combined Container Terminal, Sanathnagar, Hyderabad	Rs.3,47,28,279/- (2 Years)	10.02.2019	11.02.2017	Work in Progress	Not Applicable
Tender No.CON/SCR/CRS/2017/9 dtd.19.12.2017	M/S.CONTAINER CARE SERVICES Establishment of Container Repair Facility on the leased out space to carry out major and minor repair of damaged ISO/Domestic Containers as per IICL Specifications at ICD/DCT_Sanathnagar, DCT_Nagalapalle(NPL) of T.S and CNGT/GNT, CFS/VSKP & MMLP/VSKP of (AP) and ICD/Desur and Adhoc locations of South Central Region.	RS.1.23 CRORES (1+1) YRS	28.02.2019	01.03.2018	work in progress	Not Applicable
CON/SCR/EP/ICD/SNF/EXTENSION OF SICK SPUR/2017/323 DTD 27-02-2018	M/S.RAKSY INFRASTRUCTURE PVT LTD. - EXTENSION OF SICK SPUR AT ICD-SANATHNAGAR	RS.5.30 CR (1 YR)	12.03.2019	13.03.2018	Work in Progress	Not Applicable
CON/SCR/CM/OTLs/I/2017-18/OT/01, Dated 07-04-2017	M/s. Tetra Tekseal Pvt., Limited Supply Contract for One Time Lock (OTLs) with Anti Spin Lock & Laser Marking of Seal Numbers and Plastic Strip Seals required at Various Container Terminals of South Central Region.	15,91800/- Yrs) (2+1)	31.05.2019	01.06.2017	Work in Progress	Not Applicable
CON/SCR/CM/WB/SNF/OT/2012-13/13/3208, Dated 03-06-2013	M/s. Madanapalle Construction Co., (Pvt.) Ltd - Contract for Operation & Maintenance of CONCOR owned Electronic Weighbridge (80MT) at Inland/Domestic Container Depot at Sanathnagar, Hyderabad, Telangana	Rs.28,08,000/- (5+1 Yrs.)	6/30/2018. Extended for another year upot 30-06-2019	01.07.2013	Work in Progress	Not Applicable
CON/SCR/CM/SNF/Survey/ 2017/03, Dated 12-04-2017	M/S.SAM SURVEYORS & ADJUSTERS Providing Professional Services for Survey of Contaienrs and Cargo at ICD/DCT at Sanathnagar, Hyderabad and DCT/Nagalapalle.	Rs.3.09Cr.(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/CFCV/ Survey/2017/04, Dated 12-04-2017	M/S.SAM SURVEYORS AND ADJUSTERS Providing of Professional Services for Survey of Containers and Cargo at CFS/CFCV and MMLP, Visakhapatnam.	Rs.2.19 Cr.(2+2+1 yrs)	15.07.2019	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/ Guntur/2/2017-18/OT/02, Dated 19-04-2017	M/S.HIGHWAY ROADLINES PVT LTD. Tender for Handling & Internal of containers and Cargo at CONCOR's Terminal at Guntur - through e-tender cum Reverse Acution mode.	Rs.4.79 crores (2+1 yrs)	10.08.2019	11.08.2017	Work in Progress	Not Applicable
CON/SCR/SNF/WP/2015/OT/01/618, DTD.10.09.2015	M/s. Medhansh Enterprises - Contractor for Provision of un-interrupted water supply through RO Water Plant at ICD/SNF.	Rs.13,20,000/-	07.09.2019	08.09.2015	Work in Progress	Not Applicable
No.CON/SCR/CM/SNF/RDT/2015-16/OT/01/I/1422, Dated.14.09.2015	M/s. Nautical Lines (P) Ltd., - Road Transportation (Long Lead) of EXIM & Domestic Containers / Closed Body Trucks (CBTs) between Inland Container Depot, Sanathnagar, Hyderabad (Telangana State) and Ports / Container Terminals in Mumbai area, Chennai area, Krishnapatnam Port and other destinations	Rs.17,73,64,395/- (2+2+1 Yr)	30-09-2017. Extended for a further period of two years upto 30.09.2019	01.10.2015	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
No. CON/SCR/RO /HR/30/I/2016/1582, Dated 28-10-2016	M/s. RJVS Enterprises - Contract for Catering Services at ICD / Sanathnagar, South Central Region (SCR)	Rs.5,86,845/- (3+2 Yrs-Renue)	31.10.2019	01.11.2016	Work in Progress	Not Applicable
CON/SCR/CM/H&T /CFCV & MMLPV/2015-16/OT/02/ 1646, Dt.29-10-15	M/s. Prem Chand & Company - Composite Contract work for Container & Cargo Handling and Transportation at Combined Container Terminal (CFCV) and Container Freight Station, Multi Modal Logistics Park (MMLPV), Visakhapatnam (A.P)	Rs.49,69,16,575/- (4+1 Yr.)	30.11.2019	01.12.2015	Work in Progress	Not Applicable
NO.CON/SCR/HR/CFCV&MMLPV/TENDE R/2017/2532 DTD 27-12-2017	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR, Visakhapatnam (A.P.)	Rs.1.64 crores (2+1 Yrs)	31.12.2019	01.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/SECURITY/GUNTUR	M/S.THATIPATHRI MOHAN REDDY SECURITY AGENCY	RS.36.09 LAKHS - 2 YEARS	14.01.2020	15.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/SECURITY/DESUR/2018/167 DTD 25-01-2018	3807-WG.CDR.ANIL KUMAR SING BISHNOI-Contract for providing security and incidental services at ICD-Desur	Rs.36.86 lakhs - 2 yrs	31-01-2020	01.02.2018	Work in Progress	Not Applicable
CON/SCR/CFCV/EP/AMC/5/6/2018 DTD 07-02-2018	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub-Station and Electrical Installations at CFS, Visakhapatnam	RS.11.32 LAKHS (2YRS)	09.02.2020	09.02.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/I/2017-18/OT/12 Dated 21-02-2018	M/s.Balmer Lawrie and Co.Ltd. Appointment of Agency for Preparation of Seal Cover for Processed Transshipment Permit, arrange Seal Check by Customs, Container Landing Endorsement by Customs and Cancellation of Continuity Bond for movement of containers from Visakhapatnam to ICD/Birgunj (Nepal) via Land Customs Station	Rs.46,67,400 (2+1) YEARS	31.03.2020	01.04.2018	Work in Progress	Not Applicable
CON/SCR/VEH HIRE-CFCV&MMLPV 2018	Vaishnavi Tours and Travels. Contract for Providing Two Vehicles i.e. Tata Indica (Non-AC) or Equivalent Vehicle (Diesel Driven) with drivers on monthly hire basis at CONCOR, Container Freight Station (CFS), Visakhapatnam.	6264000 2+1 years.	31-03-2020	01.04.2018	Work in Progress	Not Applicable
No. CON/SCR/HHT/2017/08 dtd.06-03-2018	M/s.Aquarius Marine Services"Hiring of Professional Services for container inventory management through hand held terminals(HHTs) at ICD/DCT_Sanathnagar and DCT_Nagalapalle(NPL), Telangana State and CFS/Visakhapatnam & MMLP, Visakhapatnam of AndhraPradesh in SCR)HAND HELD TERMINALS	Rs.3.21 cores (2+1 years)	31.03.2020	01.04.2018	31.03.2020	Not Applicable
No. CON/SCR/CM/ CMCN/2015-16/ OT-e/03, Dt. 19-4-2016	M/s. Medhansh Enterprises - Contract for Providing Uninterrupted Purified Drinking Water at CONCOR's Domestic Container Terminal at Nagalapalle, Velimala Village, R.C. Puram Mandal, Nagapalappe (Medak Dist) -	Rs.11,15,400/- (4+1 Yr)	08.05.2020	09.05.2016	Work in Progress	Not Applicable
CON/SCR/HK/NPL DATED 02-04-2018	M/s. Leo Security and allied services - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	Rs.41,52,917 (2+1 yrs)	31-05-2020	01.06.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/I/2017-18/OT/12 Dated 21-02-2018	M/s.Seaport Cargo and Logistics Pvt.Ltd. contract for SHORT LEAD TRANSPORTATION OF EXIM / DOMESTIC CONTAINERS AT CONCOR, South Central Region's GUNTUR TERMINAL, Andhra Pradesh	Rs.5,35,52,174/- (2+1 years)	31-05-2020	01.06.2018	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/CM/H&T/CMCN/I/2017-18 DTD 27-09-2017	M/s.Highway Roadlines Pvt.Ltd. Contract for Handling & Transportation (Short Lead) of Containers/Cargo at Domestic Container Terminal (DCT), Nagalapalle (CMCN)	Rs.11.89 Crores (4+1 YEARS)	20.01.2022	21.01.2018	Work in Progress	Not Applicable
CON/SCR/CM/MOA /Desur/I/2016-17/304, Dated 16-02-2017	M/s.. ATC Global Logistics Pvt., Ltd., - Contract for Marketing and Operation Associate at CONCORs Terminal at Desur, (ICDR) - Belgavi (Karnataka)	Rs.49,20,000/- (5+5 Years) (Revenue)	31.03.2022	01.04.2017	Work in Progress	Not Applicable
No. CON/SCR/CM/H&T/SNF/2017-18/OT/07/286 21-02-2018	M/s.Highway Roadlines Pvt.Ltd HANDLING & INTERNAL TRANSPORTATION OF CONTAINERS, CARGO AND EXIM / DOMESTIC WAREHOUSES MANAGEMENT AT INLAND / DOMESTIC CONTAINER DEPOT AT SANATHNAGAR, HYDERABAD	Rs.38.49 crores. (4+1 YRS).	17.04.2022	18.04.2018	Work in Progress	Not Applicable
CON/SCR/CM/WB/MMLP/I/2014-15/OT/02/1795, Dated 28-08-2014	M/s. Ratha Services - Contract for Supply, Installation & Operations of One Number of Pitless Electronic Weigh Bridge (100MT) for weighment at Multi-Modal Logistics Park at Visakhapatnam on Built, Operate and Transfer Scheme (BOT)	Rs.78,00,000/- (10 Years) (Revenue)	01.03.2025	02.03.2015	Work in Progress	Not Applicable
No. CON/SR/TNPM/WB/ OM/0113/17 dtd 05.04.2013	M/s OHM Sakthi Weigh Bridge Contract for Leasing of space with 100MT fully Electronic Pit-less surface mounted weighbridge for O&M at ICD/TNPM (3+2) years	Rs. 15.84 Lakhs PA	15.11.2018	16.07.2013	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular tender whichever is earlier w.e.f.16.07.2018
No. CON/SR/SURVEY/HOM/MVN/TUP/IGU/V PDP/0413/03 dtd 09.07.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers /Cargo at HOM/MVN/ TUP/IGU Terminals (4+1)	Rs. 23.91 Lakhs PA	07.11.2018	08.07.2013	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular tender whichever is earlier w.e.f.07.07.2018
No. CON/SR/TNPM/SURVEY /0113/16/13-14 dtd 19.06.2013	M/s SAM Surveyors & Adjusters Hiring of Professional Services for Survey of Containers/Cargo and Inventory Management at ICD/TNPM (2+2+1)	Rs. 73.36 Lakhs PA	31.10.2018	01.07.2013	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular tender whichever is earlier w.e.f.01.07.2018
CON/SR/WB/MVN/1213/20/13-14 Date 05.02.2014	M/s OHM Sakthi Weigh Bridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station, Milavittan, Tuticorin on BOT basis for a period of 10 (TEN) years	Rs.62400/- as lease charges PA	10.04.2024	11.04.2014	In progress कार्यप्रगती पर है।	
CON/SR/WB/IGU/1213/19/13-14 Date 05.02.2014	M/s OHM Sakthi Weighbridge Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Inland Container depot, Irugur, Coimbatore on BOT basis for a period of 10 (TEN) years	Rs.62400/- as lease charges PA	19.06.2024	20.06.2014	In progress कार्यप्रगती पर है।	
Agreement No.CON/Sr/IGU/HND_TPT/1114/12/14-15 dated:17.04.2015 □	M/s T.N.Singh Handling of Containers/Cargo & Terminal Transportation and Road Transportation of Containers & CBT at ICD/IGU (Coimbatore) (2+2+1)	Rs.3.61 Crores approx.PA	10.03.2019	11.03.2015	In progress कार्यप्रगती पर है।	Extended further Two years w.e.f.11.03.17 as per terms and conditions of the contract
Agreement No/CON/WFD/Elec.Maint/2015 dtd 13.05.2015	M/s Sri Vinayaka Electricals Services pertaining to AMC of Sub-station and electrical installations at ICD/WFD (2+1)	Rs.7.18 lakhs approx.PA	31.08.2018	01.05.2015	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular tender whichever is earlier w.e.f.01.05.2018

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/TNPM/CRS/0215/16/ 15-16 Dated 19.06.15	M/s Opal Asia India (Pvt.) Ltd Container Repair Facility to Carry all Major and Minor Repairs of Damaged (DSO) containers as per IICL specifications at ICD/TNPM Chennai (2+2) years	Rs.18.64 Lakhs approx.PA	31.05.2019	01.06.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.06.17 as per terms and conditions of the contract
No.CON/SR/TNPM/ELECT/OT/0315/18	M/s Ashok Power Planning Services pertaining to maintenance of sub-station and Electrical Installations at Inland Container Depot /Tondiarpet (ICD/TNPM) (2+1) years	Rs.29.52 Lakhs approx. for three years	30.09.2018	01.06.2015	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular tender whichever is earlier w.e.f.01.06.2018
CON/SR/TUP/THC/0615/03/15-16 dated 14.09.2015	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo & Handling of Cargo (2+1) years	Rs.1.78 Crores Approx. PA (excluding S.Tax)	10.09.2018	11.09.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.11.09.2017 as per terms and conditions of the contract
CON/SR/MVN/H&T/0615/05/15-16 dated:29-09-15	M/s Jehovah Jireh Freight Systems Handling and Transportation of Container/Cargo for (2+2+1) years	Rs.72.64 Lakhs Approx. PA (excludng S.Tax)	30.09.2019	01.10.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.10.17 as per terms and conditions of the contract
CON/SR/OTL/0515/01/15-16 dated 14-09-15	M/s Warner Industries, Supply of OTLs (with anti spin lock and laser marking of seal number) & Pad Locks Seals for (2+1) years	Rs.6.65 Lakhs Approx. PA (including taxes)	20.09.2018	21.09.2015	In progress कार्यप्रगती पर है।	Extended for one more year w.e.f.21.09.2017 as per terms and conditions of the contract
CON/SR/TNPM/EXIM/TPT/0715/06/15-16 dated 27.10.2015	M/s Sri Thirumala Transport Road Transportation of EXIM (EXPORT-IMPORT) containers between Chennai /Kattupalli/Krishnaptnam Ports and ICD/TNPM at ICD/TNPM for (2+2+1) years)	Rs.2.96 Crores approx. PA (Excluding S.Tax)	10.11.2019	11.11.2015	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.11.10.17 as per terms and conditions of the contract
CON/SR/TNPM/DSO/TPT/1115/ 14/15-16 dated 26.02.2016	M/s Sri Thirumala Transport DSO Road Transportation at TNPM and Intercarding of Trailers at ICD/TNPM & HOM for (2+2+1) years)	Rs.1.38 Crores approx. PA (Excluding S.Tax)	29.02.2020	01.03.2016	In progress कार्यप्रगती पर है।	Extended further two years w.e.f.01.03.18 as per terms and conditions of the contract
No.CON/SR/DGR/LT21/Security/IGU/MVN/TUP/KON/15-16 dated 16.03.2016	M/s Kishore Thampi U.C. Security Agency Providing Security & Incidental Services (2 years)	Rs.42.80 Lakhs approx. PA (Excluding S.Tax)	16.09.2018	17.03.2016	In progress कार्यप्रगती पर है।	Extended on adhoc basis for six months or finalization of regular contract whichever is earlier
CON/SR/DGR/LT20/Security/TNPM/HOM/SRO/SPD/16-17 dated 04.04.2016	M/s Umesh Kumar Security Agency Providing Security & Incidental Services (2 years)	Rs.4.19 Crores approx. PA (Excluding S.Tax)	31.10.2018	01.05.2016	In progress कार्यप्रगती पर है।	Extended on adhoc basis for six months or finalization of regular contract whichever is earlier w.e.f.01.05.2018
No.CON/SR/IGU-CHTS /TPT/1215/16	M/s Sajimon Transports Road Transportation of Containers between ICD/IGU and RCT/CHTS/VPDP Ports at ICD/IGU, Coimbatore (1+1) years	Rs.62.34 Lakhs PA Approx.	20.07.2018	21.03.2016	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular contract whichever is earlier w.e.f.21.03.2018
No.CON/SR/WFD/TPT/OT/LOA/0416/02/16-17 dated 21.06.2016	M/s Shekar Logistics Pvt. Ltd Road Transportation Containers & Cargo at ICD/WFD, Bengaluru, (2+2+1) years	Rs.2.27 Crores PA approx. (Excluding S.Tax)	10.11.2018	11.07.2016	In progress कार्यप्रगती पर है।	Invoked obligatory period of four months or finalization of regular contract whichever is earlier w.e.f.11.07.2018
CON/SR/T/TNPM_HOM/O&M/0416/01/6-17 Dated. 29.07.2016	M/s TIL Ltd Operation and Maintenance of CONCOR Owned RSTs at TNPM & HOM (3+1) years	Rs.2.26 Crores PA approx. including S. Tax	31.07.2019	01.08.2016	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/P&A/AA/EOI/LOE/2015-16 Dt,15.03.2016	1. M/s Goldmine Advertising Limited, 2. M/s MCS Communications Pvt. Ltd, 3. M/s Pamm Advertising & Marketing, 4. M/s Sreshta Communications, 5. M/s Associated Advertising Pvt. Ltd, 6. M/s Yakshi Communications, 7. M/s Surya Adsystems Pvt. Ltd, 8. M/s Alaknanda Advertising (P) Ltd Empanelment of advertising agencies at Southern Region for 3+1 years	Rs.30.Lakhs PA approx.	14.03.2019	15.03.2016	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/DGR/Seucrity/LT08/16-17 Dt.15.02.2017	M/s Nand Jee Upadhyay Security Agency Providing security and incidental services (2 years)	Rs.3.45 Crores approx. PA (Excluding S.Tax)	14.02.2019	15.02.2017	In progress कार्यप्रगती पर है।	-
CON/SR/VPDM/WB/BOT/0416/04/16-17 Dated 26.07.2016	M/s SLINTEC Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station,Vallarpadam, Cochin on BOT basis for a period of 07 (Seven) years	Rs.33000/- as lease charges PA Excl.Taxes	19.12.2023	20.12.2016	In progress कार्यप्रगती पर है।	-
CON/SR/CFS/MVN/HK/LT07/16-17 Dated 10.03.2017	M/s Jehovah Jireh Freight Systems Housekeeping & Conservancy Services for (2+1) years	Rs.3.60 Lakhs PA approx. (excl.S.Tax)	18.03.2019	19.03.2017	In progress कार्यप्रगती पर है।	-
CON/SR/HOM/Award of contract/ODC/16-17 Dated:27/02/17	M/s Kalaivani Transport Movement of Over Dimensional Cargo (ODC) Containers by Road between Port side Container Terminal, Harbour of Chennai (PSCT/HOM) (Chennai Port) and ICD/WFD & ICD/SNF(2+1) years	Rs.14.84 Lakhs PA approx.	28.02.2019	01.03.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/CFS/VPDM/HK/LT10/16-17	M/s Incare Housekeeping Pvt. Ltd Housekeeping & Conservancy services at CFS/VPDM, Vallarpadam (2+1) years	Rs.19.31 Lakhs PA approx. exclu..S.tax	21.03.2019	22.03.2017	In progress कार्यप्रगती पर है।	-
No.CON/SR/VPDM/Hiring/Vehicle/LT02/17-18	M/s Evalynn Hiring of two Vehicles on monthly basis for customs & vehicles on Need basis as per requirement at CONCOR, CFS/VPDM, Kochi	Rs.8.13 Lakhs PA approx. Excluding S.tax (1+1) years	24.05.2019	25.05.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f. 25.05.2018 as per terms and conditions of the contract
No.CON/SR/ VPDM/TPT/ 0417/04	M/s Opal Asia (India) Pvt. Ltd Short & Long Lead Road Transportion of Containers at CFS/VPDM, Cochin	Rs.21.91 Lakhs PA approx. (2+2+1) years exclud. GST	27.06.2019	28.06.2017	In progress कार्यप्रगती पर है।	-
CON/SR/VPDM/SURVEY/0417/03	M/s Sam Surveyors and Adjusters Providing Professional services for Survey of Containers & Cargo & inventory management including EDI services at CFS/VPDM, Vallarpadam, Cochin.	Rs.10.18 Lakhs PA approx. for 4+1 years	27.06.2021	28.06.2017	In progress कार्यप्रगती पर है।	-
No.CON/EP/SR/TNPM/AMC-Civil/0417/02	M/s A.D.Constructions Annual maintenance contract for civil works at ICD-TNPM , Chennai.	Rs.1,60,11,757/- approx. for 12 months	11.07.2018	12.07.2017	Concluded संपन्न हुआ	Contract terminated in May 2018
CON/SR/MVN/Hiring of Vehicle/LT03/17-18 dt.10.07.17	M/s Kanga Durka Travels Hiring of One Vehicle on monthly basis at CFS/MVN for customs	Rs.4,78,560/- PA approx. Plus taxes (2+1) years	31.07.2019	01.08.2017	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/WFD/HK/0517/07 Dt.30.08.17	M/s Green Environment Facility Management Services Housekeeping & Conservancy Services at ICD/WFD	Rs.32.40 Lakhs PA approx. (2+1 years)	31.08.2019	01.09.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/Hiring of Vehicles/0717/10	M/s Guru Tours & Travels Hiring Of Vehicles 04 Nos on monthly basis for CONCOR , ICD, Whitefield, Bengaluru	Rs.24.23 lakhs PA approx, contract awarded for 1+1 years	31.10.2018	01.11.2017	In progress कार्यप्रगती पर है।	-
CON/P&A/SRO/Vehicles/ 0717/11/17-18 dt.03.11.2017	M/s Sri Kaligambal Travels Hiring of vehicles five (05) nos. on monthly basis for CONCOR, ICD/TNPM at Chennai □	Rs.22.14 lakhs PA approx, contract awarded for 1+1 years	31.10.2018	01.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/WFD/CRS/LOA/0617/08/17-18 dt.13.10.2017	M/s INJ Container Repair and Services Establishing Container Repair Facility at ICD/WFD, Bengaluru.	Rs.22.77 lakhs approx. for 4 years (2+2) exclusive of GST	19.10.2019	20.10.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/HK&C/0817/12/17-18 dt.13.11.2017	M/s A.Ganesan & Co. Housekeeping and Conservancy Services (2+1) years	Rs.48,59,784/- PA approx. excluding GST.	14.11.2019	15.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/ASP/0617/09/SR_SCR/17-18 dated 15.11.2017	M/s Neelami Hiring of Application Service Provider (ASP) for Conducting Internet Auction cum tender at Container Corporation of India Ltd., Southern Region & South Central Region Terminals	Rs.6,58,092/- approx. for three years (i.e.2+1) before GST.	15.11.2019	16.11.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/RSt/TYRE/1017/14 dt. 08.12.2017	M/s MRF Ltd Procurement of TYRE for Reach Stackers Cranes at ICD/TNPM. Chennai (36 Nos.)	Rs.33.55 Lakhs approx. including GST	07.12.2018	08.12.2017	In progress कार्यप्रगती पर है।	-
CON/SR/TECH/FIRE SYSTEM/0517/06/17-18 Dtd. 28.12.2017	M/s A.D.N. Fire Safety Pvt. Ltd Supply, Installation, Commissioning of Intelligent fire alarm, High sensitivity smoke detection & intelligent Gas based fire suppression system for Server Rooms at various terminals of Southern Region of CONCOR and Maintenance during Warranty Period and AMC for three years after the expiry of Warranty period	Rs.42,88,725/- plus GST as applicable (Four months completion period)	04.04.2018	05.12.2017	Concluded संपन्न हुआ	Work completed
CON/SR/WFD/HNLD/0817/13 dt. 30.01.2018	M/s Prem Chand and Company Handling of containers & cargo including terminal Transportation WFD	Rs.13.68 crores PA approx. excluding GST (4+1) years	31.01.2022	01.02.2018	In progress कार्यप्रगती पर है।	-
.CON/SR/DGR/Security/VPDM/17-18	M/s Cletus MA Security Agency Providing Security & Incidental Services at CFS/VPDM, Cochin	Rs.36,04,697.28/- PA approx. for 2 years	28.02.2020	01.03.2018	In progress कार्यप्रगती पर है।	-
CON/SR/RO/Hiring of Vehicles/1117/15/17-18 Dt.17.02.2018	M/s EM Rasja Travels Hiring of vehicles on monthly basis for CONCOR, SRO, Chennai □	Rs.12,60,192/- PA approx. excluding GST(1+1) years	11.02.2019	12.02.2018	In progress कार्यप्रगती पर है।	-
CON/SR/Survey/WFD/1117/17	M/s Pinnacle Marine Services Pvt. Ltd Providing Professional services for Survey of Containers & Cargo & inventory management services at ICD/WFD, Bengaluru,	Rs.1,08,50,991/- PA approx. excluding GST (4+1) years)	28.02.2022	01.03.2018	In progress कार्यप्रगती पर है।	-
CON/EP/SR/NMPT/1217/18	M/s V. Santhosh Babu Renovation of railway siding at New Mangalore Port Trust	Rs.56,72,621/- excluding GST (02 months)	07.05.2018	08.03.2018	In progress कार्यप्रगती पर है।	-

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/VPDM/HNLd/1217/18-19 dt.02.05.2018	M/s Highway Roadlines Pvt. Ltd Handling of containers & cargo	Rs.98.04 Lakhs excluding GST (2+1+1) years	07.05.2020	08.05.2018	In progress कार्यप्रगती पर है।	-
CON/SR/TNPM/HND/Cargo/0318/20/18-19 Dt.07.06.2018	M/s B.L.Transport Pvt. Ltd Handling of Cargo at ICD/TPM	Rs.2.86 crores approx. per annum excluding GST for 2+2 years	17.06.2020	18.06.2018	In progress कार्यप्रगती पर है।	-
CON/EP/SR/WFD/AMC/Agreement/0318/22 dt.28.05.2018	M/s A.D.Constructions Annual Maintenance contract for Civil Works at ICD/WFD	Rs.193.19 lakhs approx. for one year including GST	07.06.2019	08.06.2018	In progress कार्यप्रगती पर है।	-
Secy\vehi-tender\DRT\18 seater Minibus\Tender-2014\corres/177 dtd. 21.01.2015	M/s Vardaini Travels	Rs. 7.99 lakh per annum	10.02.2017 (Extended for 1 year w.e.f. 11.02.2017 to 10.02.2018).Extended for an obligatory period of 4 months w.e.f. 11/02/2018 to 10/06/2018 or till finalisation of new contract, whichever is earlier.	21-02.2015	कार्य समाप्त हो गया है Work is completed.	लागू नहीं Not Applicable
CFS-NM/ Container H&T/ Tender2012/LOI/72 Dated 08/01/2013	M/s Highway Roadlines Pvt. Ltd.	4.95 Crores Per Annum approx.	07.02.2017 (Extended for a further period of 1 (one) year w.e.f.08/02/2017 to 07/02/2018 on same rates, terms and conditions. Ref.C.O.Letter No.CON/IM/WR/33-A-5/TPT/15/10273 Dated 30/11/2016). Extended for an obligatory period of 4 months w.e.f. 08/02/2018 to 07/06/2018 or till finalisation of new contract, whichever is earlier. Extended for a period of one month w.e.f. 08/06/2018 or till commencement of new contract, whichever is earlier, as per DOP for emergent arrangement under Regional Powers.	08.02.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/Transportation/Tender 2012/LOI/1411 Dated 17/07/2013	M/s Apana Logistics Pvt.Ltd.	Rs. 17,42,39,552/- p.a.	16.07.2015 (further extended for 2 years w.e.f. 17/07/2015 Ref. C.O.Letter No.CON/IM/WR/335-D/12 Dt.14/07/15). Further extended for another 1 year w.e.f. 17/07/2017 (Ref.C.O.Letter No.CON/IM/WR/335-D/15 Dated 28/07/2017).	17.07.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Civil1/Pithampur/Weighbridge/ LOI/323 Dtd 04.2.2013	M/s Lift & Shift Services	Rs 50.79 Lakhs appx for 05 years.	20.05.2018. 3 motnhs extension given upto 20.08.2018.	21.05.2013	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Mulund/2015/LOI Dated.29-01-2016	M/s.Bhanushali & Co	Rs.86,04,507/- for 3 year	04.02.2019	05.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/Hskpng MRO/2017/LOI/1543 dated.04-07-2017	M/s Kushang Securities & protection services	Rs.32,61,303/- for 2 years	19.07.2019	20.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est mnt/Turbhe/2015/LOI/191 Dated.27-01-2016	M/s.Bhanushali & Co	Rs.12,34,318/- for 3 years	31.01.2019	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI .CON/ civil 2/Est Mnt/Hskpng JNPT/2016/LOI dt.22-04-2016	M/s Blue Star Security & Facility Services	Rs.19,88,105.73/- for 3 years	30.04.2019	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/CCH & MRJ/2017/LOI/1671 dated.19-07-2017	M/s Accurate Enterprises	Rs.14,89,720/- for 3 years	31.07.2020	01.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est. Mnt./Hskpng Goa/2016/ LOI/395 dt.13-06-2016	M/s.Target Hospitality P Ltd	Rs.19,530/- per month for period of 2 years	30.06.2018	01.07.2016	कार्य प्रगती पर है Work is under Proaress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/Ratlam/2017/LOI/1788 dated.01-08-2017	M/s V K Enterprises	Rs.17,16,342/- for 2 years	15.08.2019	16.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/PTM/2017/LOI/1862 dated.14-08-2017	M/s Million Minds Management services	Rs.26,01,996/- for 2 years	31.08.2019	01.09.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/WR/ADMIN/VEH/29/14	(i) M/s Shraddha Travels	Rs.8.84 lakh approx. per annum	31.05.2017 resp. (Extended for a further period of one more year w.e.f. 01/06/2017 till 31.05.2018 on the same rates, terms and conditions). Extended for an obligatory period of 4 months w.e.f. 01/06/2018 to 30/09/2018 or till finalisation of new contract, whichever is earlier.	01.06.2015	कार्य समाप्त हो गया है Work is completed.	लागू नहीं Not Applicable
CON/ WR/ ADMIN/VEH/01/15(Two tata Sumo vehicles at JNPT) Secy\vehi-tender\JNPT\Tender-2015\LOI\1177 dtd. 17.04.2015	M/s Vardaini Travels	Rs. 12.99 lakh per annum	31.05.2017 (Extended for a further period of one more year w.e.f. 01/06/2017 till 31.05.2018 on the same rates, terms and conditions). Extended for an obligatory period of 4 months w.e.f. 01/06/2018 to 30/09/2018 or till finalisation of new contract, whichever is earlier.	01.06.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Civil1/MRO/ZonalElectcont/LOI/15/2022 Dtd 14-07-2015	M/s Ankush Enterprises.	Rs.80,97,196/- (for 03 Years)	14.07.2018	15.07.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI-Con/Wr/Civil2/Estmnt/DRT/2018/LOI/648 Dt.23.03.2018	M/s J.S.Patil	Rs.64,09,194/- excluding GST for two years	31.03.2020	01.04.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
JNPT/SURVEY/LOI/2176 Dated 01/09/2015	M/s The General Surveyors of India	Rs.75,28,563/- p.a.	31.08.2019	01.09.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi_tender/CGM-GGM/Tender-2015/LOI dtd. 30.09.2015	M/s Sumangal Tours & Travels	Rs. 11.14 lakh p.a. approx.	31.10.2017(Extended for a further period of one more year w.e.f. 01/11/2017 till 31.10.2018 on the same rates, terms and conditions)	01.11.2015	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/admn/Courier/Tender-2015/LOI/4190 dtd. 31.12.2015	M/s Nayan Jyoti Logistics	Rs. 3.16 lakhs per year approx	31.12.2017(Extended for a further period of one more year w.e.f. 01/01/2018 till 31.12.2018 on the same rates, terms and conditions)	01.01.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/wr/mro/DSO Container Repair/ 2015-16/LOI/133 dated 18.01.2016	M/s. Sricon Logistics Pvt. Ltd.	Rs.92,42,523/- for 3 (2+1) years	31.01.2018 (under obligatory period of 4 months wef 01/02/2018)	01.02.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/WR/ADMIN/ VALUATION/28/15	M/s M.C.Jain & Associates	Rs. 77,761/- approx per year	07.03.2018 Further Extended on obligatory period w.e.f. 08/03/2018 for a period of 4 months or till the finalisation of fresh contract, whichever is earlier.	08.03.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/SURVEY/LOI/863 Dated 13/04/2016	M/s SAM Surveyors and Adjusters	Rs.26,04,297/- p.a.	30.04.2020	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-tender/NGSM/AC_Imports/Tender2016/ LOI/799 dtd. 04.04.2016	M/s Sumangal Tours & Travels	Rs.4.52 Lakh approx. per year	30.04.2018 (Extended for a further period of one more year w.e.f. 01/05/2018 till 30.04.2019 on the same rates, terms and conditions)	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Admin/Empanelment of Advertising Agencies-2015/ corres DTD. 19.05.2016	i) M/s. Apex Advertising ii) M/s Goldmine Advertising Ltd. Iii)M/s Ventures Advertising P.Ltd. iv) M/s Square Communications Ltd v) M/s Sai Advertisers vi) M/s Pressman Advertsing	Rs. 19.35 lakhs per year approx.	23.05.2017(Extended for one more year w.e.f. 24.05.2017 till 23.05.2018) Extended on ad-hoc basis for a period of 10 days w.e.f. 15.06.2018 till 24.06.2018	24.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/DRT/Tata Indica/Tender-2016/LOI/1717 dtd. 18.07.2016	M/s Praveen Tours & Travels	Rs.5.67 Lakh approx. per year	31.07.2018 (Extended for one more year w.e.f. 01.08.2018 till 31.07.2019)	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Admin/Canteen/Re-Tender-2016/LOI/1553 dtd. 30.06.2016	M/s. Shree Siddhi Vinayak Caterers	Rs.1.65 Lakh approx. per year	30.06.2018	01.07.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/ Vehi-tender/NGSM/AC-Exports/Tender-2016//LOI/1778 dtd. 25.07.2016	M/s Sumangal Tours & Travels	Rs.4.72 Lakh approx. per year	31.07.2018	01.08.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Secy/Vehi-Tender-/PTM-RTM/Tata Sumo-Ratlam-2015/1777 dtd. 25.07.2016	M/s Shree Shanti Roadways	Rs.3.74 Lakh approx. per year	31.08.2018 (Extended for one more year w.e.f. 01.09.2018 till 31.08.2019)	01.09.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. PTM/CONTAINER REPAIRS/LOI/2233 Dated 29/09/2016 issued	M/s Container Care Services	Rs.59.47 Lakhs for 3(2+1) years	02.10.2018	03.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA No.CON/WR/MUL/O&M/RST/20016/2408 dt.24-10-2016	M/s. Excellent Engineering and Allied Services Private Ltd	Rs.2,10,89,160/- for 3 years	31.10.2019	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/DRT/Comm_Centre/Tender-2016/Corres/ 2452 dtd.27.10.2016	M/s Sudin Enterprises	Rs. 1.48 lakh approx. per year	30.10.2018	31.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/CARGO HANDLING/LOI/2808 Dated 19/01/2017	M/s Venkatesh Enterprises	Rs.8.11 Crores p.a. (exclusive of service tax)	01.01.2021	02.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/TATA Sumo/tender-2016/LOI/2500 dtd.03.11.2016	M/S Praveen Tours & Travels	Rs. 8.64 lakh approx. per year	15.11.2018	16.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/As and when required/tender/2016/corresi/2850 dtd.22.12.2016	M/s Mastakar Travellers	Rs. 2.42 lakh approx. per year	31.12.2018	01.01.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/TURBHE/WAREHOUSE LEASE/LOI/ 2353 dtd. 14.10.2016	M/s National Bulk Handling Corporation P.Ltd.	Rs. 83.62 lakh approx. for a period of 3 years	14.10.2019	15.10.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. DRT/CONTAINER HANDLING/LOI/509 dtd. 03.03.2017	M/s Apana Logistics Pvt.Ltd.	Rs.7,06,36,992/- per annum including taxes	31.03.2021	01.04.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/chinchwad/Tender-2016/LOI/452 dtd. 27.02.2017	M/s Sumangal Tours & Travels	Rs. 15.87 lakh approx. for a period of 2+1 years	30.04.2019	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Ratlam Security Tender-2017/Tec-Minutes/2090 dtd. 22.09.2017	M/s Vijay Shankar Tiwari Security Agency	Rs. 1.22 Crore approx. for a period of 2 years	30.09.2019	01.10.2017	कार्य समाप्त हो गया है Work is Completed.	लागू नहीं Not Applicable
LOI No.CON/survey2017/CORRES/LOI/719 Dt 31/03/2017	M/s The General Surveyors of India	Rs.2,42,71,950/- inclusive of taxes for 5(4+1) years	30.04.2021	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-Tender/JNPT/GGM-JNPT/Tender-2017/LOI dtd. 26.04.2017	M/s Tannu Transport & Travels	Rs. 22.36 lakh approx. for a period of 2+1 years	31.05.2019	01.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/OTL_SEALS/LOI/1341 Dated 13/06/2017	M/s Warner Industries	Rs.39,36,800 for 4(2+2) years	15.06.2019	16.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. RTM/H&T/LOI/843 Dated 19/04/2017	M/s Highway Roadlines Pvt. Ltd.	Rs.2.32 Crores per annum exclusive of taxes	16.06.2021	17.06.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOA.CON/WR/Civil-1/Zonal/DRT_JNPT_Turbhe/2016/loa/1117 dated.18-05-2017	M/s. Shree Krishna Construction	Rs.77,87,500/- excluding service tax for period of 1 year. Extended for 1 year	26.05.2019	27.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/NGSM/Customs Staff/Tender-2017/LOI/1568 dtd. 07.07.2017	M/s Sarita Travels	Rs. 14.18 lakh approx. for a period of 2+1 years	16.07.2019	17.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. TURBHE/CONTAINER HANDLING/LOI/1707 Dated 24/07/2017	M/s Highway Roadlines Pvt. Ltd.	Rs.1.45 Crore approx. per annum including taxes	17.08.2021	18.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/CM-DRT/Tender-2017/LOI/1870 dtd. 18.08.2017	M/s Sumangal Tours & Travels	Rs. 14.70 lakh approx. for a period of 2+1 years	20.08.2019	21.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. PTM/SURVEY/LOI/2025 Dated 12/09/2017	M/s Aquarius Marine Services	Rs.31.40 Lakhs per annum exclusive of taxes	30.09.2021	01.10.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONCOR/WR/MIS/HW/02/2204 dtd. 10/10/2017	(i) M/s. Airtech Solutions (India) Pvt. Ltd.	Rs 7.59 Lakh including GST	31.10.2022	10.10.2017	कार्य पूरा हुआ	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/CM-PTM//Tender-2017/LOI/2302 dtd. 26.10.2017	M/s Vindheshwari Travels	Rs. 14.14 Lakhs (approx) for 3(2+1) years incl. GST.	15.11.2019	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy/vehi-tenderPTM-RTM/Ratlam AC-Customs/Tender-2017/LOI/2341 dtd. 31.10.2017	M/s Shree Shanti Roadway	Rs. 12.06 lakh approx. for a period of 2+1 years	31.10.2019	01.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/NGSM/Warehouse Lease /LOI/2380 dtd. 06.11.2017	M/ sTotal Sealand Logistics P.Ltd.	Rs. 19.99 Lakhs (approx) for 1 years Excl. GST.	13.12.2018	14.12.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.CON/WR/Civil-1/Zonal/PTM_RTM/2018/LOA/205 dt.31-01-2018	M/s Neha Builders	Rs.25.53 Lakhs excluding GST for 1 year	08.02.2019	09.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.PTM/TRANSPORTATION/LOI/177 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	Rs.11.74 Cr per annum excluding taxes	13.02.2020	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/ HANDLING / LOI/178 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	Rs.4.26 Cr per annum excluding taxes	13.02.2022	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Vehi-Tender-/PTM-RTM/13SeaterMinibus/Tender-2017/LOI/2640 dtd. 13.12.2017	M/s Vindheshwari Travels	Rs. 49.90 Lakhs (approx) for 3(2+1) years incl. GST.	11.01.2020	12.01.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.TURBHE/TPTN/LOI/385 Dated 20/02/2018	M/s Highway Roadlines Pvt. Ltd.	Rs. 4.35 crore per annum excluding taxes	19.03.2020	20.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Loi No. Secy/Admn/Printing & Stationery/Tender-2017/corres dtd. 13.03.2018	M/s Yash Enterprises	Rs. 10.02 LAKH APPROX. per annum excluding taxes	14.03.2019	15.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CCH/H&T 2017/LOI/531 Dated 13/03/2018	M/s Premchand & Company	Rs.77.91 Lakhs per annum excluding taxes	25.03.2020	26.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. WR/MRO/DRT/Domestication/17-18 Dated 27/03/2018	M/s Oriental Air and Ship Services Ltd.	Rs. 33.75 Lac(Excluding GST)	28.09.2019	29.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/MIRAJWAREHOUSE/LEASE/LOI/636 Dated 23/03/2018 issued	M/s A.S.B. Enterprises	Rs.8.16 Lakhs approx. per annum excluding GST	31.03.2019	01.04.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/Cargo Handling/LOI/976 Dated 08/05/2018	M/s Rahul Roadways	Rs.6.47 Crore per annum excluding taxes	23.05.2022	24.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Loi No. Secy/Admn/Printing & Stationery/Tender-2017/corres dtd. 13.03.2018	M/s Yash Enterprises	Rs. 10.02 LAKH APPROX. per annum excluding taxes	14.03.2019	15.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-tender/DRT/18 Seater Minibus/Tender-2018/LOI/898 dtd. 30.04.2018	M/s Sumangal Tours & Travels	Rs. 22.90 Lakhs (approx) for 3(2+1) years incl. GST.	10.06.2020	11.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No Con/Civil1/Zonal/mro_mul_flats/2018. dated: 09.05.2018	M/s Kushang security & housekeeping services Pvt Ltd	Rs.52,75,000/- for 2 years excluding GST	17.05.2020	18.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/IT/1227/17/52 dated 27/11/2017	M/s. Sunic Technologies Ltd.	17,21,43,834.05	24.08.2018	27.11.2017	Work in Progress	--
CON/EP/KHD/CRCL Bldg./T-I/2014 dt. 03.02.2015	M/s Jalaram Construction	Rs. 7,77,77,452.17	30.04.2018	03.02.2014	Work in progress	----
CON/EP/Varnama/CC pavement/T-III/2014 dt. 23.02.2015	M/s Apex Tarmac Pvt. Ltd.	Rs. 43,63,99,958.50	30.06.2018	23.02.2015	Work in progress	----
CON/EP/Varnama/Drain & Box Culvert/T-IV/2014 dt. 10.06.2015	M/s Rachana Construction Co.	Rs. 22,86,50,192.88	30.06.2018	25.02.2015	Work in progress	----
CON/EP/Varnama/M-50/T-V/2015 dt. 26.10.2015	M/s Maruti Enterprise	Rs. 11,72,63,055.18	09.07.2018	10.10.2015	Work in progress	----
CON/EP/Varnama/Track Work/T-II/R-II/2016 dt. 12.04.2016	M/s Premco Rail Engineers Ltd.	Rs. 10,53,99,404.52	17.08.2018	27.04.2016	Work in progress	----
CON/EP/Varnama/Admn Bldg-WH/T-VI/2016 dt. 02.02.2017	M/s SHANTI BUILDWELL (JV)	Rs.16,36,88,692.25	08.10.2018	17.02.2017	Work in progress	----

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/KHD/WH & RTG Workshop/2017 dt. 12.04.2017	M/s Build Well Engineers	Rs. 7,38,31,904.89	27.07.2018	27.04.2017	Work in progress	----
CON/EP/Swarupganj/Civil & Electrical works/T-II/2017 dtd.02.11.2017	M/s SANWARIYA - SHIVHARE (J.V.)	Rs.51,78,87,070.53	16.11.2019	17.11.2017	Work in progress	----
CON/EP/MMLP Mundra/CC Pav & WH/T-I/2018 dt.28.05. 2018	M/s. Bhimji Velji Sorathia Construction Private Limited	Rs.39,28,73,868.06	11.12.2019	11.06.2018	Under Mobilisation	----
CON/EP/TKD/Boundary Wall/T-I/2014 dt 1/12/2014	M/S Dwivedi associates pvt ltd	Rs 912.23 Lakhs	22.06.2018	12.11.2014	Work in progress	--
CON/EP/NR/15/III/OPREATIONAL OFFICE/TKD/T-1/2015 Dated 16.09.2015	M/s Tycoon Construction Co.	Rs. 374.16 Lakhs	10.06.2018	16.09.2015	Work in progress	
CON/EP/MMLP/QRP/Admn Bldg /T-5/2015 dated 01.04.2016	M/s Bhullar Constructions	Rs 2590.60 Lakhs	25.07.2018	16.04.2016	Work in progress	-
CON/EP/MMLP/Barhi/Track Work/T-2/2016 dated 23.05.2016	M/s S. C. AGARWAL	Rs 2297.91 lakhs	31.03.2019	07.06.2016	Work in progress	-
No. CON/EP/MMLP/Barhi/Pavement & Bldgs./T-1/2016 Dated: 13.06.2016	M/s Backbone Construction Pvt. Ltd.	Rs 3714.71 Lakhs	24.06.2018	28.06.2016	Work in progress	-
No. CON/EP/Tilak Bridge/Type-V/2016 Dated: 07.06.2016	M/s Ishvakoo India Private Limited	Rs. 1301.87 Lakhs	31.06.2018	22.06.2016	Work in progress	-
CON/EP/KHEMLI/S&T/T-1/2016 dated 06.02.2017	M/s Shivakriti International Ltd.	Rs 692.89 Lakhs	31.08.2018	21.02.2017	Work in progress	-
CON/EP/DCT/OKHLA/DRAINAGE/T-1/2016 dated 31.03.2017	M/S Dwivedi associates pvt ltd	Rs 582.54 Lakhs	02.12.2018	15.04.2017	Work in progress	-
CON/EP/KTS/MMLP/Pavement/9050/T-XV/2017 dt 24.10.2017	M/s. Atlas Constructions Pvt. Ltd.	Rs. 2440.98 lakhs	07.11.2018	08.11.2017	Work in progress	-
CON/EP/KTS/MMLP/Warehouse/90/50/T-XVI/2017	M/s LNA Infraprojects Pvt. Ltd.	Rs. 2281.45 lakhs	23.05.2019	24.02.2018	Work in progress	-
CON/EP/CO/VH/Daily/Yellow Plate/2018	M/s Indraprastha Services	Rs. 179.78 lakhs	07.06.2020	07.06.2018	Work in progress	-
CON/EP/TNPM/PEB WH/T-III/2015 dt. 30.03.2016	M/s RPP Infra Projects Limited	Rs. 11,24,47,443.46	30.06.2018	15.04.2016	Work in progress	--
CON/EP/Vallarpadam/Addl. PAV/T-IV /2016 dt. 14.12.2016	M/s ABC Builders	Rs. 5,73,43,743.51	30.06.2018	29.12.2016	Work in progress	--
NOA no. CON/T/ WB-10/2015 Dtd: 18.02.2016	M/s Digital Weighing system (P) Ltd. Bilaspur.	Rs. 2,34,85,000	D + 730 "D" is the date of NOA i.e 18/02/2016	07.05.2016	-	-
NOA No. CON/T/BLC/SDB-1240/2016/1188 Dated: 05.05.2017	M/s Centurion Intertrade DMCC. Dubai, UAE.	USD 5,76,600	D + 730 'D' is the date of NOA i.e. 05.05.2017	18.07.2017	-	-
NOA. CON/T/DCONT10,000/20FT/HC/SA/2017/2034 dt: 08/12/17(Type-I)	M/s. Zhang Jiagan City Maristar Container Manufacturing Co Ltd. for (Type – I)	USD 7777000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type – I) <input type="checkbox"/>	21.03.2018	-	-
NOA. CON/T/DCONT10,000/20FT/HC/EO/2017/2035 dt: 08/12/17 (Type-II& III)	M/s. Nantong CIMC – Special Transport Equipment Manufacture Co. Ltd. For (Type – II & Type-III)	USD 28500000	(D + 495) D' is the date of NOA i.e. 08.12.2017 (Type - II) <input type="checkbox"/> (D + 690) D' is the date of NOA i.e. 08.12.2017 (Type - III) <input type="checkbox"/>	Type-II 18.02.18 Type-III 19.02.18	-	-

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
12.06.2018	M/s Bangalore Airport Terminal Services Pvt. Ltd	N/A (JV signed with formation of new company with 50:50 sharing)	11.06.2028	12.06.2018	N/A	N/A
CON/NCR/OCM/DER/CARGO/15 dated 16.02.17	M/s Priya Cargo Movers	Rs. 24.42 lakhs p.a.	02.02.2021	03.02.2017	NA	NA
CON/DER/Survey/2013 dated 13.05.2014	M/s Sam Surveyors & Adjusters	Rs. 1.21 crores p.a.	15.05.2018	16.05.2014	Extended for 01 Year from 16.05.2018 to 15.05.2019	
CON/NCR/P&A/ Secu/DER/2017 dated 05.12.2017	M/s Soran Singh Security Agency. 2. M/s Mohan Das C Security Agency.	Rs. 5.38 Crore p.a.	20.01.2020	21.01.2018	NA	NA
CON/NCR/OCM/DER/Vehicle/2016	M/s Arya Tour & Travels	44.12 Lakh p.a.	20.06.2019	21.06.2017	NA	N/A
CON/NCR/OCM/TT/DER/2016 dated 14.07.16	M/s Pinkcity Logistics Ltd.	Rs 4.14 crore p.a.	14.09.2020	15.09.2016	NA	NA
CON/NCR/OCM/XVII/14/07 dated 07.08.10	M/s Prem Chand & Co.	Rs. 1.72 crore p.a	11.02.2018	12.02.2013	Extended for 02 moths 12.0618 to 11.08.18	Tender has been opened on 18.06.2018. under Technical TEC
CON/NCR/OCM/Kota/Vehicle/2016	M/s Shree Gosai Enterprises	11.60 Lakh p.a.	30.09.2017	01.10.2016	NA	Proposal sent to CO for provision of Taxi for TM and CONCOR staff on 12.04.2018 for ICD Kota
CON/NCR/OCM/H&C/Kota/15	M/s Shree Gosai Enterprises	13.64 Lakh (3Yrs)	30.11.2018	01.12.2015	NA	extended upto 30.11.2018
CON/NCR/OCM/XVI/SEC/KOTA/2017 dated 24.01.2018	M/s Reachout security Services	69.12 lakhs p.a.	29.02.2020	01.03.2018	NA	NA
CON/NCR/OCM/XIV/20/10 dated 8.10.	M/s Prem Chand & Co.	Rs 1.77 crore p.a	30.04.2020	01.05.2016	NA	NA
CON/NCR/OCM/TAXI/AGR/2016	M/s Golden Travels	12.44 Lakh	02.01.2018	03.01.2017	NA	Process for fresh contract for hiring of one commercial vehicle is being initiated.
CON/NCR/OCM/H&C/Agra/2017 dt. 13.04.2017	M/s Shree Gosai Enterprises	16.93 Lakh (3Yrs)	31.08.2019	01.09.2017	N/A	-
CON/NCR/P&A/SECU/AGRA/2017/15.12.2017	M/s Sumit Ghosh Security Agency	97.48 lakhs p.a.	15.12.2019	16.12.2017	N/A	-
CON/NCR/OCM/CH&TT/CPC/2016	M/s Highway Roadlines	Rs. 49.56 lakhs p.a.	29.12.2020	30.12.2016	NA	NA
CON/NCR/OCM/H&C/CPC/2016 dt. 07.10.2016	M/s Shrikrishna Horticulturist	43.04 Lakh (3 Yrs)	31.01.2019	01.02.2017	NA	NA
CON/NCR/P&A/SECU/Kanpur/2017/20.12.2017	M/s Raj Kumar Security Agency	Rs.1.73 crore p.a.	19.12.2019	20.12.2017	N/A	-
CON/NCR/OCM/VII/06/08/359 dated 28.01.10	M/s Prem Chand & Co.	Rs.79.54 Lakhs p.a.	11.11.2019	12.11.2015	NA	NA
CON/NCR/OCM/VII/07/08 dated 03.03.2015	M/s Kataria Carriers	Rs. 1.36 Crore p.a	27.12.2019	29.12.2015	NA	NA
CON/NCR/OCM/H&C/MBS/2015 dated 11.11.15	M/s Helpline Facility Management Pvt. Ltd.	12.10 Lakh	31.03.2019	01.04.2016	NA	Extended upto 31.03.2019
CON/NCR/OCM/SEC/MBS/2017	M/s Swarn Singh Agency	Rs. 58.07 lakh	30.04.2019	01.05.2017	NA	NA
CON/NCR/OCM/XVII/20/12 dated 24.10.13	M/s Pinnacle Marine Services Pvt. Ltd.	Rs. 33.60 lakh p.a	31.10.2018	01.11.2013	NA	-
CON/NCR/OCM/P&A/Taxi/2014	M/s Indraprastha Services	28.62 Lakh p.a.	21.08.2017	22.08.2014	NA	Ongoing contract is under obligatory period of 04 months. Fresh tender has been opened and presently it is under TOC
CON/NCR/P&A/Admin/2016	M/s V. K. Enterprises	39.52 Lakh	31.05.2019	01.06.2017	N/A	-

Contract No & Date	Name of Contractor	Value of Contract (in Rs)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/P&A/SEC/NCRO/17 dated 23.06.2017	M/s Mak security Services	Rs. 10,32,638 p.a.	30.06.2019	01.07.2017	NA	NA
CON/NCR/OCM/H&T/MLAR/2016 dated 23.05.2016	M/s Prem Chand & Co.	Rs 2.49 crore p.a	15.7.2020	16.07.2016	NA	NA
CON/NCR/OCM/MLAR/VEH/2016	M/s Shree Gosai Enterprises	15.98 Lakh p.a.	08.12.2018	09.12.2016	NA	-
CON/NCR/OCM/H&C/MLAR/14	M/s Shrikrishna Horticulturist	10.51 Lakh (3Yrs)	02.03.2017	03.03.2015	Extended upto 02.03.2018	open E-tender floated on 07.03.2018 and opened on 30.03.2018
CON/NCR/OCM/SEC/MLAR/2016 dated 16.07.2016	M/s Priya Ranjan Sinha Security Agency	Rs.37.32 lakhs p.a	15.7.2018	16.07.2016	NA	NA
CON/NCR/OCM/SCICL/H&T/2017 DATED 16.08.2017	M/s Prem Chand & Co.	Rs.4.03 Crores per annum	31.10.2021	01.11.2017	NA	NA
-	M/s Suresh Kumar Rana Security Agency	Rs.1.10 Cr. P.a.	09.12.2019	10.12.2017	09.12.2019	-
-	M/s Pinnacle Marine Services Pvt. Ltd.	Rs. 1660224 p.a.	29.02.2020	01.03.2016	NA	NA
con/sp/warehousing/2017-18, 02.02.2018	Price Waterhouse Coopers Private Ltd	Rs.79 lakh	Study is under process	02.02.2018	Study is under process	nil
CON/EP/TIHI/EW & CC Pav./T-II/2016 dtd. 01.07.2016	M/s. Sanjeev Kumar Goyal Contractor	Rs.38,65,20,710.42	09.07.2018	15.07.2016	Work in progress	--
CON/EP/TIHI/M-50 CC Block/T-III/2016 dtd.21.09.2016	M/s Super Tiles & Marble Pvt. Ltd	Rs. 2,47,77,576.32	15.06.2018	05.10.2016	Work completed	--
CON/EP/Ballii/EW & CC Pav./T-I/2016 dtd.09.01.2017	M/s. Earth Pavers (Hyderabad) Private Limited,	Rs. 30,87,86,736.36	12.10.2018	23.01.2017	Work in progress	--
CON/EP/MMLP-TIHI/M-50 CC Pav/T-I/2017 dt. 08.02.2018	M/s LNA INFRAPROJECTS PRIVATE LTD	Rs. 17,03,90,121.96	23.08.2019	23.02.2018	Work in progress	--
CON/EP/AGT/WH&AB /T-II/R-I/2014 dtd. 05.02.2015	M/s Shibu Saha	Rs. 6,66,84,317.03	30.06.2018	20.02.2015	10.06.2018 Work Completed	--
CON/EP/MJT/1550/PEWH/T-I/2015 dtd. 12.11.2015	M/s J9 Associates	Rs. 2,16,03,946.55	31.07.2018	27.11.2015	Work in progress	--
CON/EP/MMLP/JHG/PEWH & AB/T-VII/R-II/2015 dtd. 28.12.2015	M/s P.N Nayak	Rs. 4,60,00,868.47	30.06.2018	12.01.2016	30.06.2018 Work Completed	--
CON/EP/AMJ/Repair & Addl. Works/2015 dtd. 25.01.2016	M/s North East Engineering & Construction	Rs. 10,87,48,031.01	30.06.2018	08.02.2016	Work in progress	--
CON/EP/DGP/CC Pav. & Drain/Bal. work/2017 dtd. 27.10.2017	M/s. S. E. Tiles Mfg. Co. Pvt. Ltd.,	Rs. 9,25,78,312.61	10.09.2018	11.11.2017	;	--
CON/EP/AGT/CC Pav. & Drain/Bal. Work/2017 dt. 23.01.2018	M/s Shibu Saha	Rs. 3,62,43,061.39	06.10.2018	07.02.2018	Work in progress	--
CON/IM/403-11/16 dated 25.11.2016	M/s BSCIC Certifications Pvt. Ltd	Rs.13.46 Lakhs	24.11.2019	25.11.2016	NA	NA
CON/IM/228/17 dated 31.01.2018	M/s Manoria Associates	Rs. 19.97 Lakhs	31.07.2018	31.01.2018	NA	NA