

Progress of the contract during the month of June 2020

1	2	3	4	5	6	7
Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/ER/RO/WB-CFS-CTKR/2012 DT.24.4.12	M/S Digiweigh Private Limited	RS.1.88 crores	30.08.2022	31.08.2012	work in progress	Not applicable
CON/ER/MIS/CCTV/2015/485 Dated 12.11.15	M/s G S Computel Pvt. Ltd.	Supply+Installation Rs.55,88,132/- + AMC Rs.6,44,071/- p.a.	28.03.2021	29.03.2017	work in progress	not applicable
CON/KOL/ER/CTDI/H&T/2015 DT.30.10.2015	M/S HIGHWAY ROADLINES PVT LTD	RS.36.71 Lakh p.a.	15.11.2020	16.11.2015	Work in progress	Not applicable
CON/KOL/ER/GUNNY-H&T/2016/347, Dt. 18.04.16	M/S T N SINGH - JV	Rs. 4.84 crore p.a.	15.05.2021	16.05.2016	Work in progress	Not applicable
CON/KOL/ER/SHM-H&T/2016/371, Dt. 21.04.16	M/S LIFT & SHIFT SERVICES	Rs. 1.48 crore p.a.	20.09.2020	21.05.2016	Work in progress	Not applicable
CON/KOL/ER/AMJ/HDL/2016/156 dt 31.05.16	M/S T.N. SINGH	RS. 2.72 crores p.a.	01.07.2021	02.06.2016	Work in progress	Not applicable
CON/ER/WB/ICD-BALASORE/2016/18 DT. 21.07.16	M/s Utkal Weighbridge and Calibration Centre	Rs.32,04,670/- p.a.	31.10.2026	01.11.2016	Work in progress	Not applicable
CON/KOL/ER/CTKR/KONE/RST/O&M/2016-17/23, Dt.27.12.16	M/s TIL Limited	Rs.48,30,000/- p.a.	31.12.2020	01.01.2017	Work in progress	Not applicable
CON/ER/WB/MMLP/JHARSUGUDA/2017/67 DT. 05.01.2017	M/s Silicon Weighing Technologies Pvt. Ltd.	Rs.45,45,220/- p.a.	29.05.2027	30.05.2017	Work in progress	Not applicable
CON/ER/AMJ/TPT/2017/387, Dt.20.02.17	M/S Lift & Shift Services	Rs.1,30,92,018/- per annum	21.02.2021	22.02.2017	Work in progress	Not applicable
CON/ER/GFCJ/H&T/2017/444, Dt.17.03.2017	M/s Prem Chand & Company	Rs.38,37,000/- per annum	15.04.2021	16.04.2017	Work in progress	Deployment of Equipment
CON/ER/HLZ/H&T/2017/435, DT. 01.05.17	M/s Highway Roadlines Pvt. Ltd.	Rs.51,91,066/- Per annum.	30.05.2021	31.05.2017	Work in progress	Deployment of Equipment
CON/ER/CTKR/TPPT/2017/385, Dt. 20.04.2017	M/s T N Singh	Rs.1,85,86,250/- Per annum.	19.05.2021	20.05.2017	Work in progress	Not applicable
CON/ER/CAR/OT/2017/157, Dated 25.05.2017	M/s Kirti Tour & Travels	Rs.33,96,834/- Per annum.	30.09.2020	01.06.2017	Work in progress	Not applicable
CON/KOL/ER/Cont Rep/2017-18/404, dt. 19.06.2017	M/s Anchor Container Services Pvt. Ltd.	Rs.99.8 lakhs per annum (approx.)	30.06.2021	01.07.2017	Work in progress	Not applicable
CON/KOL/ER/AC/2017-18/95, Dt. 10.07.2017	M/s Lift & Shift Services	Rs.7.92 lakhs per annum.	16.07.2021	17.07.2017	Work in progress	Not applicable
CON/ER/FUT/SP/2017/193, Dt. 24.07.17	M/s Niharika Logistics Private Limited	Rs. 2,27,80,800/- per annum	31.08.2023	01.09.2017	Work in progress	Not applicable
CON/ER/WB/ICD/AMINGAON/2017-18/535, Dt. 23.08.2017	M/s Kumar System	Rs.10.78 lakhs per annum.	21.02.2028	22.02.2018	Work in progress	Not applicable
CON/ER/KoPT/TP/2018/17, Dt.18.01.18	M/s Balmer Lawrie & Co. Ltd.	Rs.2,97,22,375/- (for 4+1 Years)	15.02.2022	16.02.2018	Work in progress	Not applicable
CON/ER/CFS/CTKR/CHA/2018/75, Dt. 4.5.18	M/s ULTRA COMMERCIAL & CO	Rs. 44,29,395/- for 4+1 Years	23.05.2022	24.05.2018	Work in progress	Not applicable
CON/ER/CFS-CTKR/Cargo Handling/2018/557 dated 21.07.18	M/S Highway Roadlines Pvt Limited	Rs.23,97,240/- per annum.	31.07.2022	01.08.2018	work in progress	Not applicable
CON/ER/TATA/Weighbridge/2018/612, Dt. 27.07.2018	M/s Lokesh Kakkar	Rs.6,22,020/- per annum	Commissioning in progress.			
CON/ER/CTDI/WB/SRL/2018/14, Dt. 20.08.2018	M/s Sunrise Logistics	Rs.14,15,320/- per annum	12.02.2029	13.02.2019	work in progress	Not applicable
CON/ER/EDI SERVICE CENTRE-ICD AMJ/406, Dt. 16.10.18	M/s E-Solutions	Rs.2,80,035/- per annum.	15.10.2022	16.10.2018	work in progress	Not applicable
CON/ER/SHM/CTKR/CFS-CTKR/SURVEY/2018/379 DT 15.10.18.	M/s Bengal Shipping Services	Rs.46,07,071/- per annum	16.11.2022	17.11.2018	work in progress	not applicable
CON/ER/BTH/H&T/2018/522 dt 7.12.18	M/s KGN Global Forwarding P Ltd	Rs.3,41,22,786/- p.a.	31.12.2020	01.01.2019	work in progress	not applicable
CON/ER/H KEEPING/LOI/CTKR/BDC/2019/271 DT 10.1.19.	M/s. B.D. Construction Co.	Rs.34,40,544/- p.a.	31.01.2021.	01.02.2019	work in progress	not applicable
CON/ER/MIS/AMC/2019/401 dt 8.2.19	M/s. Bharat IT Services Limited	Rs.8,98,800/- p.a.	10.02.2022	11.02.2019	work in progress	not applicable
CON/ER/BALASORE/2020/565 DT 18.6.2020	APANA LOGISTICS PVT LTD	RS.94,11,60/- PER ANNUM	30.06.2021	1.7.2020	To start from 1.7.2020.	not applicable
CON/ER/BALASORE/SURVEY/2020/547 DT 12.6.2020	SAM SURVEYORS & ADJUSTERS	RS.219600/- PER ANNUM	30.06.2021	1.7.2020	To start from 1.7.2020.	not applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/ER/EAA/2020/516 DT 3.6.2020	SEVEN -- (1.) Expression 360 services India Pvt. Ltd....(2).Pamm Advertising & Marketing(3.)Ridge Advertising & Marketing Consultants(4). Sanket Communications Pvt Ltd.....(5).Siddhartha Advertising(6). Ventures Advertising Pvt Limited.....(7).Good Image Private Limited	RS.14,53,290/- for 2+1 years	06.06.2022	7.6.2020	work in progress	not applicable
CON/NWR/Tenders-II(a)/ Vehicle Hire - AKV/19/2016	M/s Metro Tours & Travels	6.48 Lakhs	14.04.2020	13.12.2016	Work in progress. Process for fresh tender through GeM portal done. However Discharged. Ad-hoc for 03 months w.e.f.:15.04.2020 to 14.10.2020	N.A.
CON/NWR/Tenders-II(a)/KHDB-JNPT/121/2015	M/s Ankit Container Carrier	4.22 Crore	31.10.2020	01.07.2015	Work in progress. Under obligatory. Fresh e-tender floated on 29.06.2020	N.A.
CON/NWR/Tenders-II(a)/Survey/KHDB/238/2016	M/s. Aquarius Marine Services	92.70 lakhs	30.11.2020	01.12.2016	Work in progress. Process for fresh e-tender under process.	N.A.
CON/NWR/Tenders-II(a)/Survey/DCT-SBI/248/2016	M/s Aquarius Marine Services	12.87 Lakhs	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Cargo Handling-KHDB/255/2016	M/s Shri Durga Crane Company	2.27 Crore	19.05.2021	20.05.2017	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/DSO Container repair/249/2016	M/s Container Care Services	35.92 Lakhs	31.05.2021	01.06.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T-VCC/235/2016	M/s OM Laxmi Roadways	14.42 Lakhs	20.08.2020	21.08.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ H&T - GIM/232/2016	M/s OM Laxmi Roadways	2.67 Crore	07.10.2020	08.10.2016	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/VCC/245/2016	M/s The General Surveyors of India	13.40 Lakhs	30.04.2021	01.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/GIM/247/2016	M/s SAM Surveyors and Adjustors	12.58 Lakhs	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/AKV/246/2016	M/s SAM Surveyors and Adjustors	21.05 Lakhs	14.05.2021	15.05.2017	Work in progress	N.A.
CON/NWR/Vehicle Hire - KHDB/20/2017	M/s Shree Sai Corporation	31.73 Lakhs	16.09.2020	17.05.2017	Work in progress. Under obligatory period.	N.A.
CON/NWR/Tenders-II(a)/MDPT-PIP-HK/258/2017	M/s Radiant Services	5.62 Lakhs	01.10.2020	02.06.2017	Work in progress. Under obligatory period.	N.A.
CON/NWR/Tenders-II(a)/AKV-HK/259/2017	M/s Radiant Services	9.02 Lakhs	12.10.2020	13.06.2017	Work in progress. Under obligatory period.	N.A.
CON/NWR/Tenders-II(a)/O&M-NWR-RST/253/2016	M/s Excellent engineering and Allied Services Private Limited	2.06 Crore	15.07.2021	16.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RO-HK/252/2016	M/s Safal Hospitality & Maintenance Services	22.66 Lakhs	31.07.2020	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Zonal AMC - Elec./242/2017	M/s. Shivram Electricals	6.72 Lakhs	31.07.2020	01.05.2020	Adhoc contract is going on & to be expired on 31-07-2020. first time online floated e-tender due to technical reason has been discharged by competent authority. Now second time online E-tender for contract period of 2 (two) years is floated & opened on 12-05-2020. Under TEC.	N.A.
CON/NWR/Tenders-II(a)/VCC-HK/261/2017	M/s Radiant Services	11.50 Lakhs	31.07.2020	01.08.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/GIM-HK/260/2017	M/s Radiant Services	9.18 Lakhs	19.07.2020	20.07.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/PPSP/256/2017	M/s Aquarius Marine Services	38.51 Lakhs	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/MDCC/257/2017	M/s SAM Surveyors and Adjustors	52.53 Lakhs	14.09.2020	15.09.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/H&T-AKV/251/2017	M/s Highway Roadlines Pvt. Ltd.	4.29 Crore	30.09.2020	01.10.2017	Work in progress.	N.A.

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWR/Tenders-II(b)/Valuation/85/2017	M/s. Accurate Appraisal Services	95900	15.10.2020	16.10.2017	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-PPSP/267/2017	M/s Ankit Container Carrier	6.06 Crore	31.01.2022	01.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/RSC/DCT-SBI/265/2017	M/s Apana Logistics Pvt. Ltd.	18.52 lakhs	10.02.2021	11.02.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/KHDB-MDPT/266/2017	M/s Apana Logistics Pvt. Ltd.	5.92 Crore	31.03.2022	01.04.2018	Work in progress.	N.A.
CON/NWR/Vehilce Hive-AKV/Additional/22/2017	M/s Ishwarbhai S. Chaudhary	5.88 lakhs	14.02.2021	15.02.2018	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/273/ICD-KHDB/2017	M/s Patel Telecom & Xerox	4.40 lakhs	31.07.2020	01.04.2018	Work in progress	N.A.
CON/NWR/Vehicle Hire-GIM-MDPT/25/2018	M/s Bhagwanbhai L Chaudhari	16.97 lakhs	31.05.2021	01.06.2018	Work in progress	N.A.
CON/NWR/Vehicle Hire-BRC/ 24/2018	M/s Metro Tours & Travels	4.49 Lakhs	15.07.2020	16.07.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/ AKV-Long Lead/277/2018	M/s OM Laxmi Roadways	37.97 Lakhs	31.07.2020	01.08.2018	Work in progress	N.A.
CON/NWR/EOI-II(a)/Empanelment Ad Agencies/279/2018	Empanelled 04 Agencies for Advertising :-	36.07 Lakhs	19.10.20	20.10.2018	Work in progress	N.A.
	1. M/s Tiger Advertising					
	2. M/s Ventures Advertising P. Ltd.					
	3. M/s Navnital & Co.					
	4. M/s Apex Advertising					

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NWR/Tenders-II(a)/KHDB-HK/280/2018	M/s Safal Hospitality & Maintenance Services	60.97 Lakhs	30.11.2020	01.12.2018	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/CWCNSL/283/2018	M/s Aquarius Marine Services	26.98 Lakhs	30.11.2020	01.12.2018	Work in progress	N.A.
CON/NWR/Eng-VIII/Track Main. Work for NWR/27/2018	M/s A. R. Maity Engineers	34.90 Lakhs	10.01.2021	11.01.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/OTL-Plastic Strip Seals/286/2018	M/s Warner Industries	5.84 Lakhs	28.02.2021	01.03.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Survey/SUKHPUR/287/2018	M/s Aquarius Marine Services	16.85 Lakhs	28.02.2021	01.03.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Vehicle Hire-PPBR//26/2018	M/s Rambhai S. Vagh	3.65 Lakhs	23.03.2021	24.03.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/Printing//290/2019	M/s Graphica Printers	5.03 lakhs	17.06.2021	16.06.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/CHA HIRING/292/2019	M/s Total Sea Land Logistics Pvt. Ltd.	42.48 lakhs	31.12.2020	01.07.2019	Work in progress	N.A.
CON/NWR/Tenders-II (a)/ISO Container Repair-KHDB/291/2019	M/s Container Care Services	19.86 lakhs	30.06.2021	01.07.2019	Work in progress	N.A.
CON/NWR/MIS/OT/PRN/TONNER/69/2017/01	M/s Cartridge Care Services Pvt. Ltd.	3.42 Lakhs	31.10.2021	01.11.2019	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/KHDB-H&T/294/2019	M/s Shri Durga Crane Company	3.76 Crore	21.11.2023	23.11.2019	Work in progress.	N.A.
CON/NWR/Tenders-II(b)/AMC-WB/KHDB-AKV/96/2019	M/s.R.D.Scale Services	1.87 Lakhs	30.11.2020	01.12.2019	Work in progress	N.A.
CON/NWR/Tenders-II(a)/PFT-Sukhpur-TPT/296/2019	M/s Shiv Carrier	1.27 Crore	21.11.2021	22.11.2019	Work in progress.	N.A.
CON/NWR/Vehicle Hire-RO & KHDB/27/2019	M/s Metro Tours & Travels	33.02 Lakhs	31.12.2021	01.01.2020	Work in progress.	N.A.
CON/NWR/MIS/AMC/CCTV/SBI-AKV-BRC-GIM/76(III)/2019/0060	M/s Transit Electronics Ltd.	28.49 Lakhs	14.02.2021	15.02.2019	Work in progress.	N.A.
CON/NWR/Tenders-II(a)/DCT-KHDB-TPT/297/2019	M/s Apana Logistics Pvt. Ltd.	3.54 Crore	28.02.2022	01.03.2020	Work in progress.	N.A.
Con/Wr/Civil2/Est mnt/Mulund/2018/LOI/2361 Dated.26-10-2018	M/s. J.S.Patil	Rs.65,74,080/- Plus GST for 2 year	03.11.2020	04.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/civil2/Hskpng/MRO_Turbhe/2019/LOI/1105 dt.19.09.2019	M/s. Reliable Solutions	Rs.28,00,621/- plus applicable GST for 3 years	30.09.2022	01.10.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI.CON/civil2/Hskpng/JNPT/2019/LOI/952 dt.12-08-2019	M/s Blue Star Security & Facility Services	Rs.29,72,531/- for 3 years .	31.08.2022	01.09.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/ civil 2/Est Mnt/CCH & MRJ/2017/LOI/1671 dated.19-07-2017	M/s Accurate Enterprises	Rs.14,89,720/- for 3 years	31.07.2020	01.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Con/Wr/Civil2/Est. Mnt./Hskpng Goa/2016/ LOI/395 dt.13-06-2016	M/s.Target Hospitality P Ltd	Rs.19,530/- per month for period of 2 years	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/civil2/Est_Main/RTM/2019/LOA/1206 dt.15.10.2019	M/s Yogendra Kumar Sankla	Rs.13,56,264/- for 2 years	31.10.2021	01.11.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CON/Civil 2/Est Mnt/PTM/2017/LOI/1862 dated.14-08-2017	M/s Million Minds Management services	Rs.26,01,996/- for 2 years	31.08.2019 (Extended for one more year w.e.f. 01.09.2019 till 31.08.2020 on same, rates, terms & conditions)	01.09.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI-Con/Wr/Civil2/Est mnt/DRT/2018/LOI/648 Dt.23.03.2018	M/s J.S.Patil	Rs.64,09,194/- excluding GST for two years	31.03.2020 (Extended for further period of 4 (four) months of obligatory period, w.e.f. 01/04/2020 or till new contract is finalized, whichever is earlier.)	01.04.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
DRT/SURVEY/LOI/863 Dated 13/04/2016	M/s SAM Surveyors and Adjusters	Rs.26,04,297/- p.a.	30.04.2020 Extended for further period of 4 (four) months of obligatory period, w.e.f. 01/05/2020 or till new contract is finalized, whichever is earlier.	01.05.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CONTAINER REPAIRS/LOI/2233 Dated 29/09/2016 issued	M/s Container Care Services	Rs.59.47 Lakhs for 3(2+1) years	Extended for further period of 4 (four) months of obligatory period, w.e.f. 03/10/2019 or till new contract is finalized, whichever is earlier. Further extended till 02.06.2020. on adhoc basis. Further extended till 02.08.2020.	03.10.2016	कार्य प्रगती पर है Work is under Progress	New tender in process with TEC.

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOA No.CON/WR/MUL/O&M/RST/20016/2408 dt.24-10-2016	M/s. Excellent Engineering and Allied Services Private Ltd	Rs.2,10,89,160/- for 3 years	31.10.2019 (Extended for one more year w.e.f.01.11.2019 till 31.10.2020)	01.11.2016	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. DRT/CONTAINER HANDLING/LOI/509 dtd. 03.03.2017	M/s Apana Logistics Pvt.Ltd.	Rs.7,06,36,992/- per annum including taxes	31.03.2021	01.04.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.CON/survey2017/CORRES/LOI/719 Dt 31/03/2017	M/s The General Surveyors of India	Rs.2,42,71,950/- inclusive of taxes for 5(4+1) years	30.04.2021	01.05.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. RTM/H&T/LOI/843 Dated 19/04/2017	M/s Highway Roadlines Pvt. Ltd.	Rs.2.32 Crores per annum exclusive of taxes	16.06.2021	17.06.2017	C.O. has approved the closure of the terminal.	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/NGSM/Customs Staff/Tender-2017/LOI/1568 dtd. 07.07.2017	M/s Sarita Travels	Rs. 14.18 lakh approx. for a period of 2+1 years	16.07.2019 (Extended for one more year w.e.f. 17/07/2019 on same rates, terms and conditions as per contract terms).	17.07.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. TURBHE/CONTAINER HANDLING/LOI/1707 Dated 24/07/2017	M/s Highway Roadlines Pvt. Ltd.	Rs.1.45 Crore approx. per annum including taxes	17.08.2021	18.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender/DRT/CM-DRT/Tender-2017/LOI/1870 dtd. 18.08.2017	M/s Sumangal Tours & Travels	Rs. 14.70 lakh approx. for a period of 2+1 years	20.08.2019 (Extended for 1 more year w.e.f. 21.08.2019 on same rates, terms and conditions.).	21.08.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. PTM/SURVEY/LOI/2025 Dated 12/09/2017	M/s Aquarius Marine Services	Rs.31.40 Lakhs per annum exclusive of taxes	30.09.2021	01.10.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONCOR/WR/MIS/HW/02/2204 dtd. 10/10/2017	M/s. Airtech Solutions (India) Pvt. Ltd.	Rs 7.59 Lakh including GST	31.10.2022	10.10.2017	कार्य पूरा हुआ	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy/vehi-tenderPTM-RTM/CM-PTM//Tender-2017/LOI/2302 dtd. 26.10.2017	M/s Vindheshwari Travels	Rs. 14.14 Lakhs (approx) for 3(2+1) years incl. GST.	15.11.2019 (Extended by one more year w.e.f. 16/11/2019 on same rates, terms and conditions.)	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tenderPTM-RTM/Ratlam AC-Customs/Tender-2017/LOI/2341 dtd. 31.10.2017	M/s Shree Shanti Roadway	Rs. 12.06 lakh approx. for a period of 2+1 years	15.11.2019 (Extended by one more year w.e.f. 16/11/2019 on same rates, terms and conditions.)	16.11.2017	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.PTM/ TRANSPORTATION/LOI/177 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	Rs.11.74 Cr per annum excluding taxes	13.02.2020 (Extended for two more years w.e.f. 14/02/2020 on same rates, terms and conditions).	14.02.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/ HANDLING / LOI/178 Dated 22/01/2018	M/s Apana Logistics Pvt.Ltd.	Rs.4.26 Cr per annum excluding taxes	13.02.2022	14.02.2018	Contract terminated due to induction of CONCOR owned RSTs at TIHI	लागू नहीं Not Applicable
LOI No. Vehi-Tender-/PTM-RTM/13SeaterMinibus/Tender-2017/LOI/2640 dtd. 13.12.2017	M/s Vindheshwari Travels	Rs. 49.90 Lakhs (approx) for 3(2+1) years incl. GST.	11.01.2020 (Extended for one more year w.e.f. 12/01/2020 on same rates, terms and conditions).	12.01.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.TURBHE/TPTN/LOI/385 Dated 20/02/2018	M/s Highway Roadlines Pvt. Ltd.	Rs. 4.35 crore per annum excluding taxes	19.03.2020 (Extended for two more years w.e.f. 20/03/2020 on same rates, terms and conditions).	20.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CCH/H&T 2017/LOI/531 Dated 13/03/2018	M/s Premchand & Company	Rs.77.91 Lakhs per annum excluding taxes	25.03.2020	26.03.2018	C.O. has approved the closure of the terminal, the work is running under obligatory period till the same.	लागू नहीं Not Applicable
LOI No. WR/MRO/DRT/Domestication/17-18 Dated 27/03/2018	M/s Oriental Air and Ship Services Ltd.	Rs. 33.75 Lac(Excluding GST)	31.01.2020	29.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/Cargo Handling/LOI/976 Dated 08/05/2018	M/s Rahul Roadways	Rs.6.47 Crore per annum excluding taxes	23.05.2022	24.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
Loi No. Secy/Admn/Printing & Stationery/Tender-2017/corres dtd. 13.03.2018	M/s Yash Enterprises	Rs. 10.02 LAKH APPROX. per annum excluding taxes	14.03.2019 (Extended for further period of 01 year till 14.03.2020). Extended for an obligatory period of 4 months w.e.f. 15.03.2020 or till the new contract is finalized, whichever is earlier	15.03.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi-tender/DRT/18 Seater Minibus/Tender-2018/LOI/898 dtd. 30.04.2018	M/s Sumangal Tours & Travels	Rs. 22.90 Lakhs (approx) for 3(2+1) years incl. GST.	10.06.2020 (Extended by one more year w.e.f. 11/06/2020 on same rates, terms and conditions.)	11.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No Con/Civil1/Zonal/mro_mul_flats/2018. dated: 09.05.2018	M/s Kushang security & housekeeping services Pvt Ltd	Rs.52,75,000/- for 2 years excluding GST	17.05.2020 (Extended by one more year till 17/05/2021 on same rates, terms and conditions.)	18.05.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/ WR/JNPT/ Transportation/LOI/ 1636 Dated 15/06/2018 issued	M/s BLR Logistiks (I) Ltd.	Rs.79.86 Lakhs per annum inclusive of all toll taxes and other levies.	21.06.2020	22.06.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Mulund East/ Transportation/LOI/1151 Dated 01/06/2018	M/s Apana Logistics Pvt.Ltd.	Rs.3.58 Crores per annum inclusive of toll taxes and other levies	30.06.2020	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No: Con/wr/mro/DSO Container Repair Activities/2018-19/LOI Dtd. 11.06.2018	M/s Will Marine Container Service Pvt Ltd	₹. 64,14,792/- excluding taxes for 3(2+1) years.	23.07.2020	24.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/vehi-tender\PTM-RTM\Two Tata Indica/Tender-2018/corres/1170 dtd. 05.06.2018	M/s Sanwariya Travels	₹. 22.90 lakh including taxes for 3(2+1) years.	30.06.2020 (Extended by one more year w.e.f. 01/07/2020 on same rates, terms and conditions).	01.07.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Admin/Empanelment of Advertising Agencies-2018/ corres/1890 dtd. 02.08.2018	i. M/s Sharad Advertising P.Ltd. ii. M/s Apex Advertising. iii. M/s Square Communications Pvt. Ltd. iv. M/s Alaknanda Advertising P.Ltd.. v. M/s Akar Advertising & Marketing P.Ltd. vi. M/s Sai Advertisers	Rs. 12 Lakhs approx. per annum including GST	06.08.2019 (Extended for one more year w.e.f. 07.08.2019 on existing terms and conditions.)	07.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Cfs-nm/Valuation/Tender-2018/LOI/1903 dtd. 04.08.2018	M/s Accurate Appraisal Services	Rs. 3.47 Lakhs (approx) for 3(2+1) years incl. GST.	21.08.2020	22.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy\vehi-tender\DR\Tata Sumo vehicle Powai/Tender-2018/corres/1924 dtd. 08.08.2018	M/s Sumangal Tours & Travels	₹. 21.17 lakh including taxes for 3(2+1) years.	26.08.2020 (Extended by one more year w.e.f. 27/08/2020 on same rates, terms and conditions).	27.08.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy\vehi-tender\JNPT\Tata Sumo vehicle \Tender-2018\corres\1910 dtd. 04.08.2018	M/s Praveen tours & Travels	₹. 20.41 lakh including taxes for 3(2+1) years.	31.08.2020	01.09.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO.DRT/TRANSPORTATION/LOI Dated 17/09/2018	M/s Monarays Marine Services Pvt. Ltd.	Rs.9.38 Crores per annum inclusive of toll taxes and other levies.	14.10.2020	15.10.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no. Secy/Vehi_tender/CGM-GGM/Tender-2018/Corres/2266 dtd. 09.10.2018	M/s Sarita Travels	Rs. 43.27 Lac for 3 (2+1) years	31.10.2020	01.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/Air-Cargo/Indore-Airport/LOI/3494 dtd. 30.11.2018	M/s SAM Surveyors and Adjusters	Rs.37,25,976/- per annum exclusive of taxes.	30.11.2020	01.12.2018	कार्य का अवसान हो गया है The contract is Terminated	लागू नहीं Not Applicable
LOI.Con/civil1/DRT/Weighbridge/2018/LOI/2401 dt.09-11-2018	M/s. Adorn Engineering	₹. 24.29 lakh plus GST for 3 years.	09.11.2021	10.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CONCOR/WR/MIS/CCTV/AMC/2018 dtd. 22/11/2018	M/s. Ascent Network Pvt. Ltd.	Rs.22,70,000/- inclusive of taxes.	21.11.2020	22.11.2018	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI.Con/Wr/Civil1/DRT/STP/LOA/3589 dt.19.12.2018	M/s. Lichens Environment Pvt Ltd	Rs.14,77,140/- plus GST for 3 years	31.12.2021	01.01.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/admn/Courier/Tender-2018/LOI/3609 dtd. 27.12.201	M/s Nayan Jyoti Logistics	₹. 11.19 lakh (Excluding GST/taxesfor 2+1 years.	31.12.2020	01.01.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Con/Civil1/MRO/ZonalElectCont/LOA/19/175 dt.11-02-2019	M/s Shri Datta Sai Enterprises	Rs.1.14 Crore plus GST for 3 years.	25.02.2022	26.02.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no.Con/wWr/Civil2/Estmnt/Turbhe/2019/LOI/346 dt.20.03.2019	M/s. Oriental Facility	Rs.16.48 Lakhs plus GST for 3 years.	31.03.2022	01.04.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI no.Con/Wr/Civil2/Est Mnt/Tihi/2018/LOI/277 dt.04.03.2019	M/s Yogendra Kumar Sankhla	Rs.14.50 Lakhs plus GST for 1 year.	14.03.2020 (Extended for further period of 01 year w.e.f. 15.03.2020)	15.03.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy/Vehi_tender/GGM(D&L)/Tender-2019/LOI/564 dated 22.05.2019	M/s R.S.Travels	Rs. 19.78 Lakhs (approx) for 3(2+1) years excluding GST.	09.06.2021	10.06.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Vehi_tender/GGM(JNPT)/Tender-2019/LOI/710 dated 20.06.2019	M/s Sarita Travels	Rs. 19.78 Lakhs (approx) for 3(2+1) years excluding GST.	20.07.2021	21.07.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CONCOR/WR/MIS/HW/2019/02 dtd. 28/06/2019	M/s. Nexus Computers Pvt. Ltd.	₹ 37.62 Lakhs excluding GST.	27.07.2019	28.06.2019	कार्य प्रगती पर है Work is under Progress	MMLP Balli site is not ready
LOI No. Secy/Vehi-Tender-/AC-Exports Mulund & MRO/Tender-2019/LOI /880 CON/WR/MIS/EDI-DRT/2019/01	M/s Khandeshwar Towing	Rs. 26.64 Lakhs (approx) for 3(2+1) years Excl. GST.	08.09.2021	09.09.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. CON/WR/OTL_SEALS/LOI/2019. dtd.13.09.2019	M/s Warner Industries	Rs.11,63,625/- for 3(2+1) years excluding GST .	30.09.2021	01.10.2019	कार्य प्रगती पर है Work	लागू नहीं Not Applicable
LOI No. JNPT/Survey/Tender-2019/LOI/1161 dtd. 03.10.2019	M/s Aquarius Marine Services	Rs. 4.35 Crores (approx) for 5(4+1) years Excl. GST.	31.10.2023	01.11.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI NO. DRT/Cargo Handling/Tender-2019/LOI dtd. 30.09.2019	M/s Rahul Roadways	Rs. 34.05 Crores (approx) for 5(4+1) years Excl. GST.	31.10.2023	01.11.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CARGO HNDL/TENDER-2019/LOI/1312 dtd. 12.11.2019	M/s Highway Roadlines P.Ltd.	Rs. 5.10 Crores (approx) for 5(4+1) years Excl. GST.	22.12.2023	23.12.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
CONCOR/WR/MIS/HW/2019/03 dtd. 06/11/2019	M/s. Nexus Computers Pvt. Ltd.	₹ 05.04 Lakhs excluding GST	06.12.2019	06.11.2019	कार्य प्रगती पर है Work is under Progress	Supply and Installation is pending
LOI No. Secy/Vehi_tender/DRT/Tata Indica/Tender-2019/LOI/1179 Dated 09.10.2019	M/s Praveen Tours & Travels	Rs.13.86 Lakhs (approx) for 3(2+1) years Excl. GST.	31.10.2021	01.11.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. PTM/CARGO HNDL/TENDER-2019/LOI/1312 dtd. 12.11.2019	M/s Highway Roadlines P.Ltd.	Rs. 5.10 Crores (approx) for 5(4+1) years Excl. GST.	22.12.2023	23.12.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No CON/WMTURBHE/WAREHOUSE LEASE/LOI, dated 23.10.2019	M/s Savian Agro hrt.Ltd	Rs. 31.20 lakh approx. for a period of 1 year (6+6)	30.04.2020. Extended by another six months, till 31.10.2020	01.11.2019	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No CON/WR/Mulund Warehouse Leasing/LOI/2020 dated 27.01.2020	M/s Brring Integrated Logistics Pvt.Ltd	Rs. 4.95 crore excluding GST for period of 05 years	Possession of warehouse not taken yet.		कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No. Secy/Vehi-Tender-/AC-Imports/Tender-2019-II/LOI/1518 dated 09/01/2020	M/s Mastakar Travellers	Rs. 13.32 Lakhs (approx) for 3(2+1) years Excl. GST.	19.02.2022	20.02.2020	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/Cfs-nm/Canteen/Tender-2019-II/LOI/ 1545 dated 20.01.2020	M/s Vikas Snacks & Lunch Corner	Rs.7,20,000/- excluding taxes for 3 (2 +1) Years.	16.02.2022	17.02.2020	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable
LOI No.Secy/DRT/Comm_Centre/Tender-2019/LOI/1586 dated 29.01.2020	M/s Sudin Enterprises	Rs.2.58 Lakhs approx. for 3 years excl. taxes	28.02.2022	01.03.2020	कार्य प्रगती पर है Work is under Progress	लागू नहीं Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
LOI No. Secy/Vehi_tender/As and when Required/Tender-2019/LOI/1724 Dated CON/NR/TC/DCT/TTO/2019	M/s Mastakar Travellers M/s SB Transport Company	Rs.8.37 Lakhs (approx) for 3(2+1) years Excl. GST. Rs.1.12 Crores	07.04.2022 22.10.2023	08.04.2020 23.10.2019	कार्य प्रगती पर है Work is under Progress Work in progress	लागू नहीं Not Applicable NIL
CON/NR/TC/Canteen/KKU/2019	M/s Ram Gilol Saini	Rs.67,200/-	06.05.2022	07.05.2019	Work in progress	NIL
CON/NR/TC/DCT Okhla/Canteen/2018-19	M/s Har Singh Traders	Rs.26,460/-	03.06.2020	04.06.2019	Work in progress	NIL
CON/NR/TC/Kanakpura/Consv/2019	M/s Har Singh Traders	Rs.15.18 lakhs	31.05.2021	01.06.2019	Work in progress	NIL
CON/NR/TC/DDL/C&H/2019-20/I	M/s. Shri Krishna Horticulturist	Rs.34.66 lakhs	17.11.2021	18.11.2019	Work in progress	NIL
CON/NR/TC/H&T/CMLK/T.T./2019	M/s T.N.Singh JV	Rs.2.41 Crores	27.10.2023	28.10.2019	Work in progress	NIL
CON/NR/TC/Lockmen/CMLK/2019	M/s Sam Surveyors and Adjusters	Rs.37.85 Lakhs	31.08.2021	01.09.2019	Work in progress	NIL
CON/NR/TC/TKD/TTO/2015	M/s S.B. Transport Co.	Rs.10.74 Crores	05.11.2020	06.11.2015	Work in progress	NIL
CON/NR/TKD/C&A/Canteen/2019	M/s Har Singh Traders	Rs.14.52 Lakhs	12.06.2021	13.06.2019	Work in progress	NIL
CON/NR/TKD/C&A/Taxi/2019	M/s LR Taxi Services	Rs.72.58 Lakhs	30.09.2021	01.10.2019	Work in progress	NIL
CON/NR/TKD/C&A/Ambulance/2013	M/s M.P. Ambulance Sevices Pvt. Ltd.	Rs.7.20 Lakhs	30.09.2020	01.06.2019	Work in progress	NIL
CON/NR/TC/H&T/Baddi/2016	M/s Premchand & Co.	Rs.1.26 Crores	01.03.2021	02.03.2020	Work in progress	NIL
CON/NR/TKD/C&A/Parking/2015	M/s Ramsundar Prasad	Rs.69.88 Lakhs	28.07.2020	29.03.2019	Work in progress	NIL
CON/NR/Taxi at Baddi/2018-19	M/s Avtar Travels	Rs.13.38 Lakhs	31.05.2022	01.06.2020	Work in progress	NIL
CON/NR/TC/Taxi at ICD PSWC/ Dappar/2020	M/s Avtar Travels	Rs.10.74 Lakhs	31.05.2022	01.06.2020	Work in progress	NIL
CON/NR/TC/RTO at PHR/2018	M/s. D.D.Khosla Transport Pvt. Ltd.	Rs.2.06 Crores	27.07.2020	28.07.2018	Work in progress	NIL
CON/NR/TC/Taxi at MMLP/ Khatuwas/2019	M/s Guru Taxi Service	Rs.10.88 Lakhs	15.04.2021	16.04.2020	Work in progress	NIL
CON/NR/TC/Empanelment Media/2019 (Empanelment of Seven media agencies)	1.)M/s Airads Ltd 2.)M/s Span Communications 3.)M/s Bubna Advertising 4.)M/s Pamm Advertising & Marketing 5.)M/s Sreshtha Communications 6.)M/s Apex Advertising 7.) M/s Sharad Advertising	Rs.31.62 Lakhs	31.03.2022	01.04.2020	Work in progress	NIL
CON/NR/TC/H&T at PHR/2016	M/s. Highway Roadlines	Rs.99.93 Lakhs	15.12.2020	16.12.2016	Work in progress	NIL
CON/NR/TKD/C&A/Conservancy/2020	M/s. Delight Facilities	Rs.51.22 Lakhs	30.04.2022	01.05.2020	Work in progress	NIL
CON/NR/TKD/C&A/Horti/2020	M/s.Kunal Developers	Rs.37.26 Lakhs	31.05.2022	01.06.2020	Work in progress	NIL
CON/NR/TC/H&T/KKU/2016	M/s.Ekta Enterprises	Rs.4.32 Crores	15.02.2021	16.02.2017	Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TC/BGKT/C&H/2020	M/s. Shrikrishna Horticulturist	Rs.9.47 Lakhs	31.05.2022	01.06.2020	Work in progress	NIL
CON/NR/TC/Taxi at MBD/2019	M/s. Golden Travels	Rs.9.84 Lakhs	05.05.2021	06.05.2019	Work in progress	NIL
CON/NR/TC/H&T at Dhappar/2017	M/s. Punjab Container Services	Rs.69.54 Lakhs	31.07.2021	01.08.17	Work in progress	NIL
CON/NR/TKD/C&A/Bus/2017	M/s. Shiva Travels	Rs.7.80 Lakhs	21.08.2020	22.08.2019	Work in progress	NIL
CON/NR/TKD/CargoHandling/2020	M/s. SB Transport Company	Rs.3.89 Crores	20.06.2024	21.06.2020	Work in progress	NIL
CON/NR/TKD/Stationery/2015-17	M/s Radex Stationery India Pvt. Ltd.	Rs.15.99 Lakhs	24.08.2020	25.04.2019	Work in progress	NIL
CON/NR/MBD/CargoHandling/ 2017	M/s. Watrana Traction Compnay	Rs.57.69 Lakhs	15.09.21	16.09.17	Work in progress	NIL
CON/NR/TC/MBD/C&H/2017	M/s. Trimurti Enterprises	Rs.8.70 Lakhs	30.09.2020	01.10.2019	Work in progress	NIL
CON/NR/TC/H&T at DDL/2017	M/s. Apana Logistics Pvt. Ltd.	Rs.1.02 Crores	20.11.21	21.11.17	Work in progress	NIL
CON/NR/TC/Cargo Handling at DDL /2017	M/s. Apana Logistics Pvt. Ltd.	Rs.98.98 Lakhs	13.11.21	14.11.17	Work in progress	NIL
CON/NR/TC/RE/C&H/2020	M/s Prince Facility Management Services P. Ltd.	Rs.4.40 Lakhs	04.06.2022	05.06.2020	Work in progress	NIL
CON/NR/TC/DCTOKHLA/RTO/2017	M/s. S.B. Transport Company	Rs.5.80 Crores	27.11.2021	28.11.2019	Work in progress	NIL
CON/NR/TC/H&T at Khemli/2017	M/s Ekta Enterprises	Rs.1.74 Crores	07.03.22	08.03.18	Work in progress	NIL
CON/NR/TC/RTO/CMLK/2020	M/s Ekta Enterprises	Rs.3.30 Crores	Yet to commence work		Work in progress	NIL

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NR/TC/RTO/DHPR/2017	M/s Punjab Container Services	Rs.1.54 Crores	26.02.2022	27.02.2020	Work in progress	NIL
CON/NR/TKD/C&A/Pest Control/2020	M/s Rakshak Securitas Pvt. Ltd.	Rs.6.30 Lakhs	06.07.20	07.03.18	Work in progress	NIL
CON/NR/TC/H&T at MB/2017/I	M/s Randhawa Logistics	Rs.53.34 Lakhs	10.02.22	11.02.18	Work in progress	NIL
CON/NR/TC/Khatuwas/C&H/2018	M/s Prince Facility Management Services P. Ltd.	Rs.94.08 Lakhs	26.03.21	26.03.18	Work in progress	NIL
CON/NR/TC/Cargo Handling at CMLK/2017	M/s Ekta Enterprises	Rs.41.67 Lakhs	31.03.22	01.04.18	Work in progress	NIL
CON/NR/TKD/Ops./SURVEY/2020	M/s Sam Surveyors and Adjusters	Rs.3.64 Crores	31.05.2022	01.06.2020	Work in progress	NIL
CON/NR/TC/Survey at DDL/2017	M/s Aquarius Marine Services	Rs.1.74 Cr	31.05.2022	01.06.2020	Work in progress	NIL
CON/NR/TC/RTO MB/2018	M/s Ekta Enterprises	Rs.8.88 Crore	01.10.2020	02.06.2018	Work in progress	NIL
CON/NR/TC/ Cargo Handling at Baddi/2018	M/s Punjab Container Services	Rs.15.36 Lakhs	23.10.2020	24.06.2019	Work in progress	NIL
CON/NR/TC/MB-PNP/Survey/2018	M/s Sam Surveyors	Rs.69.63 Lakhs	31.07.20	01.08.18	Work in progress	NIL
CON/NR/TC/Taxi at DDL/2019	M/s Verma Travels	Rs.17.76 Lakhs	10.08.2021	11.08.2019	Work in progress	NIL
CON/NR/Taxi at CMLK-RE/2018	M/s Guru Taxi Service	Rs.27.48 Lakhs	30.09.2020	01.10.2018	Work in progress	NIL
CON/NR/TC/Taxi at KKU-BGKT/ 2017	M/s Dezert land Tours & Travels	Rs.12.37 Lakhs	10.10.2020	11.10.2018	Work in progress	NIL
CON/NR/TC/Survey/CMLK&RE/2018	M/s Sam Surveyors & Adjusters	Rs.1.32 Crores	14.10.2020	15.10.2018	Work in progress	NIL
CON/NR/TC/H&T-RTO/SRX/2019	M/s Punjab Container Services	Rs.8.03 Cr	11.02.2021	12.02.2020	Work in progress	NIL
CON/NR /H&T at RE/2012	M/s Premchand & Co.	Rs.1.96 Crores	13.07.22	14.08.18	Work in progress	NIL
CON/NR/TC/SURVEY/KKU-BGKT/2018	M/s Sam Surveyors & Adjusters	Rs.1.20 Crores	14.11.2020	15.11.2018	Work in progress	NIL
CON/NR/TC/Tarpaulin/2018-19	M/s Dagar Plastic	Rs.8.64 Lakhs	10.03.2021	11.03.2020	Work in progress	NIL
CON/NR/TC/LT/IWB/2018	M/s Nagpur Business Forms Pvt. Ltd.	Rs.6.49 Lakhs	23.06.2021	24.06.2019	Work in progress	NIL
CON/NR/TC/SURVEY/DCT OKHLA/2018	M/s Sam Surveyors & Adjusters	Rs.92.44 Lakhs	09.04.2021	10.04.2019	Work in progress	NIL
CON/NR/TC/KKU/FMLM/2019	M/s Ekta Enterprises	Movement is based on service charge @ 4%	25.08.2021	26.08.2019	Work in progress	NIL
CON/NR/TC/H&T/ICD/PSWC, Dappar/ 2019	M/s Highway Roadlines Pvt. Ltd.	Rs.54.06 Lakhs	04.08.2020	05.08.2019	Work in progress	NIL
CON/NR/TC/TT-P2P/BGKT/2019	M/s Ekta Enterprises	Rs.44.07 Lakhs	24.09.2023	25.09.2019	Work in progress	NIL
CON/NR/TC/Cargo Handling/ICD-KKU/ 2019	M/s Ekta Enterprises	Rs.38.90 Lakhs	17.12.2023	18.12.2019	Work in progress	NIL
CON/NR/TC/Cargo Handling/ICD-BGKT/2019	M/s Ekta Enterprises	Rs.50.64 Lakhs	12.12.2023	13.12.2019	Work in progress	NIL
CON/NR/TC/OTL/2019	M/s Pack Seals Industries	Rs.14.40 Lakhs	16.01.2022	17.01.2020	Work in progress	NIL
CON/NR/TC/Lockmen/KKU/2019	M/s OM Laxmi Roadways	Rs.8.76 lakhs	27.12.2021	28.12.2019	Work in progress	NIL
CON/NR/TC/TT-Pt. to Pt./KKU/2019	M/s Ekta Enterprises	Rs.1.62 Cr	15.03.2024	16.03.2020	Work in progress	NIL
CON/NR/TC/REGIONAL/FMLM/2020	M/s Ekta Enterprises	Movement is based on service charge @ 1%	Yet to commence work		Work in progress	NIL
CON/TECH/TKD/HYSTER/RST/OT/2017-18/36,14.11.17	M/s. TIL Ltd.	Rs.3.87 Crores	15.11.2020	16.11.2019	Work in progress	NIL
CON/NR/TECH/CL-1A&1B/LOA /CONTR.REP/2018-19/26 DT.02.08.18	M/S. Opal Asia Cluster-A & M/S. Shree Con Logistics, Cluster-B	Rs.3.47 Crores	01.08.2020	02.08.2018	Work in progress	NIL
CON/TECH/MBD/KONE/HYSTER/RST/OT /2016-17/55	M/s Excellent Engineering	Rs.2.08 Crores	31.03.2021	01.04.2020	Work in progress	NIL
CON/NR/Engg/Track/2018	M/s Durga Track Linker	Rs.4.07 Crores	31.12.2021	01.01.2019	Work in progress	NIL
CON/NR/Engg/TKD/Zone-1/2017	M/s Om Prakash Gangwal	Rs.1.77 Crores	10.06.2020	11.06.2019	Work in progress	NIL
CON/NR/TECH/RST/2019	M/s Excellent Engineering	Rs.3.10 Crores	09.07.2022	10.07.2019	Work in progress	NIL
CON/NCR/OCM/DER/CARGO/15 dated 16.02.17	M/s Priya Cargo Movers	Rs. 24.42 lakhs p.a.	02.02.2021	03.02.2017	NA	NA
CON/NCR/OCM/H&T/DER/Reefer Park/2018/1695 Dated 30.07.2018	M/s Priya Cargo Movers	Rs. 1.23 Crores p.a.	31.07.2020	01.08.2018	NA	NA
CON/DER/Survey/2013 dated 13.05.2014	M/s Sam Surveyors & Adjusters	Rs. 1.21 crores p.a.	15.09.2023	16.09.2019	NA	NA
CON/NCR/P&A/SECU/DER/2020/323 dt. 06.03.2020	1. M/s 5009/ Sudhir Hans Security Agency and 2. M/s 5048/Manoj Kumar Singh Security Agency	Limited	08.03.2022	4.82 Crore p.a.	NA	

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/P&A/Taxi/DER/2020	M/s Wise Travel India Pvt. Ltd.	No regular contract	03.12.2020	43.21 Lakh p.a.	03.11.2022	NA
CON/NCR/OCM/TT/DER/2016 dated 14.07.16	M/s Pinkcity Logistics Ltd.	Rs 4.14 crore p.a.	14.09.2020	15.09.2016	NA	NA
CON/NCR/OCM/RTO/DER/2019 dated 16.07.2019	M/s S B Trasnport Company	Rs. 1.42 Crores p.a	15.07.2021	16.07.2019	NA	NA
CON/NCR/OCM/DER/Parking/2018 Dt. 10.08.2018	M/s Rami Construction & Co.	Rs 98.12 Lakhs for two years	15.08.2020	16.08.2019	NA	EXTENSION
CON/NCR/OCM/ H&T/ Kota/2018 dated 27.07.2018	M/s Om Laxmi Roadways	Rs. 36.55 Lakhs p.a	11.08.2022	12.08.2018	NA	NA
CON/NCR/P&A/TAXI/QT/Kota/2019	M/s Prince Roadlines	Rs. 5.79 Lakh p.a.	31.03.2020	01.04.2019	NA	New Open e-tender has been floated date of opening is 09-06-2020 . Presently taxi services under emergent arrangement for 06 months or till finalisation of new contract whichever is earlier from M/s Shri shrinath ji logistics
CON/NCR/P&A/H&KOTA/2019 dated 24.04.2019	M/s Om Laxmi Roadways	Rs. 9.20 Lakh per annum	02.04.2021	03.04.2019	NA	
CON/NCR/P&A/SECU/ KOTA/2020/25.02.2020	M/s 4730/JAI KRISHIN CHAWLA SECURITY AGENCY	Rs. 1,21,31,557/- (For two years)	24.02.2022	25.02.2020	NA	NA
CON/NCR/OCM/XIV/20/10 dated 8.10.	M/s Prem Chand & Co.	Rs 1.77 crore p.a	30.04.2021	01.05.2016	NA	NA
CON/NCR/P&A/TAXI /AGRA/2019/2174 DT 17-12-2019	M/s Trimurti Tour & Travels	Rs. 5.19 Lakh p.a.	15.12.2020	16.12.2019	NA	NA
CON/NCR/OCM/H&C/Agra/2017 dt. 13.04.2017	M/s Shree Gosai Enterprises	Rs. 16.93 Lakh (3Yrs)	31.08.2020	01.09.2017	N/A	Contract extended for one year till 31.08.2020
CON/NCR/P&A/SECU/AGRA/2019/2025 dt. 26-11-2019	M/s 4975/Jayan Jacob Verghese Security Agency	Limited	15.12.2021	83.08 Lakh p.a.	N/A	NA
CON/NCR/OCM/CH&TT/CPC/2016	M/s Highway Roadlines	Rs. 49.56 lakhs p.a.	29.12.2020	30.12.2016	NA	NA
CON/NCR/OCM/RTO/CPC/2015 dated 15.03.2016	M/s Kataria Carriers	Rs. 11.21 Crores p.a	14.04.2021	15.04.2016	NA	Extended for 01 Year from 15.04.2020 to 14.04.2021
CON/NCR/OCM/H&C/CPC/2016 dt. 07.10.2016	M/s Shrikrishna Horticulturist	Rs. 11.11Lakh per annum	31.05.2020	01.02.2017	NA	The contract is under emergent arrangement upto 31.08.2020 or till finalisation of new contract whichever is earlier.
CON/NCR/P&A/TAXI QT/CPC/2018/1218 dated 04.06.2018	M/s Shri Hari Travels	Rs. 4.16 Lakhs (6 months)	31.07.2020	01.08.2019	NA	NA
CON/NCR/P&A/SECU/CPC/2019/2215 17.12.2019	M/s 4935/Brajesh Kumar Paliwal Security Agency	Rs. .43 Crore p.a.	19.12.2021	20.12.2019	NA	NA
CON/NCR/OCM/VII/06/08/359 dated 28.01.10	M/s Prem Chand & Co.	Rs.79.54 Lakhs p.a.	12.11.2020	13.11.2015	NA	extended for 01 year upto 12.11.2020
CON/NCR/OCM/VII/07/08 dated 03.03.2015	M/s Kataria Carriers	Rs. 1.36 Crore p.a	28.12.2020	29.12.2015	NA	NA
CON/NCR/P&A/H&C/MBS/2019/1107 dt. 26.06.2019	M/s Shrikrishna Horticulturist	Rs.4.94 Lakh p.a.	30.06.2021	01.07.2019	NA	
CON/NCR/P&A/TAXI QT/MBS/2018 DT. 30-07-2018	M/s Ajay Tours & Travels	Rs. 9.15 Lakh p.a.	31.08.2019	01.09.2018		Both the vehicles at ICD/Madhosingh are discontinued
CON/NCR/P&A/SECU/MBS/2019/dt. 10.05.2019	M/s Mahan Singh security agency	34.33 lakh per annum	02.05.2021	03.05.2019	NA	NA
CON/NCR/OCM/Survey/Combined/2018 Dated:12.02.2019	M/s Pinnacle Marine Services Pvt. Ltd.	Rs. 90.51 lakh p.a	28.02.2023	01.03.2019	NA	NA
CON/NCR/OCM/P&A/Taxi/2018 dt. 01.01.2019	M/s Avtar Travels	Rs.11.43 Lakhs per annum	31.08.2021	01.09.2019	NA	NA

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/NCR/P&A/SEC/NCRO/17 dated 23.06.2017	M/s Mak security Services	Rs. 10,32,638/- p.a.	30.06.2019	01.07.2017	30.12.2019	Contract Under emergent arrangement upto 30-06-2020 or till shifting of NCRO to new building whichever is earlier. Approval accorded by C.A. (CMD/CONCOR)
CON/NCR/OCM/COMM/OTLs/2018/dated 10.04.2019	M/s Warner Industries	Rs.6,72,530/- for 02 years	06.05.2021	07.05.2019	NA	NA
CON/NCR/OCM/H&T/MLAR/2016 dated 23.05.2016	M/s Prem Chand & Co.	Rs 2.49 crore p.a	22.07.2020	23.07.2016	NA	NA
CON/NCR/OCM/MLAR/VEH/2016	M/s Shree Gosai Enterprises	Rs.15.98 Lakh p.a.	07.12.2019	09.12.2016	NA	Open e-tender under TOC/TEC. Presently contract is under emergent arrangement for 06 months or till finalisation of new contract whichever is earlier.
CON/NCR/P&A/H&C/MLAR/2018 dt. 03.09.2018	M/s City Hawks Manpower Services & Consultancy	Rs. 17.18 Lakh (2Yrs)	16.09.2020	17.09.2018	NA	NA
CON/NCR/OCM/SEC/MLAR/2018	M/s 4440/Lokesh Bahadur Singh Rawal, Security Agency	Rs.54.71 lakhs p.a	31.11.2020	01.12.2018	NA	NA
CON/NCR/OCM/SCICL/H&T/2017 DATED 16.08.2017	M/s Prem Chand & Co.	Rs.4.03 Crores per annum	31.10.2021	01.11.2017	NA	NA
SCICL/PANTNAGAR/CS/ADMIN/SEC/201 9-20/4207 Dt. 23.01.2020	M/s Anil Gurung Security Agency	Rs.95.55 Lakh p.a.	31.01.2022	01.02.2020	NA	NA
CON/NCR/P&A/TAXI/SCICL/2017 dated 21.02.2018	M/s Dezert Land tours & Travels	Rs.9.55 Lakh P. a.	28.06.2020	29.06.2018	NA	Extended for 01 year upto 28.06.2020
CON/NCR/P&A/TAXI/SCICL/2019/01/4260	M/s KGN Tours & Travels	Rs.2.33 Lakhs for 06 Months	28.10.2020	29.04.2020	NA	on quotation basis for additional vehicle
CON/NCR/P&A/H&C/SCICL/2018	M/s Million Minds Management Services Ltd.	Rs.24 Lakh p.a.	10.12.2020	11.12.2018	NA	NA
SCICL/OCM/Survey/2015 dt. 08.02.2016	M/s Pinnacle Marine Services Pvt. Ltd.	Rs. 21,53,927/- p.a.	28.02.2021	01.03.16	NA	After negotiation extended for 01 year
CON/SR/MVN/H&T/0615/19-20 Dated 25.09.2019	M/s Jehovah Jireh Freight Systems Handling and Transportation of Container/Cargo for (2+2+1) years	Rs.72.64 Lakhs Approx. PA (excluding S.Tax)	30.09.2020	01.10.2015	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.10.19 as per terms and conditions of the contract
CON/SR/TNPM/EXIM/TPT/0715/06/15-16 Dated 21.11.2017	M/s Sri Thirumala Transport Road Transportation of EXIM (EXPORT-IMPORT) containers between Chennai /Kattupalli/Krishnaptnam Ports and ICD/TNPM at ICD/TNPM for (2+2+1) years)	Rs.2.96 Crores approx. PA (Excluding S.Tax)	10.11.2020	11.11.2015	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.11.11.19 as per terms and conditions of the contract
CON/SR/TNPM/DSO/TPT/1115/14/14/Ext n/2020, dt.01.03.2020	M/s Sri Thirumala Transport DSO Road Transportation at TNPM and Interacting of Trailers at ICD/TNPM & HOM for (2+2+1) years)	Rs.1.38 Crores approx. PA (Excluding S.Tax)	29.02.2021	01.03.2016	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.03.20 as per terms and conditions of the contract
CON/SR/T/TNPM_HOM/O&M/0416/01/Ext n./19-20 Dated. 24.08.2019	M/s TIL Ltd Operation and Maintenance of CONCOR Owned RSTs at TNPM & HOM (3+1) years	Rs.2.26 Crores PA approx. including S. Tax	31.07.2020	01.08.2016	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.01.08.19 as per terms and conditions of the contract
CON/SR/VPDM/WB/BOT/0416/04/16-17 Dated 26.07.2016	M/s SLINTEC Leasing out space for Supply, installation, operation & maintenance of 60 MT or above fully electronic pit-less surface mounted weighbridge at Container Corporation of India Ltd., Container Freight Station,Vallarpadam, Cochin on BOT basis for a period of 07 (Seven) years	Rs.33000/- as lease charges PA Excl.Taxes	19.12.2023	20.12.2016	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/CFS/MVN/HK/LT07/18-19 dated 08.03.2019	M/s Jehovah Jireh Freight Systems Housekeeping & Conservancy Services for (2+1) years	Rs.3.60 Lakhs PA approx. (excl.S.Tax)	18.07.2020	19.03.2017	In progress कार्यप्रगती पर है।	Invoked obligatory period for four months w.e.f.19.03.2020 to 18.07.2020
CON/SR/HOM/Award of contract/ODC/16-17 Dated:07.03.2019	M/s Kalaivani Transport Movement of Over Dimensional Cargo (ODC) Containers by Road between Port side Container Terminal, Harbour of Chennai (PSCT/HOM) (Chennai Port) and ICD/WFD & ICD/SNF(2+1) years	Rs.14.84 Lakhs PA approx.	30.06.2020	01.03.2017	Concluded संपन्न हुआ	
CON/SR/VPDM/SURVEY/0417/03 Dated 28.06.17	M/s Sam Surveyors and Adjusters Providing Professional services for Survey of Containers & Cargo & inventory management including EDI services at CFS/VPDM, Vallarpadam, Cochin.	Rs.10.18 Lakhs PA approx. for 4+1 years	27.06.2021	28.06.2017	In progress कार्यप्रगती पर है।	
CON/SR/MVN/Hiring of Vehicle/LT03/17-18 dt.10.07.17	M/s Kanga Durka Travels Hiring of One Vehicle on monthly basis at CFS/MVN for	Rs.4,78,560/- PA approx. Plus taxes (2+1) years	31.08.2020	01.08.2017	In progress कार्यप्रगती पर है।	
CON/WFD/VEH-HIRE/EXTN/2018-19 dated 14.09.2018	M/s Guru Tours & Travels Hiring Of Vehicles 04 Nos on monthly basis for CONCOR , ICD, Whitefield, Bengaluru	Rs.24.23 lakhs PA approx, contract awarded for 1+1 years	31.08.2020	01.11.2017	In progress कार्यप्रगती पर है।	Extended for further two months on short term basis or finalization of regular contract whichever is earlier w.e.f.01.07.2020
CON/Sr/TNPM/P&A/Hiring of vehicles/Extension/ contract/18-19 dt.01.11.2018	M/s Sri Kaligambal Travels Hiring of vehicles on monthly basis for CONCOR, ICD/TNPM at Chennai	Rs.22.14 lakhs PA approx, contract awarded for 1+1 years	31.08.2020	01.11.2017	In progress कार्यप्रगती पर है।	Extended for Six months on short term basis or finalization of regular contract whichever is earlier w.e.f.01.03.2020
CON/SR/WFD/CRS/LOA/0617/08/17-18/Extn. dt.17.12.2019	M/s INJ Container Repair and Services Establishing Container Repair Facility at ICD/WFD, Bengaluru.	Rs.22.77 lakhs approx. for 4 years (2+2) exclusive of GST	19.10.2021	20.10.2017	In progress कार्यप्रगती पर है।	Extended further two year w.e.f.20.10.19 as per terms and conditions of the contract
CON/SR/ TNPM/HK&C/0817/12/ Extn. dt.13.11.2019	M/s A.Ganesan & Co. Housekeeping and Conservancy Services (2+1) years	Rs.48,59,784/- PA approx. excluding GST.	14.11.2020	15.11.2017	In progress कार्यप्रगती पर है।	Extended further one year w.e.f.15.11.19 as per terms and conditions of the contract
CON/SR/WFD/HNLD/0817/13 dt. 30.01.2018	M/s Prem Chand and Company Handling of cargo including terminal Transportation WFD	Rs.13.68 crores PA approx. excluding GST (4+1) years	31.01.2022	01.02.2018	In progress कार्यप्रगती पर है।	
CON/SR/RO/Hiring of Vehicles/1117/15/17-18 Dt.15.02.2019	M/s EM Rasja Travels Hiring of vehicles on monthly basis for CONCOR, SRO, Chennai	Rs.12,60,192/- PA approx. excluding GST(1+1) years	11.06.2020	12.02.2018	Concluded संपन्न हुआ	
CON/SR/Survey/WFD/1117/17 dated 01.03.2018	M/s Pinnacle Marine Services Pvt. Ltd Providing Professional services for Survey of Containers & Cargo & inventory management services at ICD/WFD, Bengaluru,	Rs.1,08,50,991/- PA approx. excluding GST (4+1 years)	28.02.2022	01.03.2018	In progress कार्यप्रगती पर है।	
CON/SR/TNPM/HND/Cargo/ 0318/20/18-19 Dt.07.06.2018	M/s B.L.Transport Pvt. Ltd Handling of Cargo at ICD/TPM	Rs.2.86 crores approx. per annum excluding GST for 2+2 years	17.06.2022	18.06.2018	In progress कार्यप्रगती पर है।	Extended for two years as per terms and conditions of the contract
CON/SR/IGU-VPDM/EXIM/TPT/0518/02/18-19 dt.27.07.18	M/s Sajimon Transports Road Transportation of Containers between ICD/IGU and VPDP Ports at ICD/IGU, Coimbatore	Rs.2.56 crores approx. per annum contract for 2+2+1 years	31.07.2022	01.08.2018	In progress कार्यप्रगती पर है।	Extended for two years as per terms and conditions of the contract

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/WFD/ELECT/AMC/0518/04 Dated 24.09.2018	M/s Sri Vinayaka Electricals Services Pertaining to Maintenance of Sub-Station and Electrical Installations at ICD/WFD	Rs.23.68 lakhs approx. for three years contract i.e. 2+1 years	31.08.2020	01.09.2018	In progress कार्यप्रगती पर है।	
CON/SR/DGR/Security/IGU/MVN/TUP/LT03/0818/18-19 dated 24.09.2018	M/s Anil Kumar Nair Security Agency Providing Security & Incidental Services at CONCOR ICD/IGU, CFS/MVN & ICD/TUP (2 years)	Rs.55.35 Lakhs approx. PA (Excluding GST)	30.09.2020	01.10.2018	In progress कार्यप्रगती पर है।	
CON/SR/TNPM/Electrical/LOA/0618/05/18-19 Dated 01.11.2018	M/s Karunakar Enterprises Operation and AMC of Sub-Station and Electrical Installations of ICD/TNPM, Chennai (2 +1 years)	Rs.32.38 Lakhs approx. for Three years (2+1)	30.09.2020	01.10.2018	In progress कार्यप्रगती पर है।	
CON/SR/TNPM/WB/BOT/ 0818/10/18-19 Dated 01.11.2018	M/s Sri Sai Weighbridge Leasing out space for supply installation operation & maintenance of 60 MT or above fully electronic surface	Rs.3,11,400/-@ monthly licence fee (for seven years on BOT basis)	12.12.2025	13.12.2018	In progress कार्यप्रगती पर है।	
CON/SR/WFD/TPT/0818/ 11/18-19 Dt.25.10.2018	M/s Surface Logistics Road Transportation of Containers & Cargo at ICD/WFD	Rs.2.35 crores approx. per annum for (2+2+1) years	08.11.2020	09.11.2018	In progress कार्यप्रगती पर है।	
CON/SR/DGR/LT02/Security/TNPM/HOM/SRO/SPD/ 18-19 dt.06.12.2018	M/s T.Prakash Security Agency Providing Security & Incidental Services (2 years)	Rs.4.32 Crores approx. Per Annum (Excluding GST)	30.11.2020	01.12.2018	In progress कार्यप्रगती पर है।	
CON/SR/WFD/P&S/12/2019-2020/Ext/ dated. 20.12.2019	M/s V.V. Printers Printing and Supply of Computer Stationery and other Pre-printed Stationery items etc for ICD/WFD, Bengaluru	Rs.9.35 Lakhs per annum approx. (for 1+1 years) (Excluding GST)	30.11.2020	01.12.2018	In progress कार्यप्रगती पर है।	Extended one year w.e.f.01.12.19 as per terms and conditions of the contract
CON/SR/TUP/H&T/1118/ 15/Extn/19-20 dated 11/12/2019	M/s Shaan's Cargo (P) Ltd Road Transportation of Containers/Cargo and Handling of Cargo at CONCOR, ICD/TUP	Rs.2.16 Crores per annum approx. Contract for 1+1 year excluding GST	10.01.2021	11.01.2019	In progress कार्यप्रगती पर है।	Extended one year w.e.f.11.01.2020 as per terms and conditions of the contract
CON/SR/Survey/HOM/IGU/MVN/TUP/1018/14 Dated 17/12/2018	M/s Sam Surveyors and Adjusters Providing Professional Services For Survey of Containers/Cargo and Inventory Management at HOM, IGU, MVN & TUP	Rs.77.66 lakhs per annum approx for 4+1 years excluding GST	31.12.2022	01.01.2019	In progress कार्यप्रगती पर है।	
CON/SR/SURVEY/TNPM/1118/18/18-19 dated 28.01.2019	M/s Sam Surveyors and Adjusters Hiring of Professional Services for Survey of Containers/ Cargo & Inventory Management at ICD/TNPM terminal	Rs.98.49 lakhs per annum approx for 4+1 years excluding GST	31.01.2023	01.02.2019	In progress कार्यप्रगती पर है।	
CON/SR/DGR/Security/WFD/LT01/0419 dated 14.06.2019	M/s Thomas P S Security Agency Providing Security and incidental services at ICD-Whitefield, Bangalore	Rs.4.42 crores per annum approx. excluding GST for 2 years	14.06.2021	15.06.2019	In progress कार्यप्रगती पर है।	
CON/SR/OTL/0319/20/19-20 dated 01.07.2019	M/s Warner Industries Supply of One Time Locks (OTLs) with anti-spin lock, Pad Locks and Plastic Security Strip Seals required at various Container Terminals of CONCOR, Southern Region	Rs.3.33 lakhs per annum excluding GST for 2+1 years	30.06.2021	01.07.2019	In progress कार्यप्रगती पर है।	
CON/SR/NMPT/H & T/E-Tender/ROAD/0319/23 Dated 25.06.2019	M/s Raftaar Logistics Pvt. Ltd Handling & Road Transportation including Intercarting of Containers & Cargo at PSCT/CCPP, New Mangalore	Rs.76.04 lakhs per annum excluding GST for 1+1 years	30.06.2020	01.07.2019	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/T/O&M/RST/SR, WFD//0319/22 Dated 23.08.19	M/s TIL Ltd Providing professional services for operation and maintenance of Five (5) Nos. of Loaded (45Tx5 High) Reach Stacker machines at Container Corporation of India Ltd, ICD/WFD (Whitefield, Bangalore, Southern Region (SR)	Rs.1.62 crores per annum excluding GST for WFD/SR (3+1) years	31.07.2022	01.08.2019	In progress कार्यप्रगती पर है।	
CON/SR/MVN/H&T/E-Tender/031/21/19-20 dated 26.07.2019	M/s Vilsons Shipping Private Limited Handling at bidder arranged storage yard & Road Transportation of Coastal/Domestic Containers from/to V.O.C. port and vice versa including to customer's premises for stuffing /destuffing at Tuticorin.	Rs.97.57 lakhs per annum excluding GST (1+1) years	15.07.2021	16.07.2019	In progress कार्यप्रगती पर है।	Extended one year w.e.f.16.07.2020 as per terms and conditions of the contract
CON/SR/TNPM/CRS/0519/03 Dated 30.07.2019	M/s Anchor Container Services Pvt Ltd Container Repair Facility to Carry all Major and Minor Repairs of Damaged DSO containers as per IICL Specifications at ICD/Tondiarpet, Chennai.	Rs.5.85 lakhs per annum excluding GST (2+2) years	23.07.2021	24.07.2019	In progress कार्यप्रगती पर है।	
CON/SR/Housekeeping/Quot.02/19-20 Dated 26.08.2019	M/s A. Ganesan & Co. Providing Housekeeping Services at Southern Regional office, Chennai	Rs. 5.30 lakhs per annum approx excluding GST (2+1)	31.08.2021	01.09.2019	In progress कार्यप्रगती पर है।	
CON/SR/VPDM/HK/LT02/18-19 Dated 04.09.2019	M/s Genesis. Providing Housekeeping Services at Vallarpadam (VPDM/CFS)	Rs.8.15 lakhs per annum excluding GST for (2+1) years	31.08.2021	01.09.2019	In progress कार्यप्रगती पर है।	
CON/SR/VPDM/ Quotation /Road Tpt./0819/04/19-20 Dated 28.08.2019	M/s Eazytrans Road Transportation of Containers (VPDM/CFS)	Rs.15.45 lakhs per annum excluding GST for one year	15.08.2020	16.08.2019	In progress कार्यप्रगती पर है।	
CON/SR/RWF/TPT/O719/ 04/19-20 Dated 12.09.2019	M/s Awagaman Road Carriers Limited Road transportation of finished products i.e. Rail wheel sets (840mm diameter wheel sets) from Rail Wheel Factory, Yelahanka, Bangalore-560106 to three different locations i.e.,Southern Railway, Golden rock work shop Thiruchirapalli, Eastern Railway, Jamalpur Work shop & M/s Modern Industries, Ghaziabad	Rs. 1.54 crores per annum approx approx.(1) year	15.08.2020	16.08.2019	In progress कार्यप्रगती पर है।	
CON/SR/IGU/H&T-CBT/LOA/0519/02/19-20 Dt.21.08.2019	M/s Pee Pee Engineers Handling of Containers & Cargo including terminal transportation and Road Transportation of containers & CBT at ICD/IGU, Coimbatore	Rs.2.28 crores per annum approx (2+2+1) years	31.08.2021	01.09.2019	In progress कार्यप्रगती पर है।	
CON/SR/IGU-TUP/HSK/Quotation/05/19-20 dated 10.09.2019	M/s CIS Bureaus Facility Services Pvt. Ltd Housekeeping and Conservancy Services at ICD/IGU (Coimbatore) & ICD/TUP (Tiruppur)	Rs.7.88 Lakhs PA approx. Excluding GST (1+1) years	01.09.2020	02.09.2019	In progress कार्यप्रगती पर है।	
CON/SR/VPDM/Hiring/ Vehicle/19-20 dated 03.10.2019	M/s Evalynn Hiring of two Vehicles on monthly basis for customs & vehicles on Need basis as per requirement at CONCOR, CFS/VPDM, Kochi	Rs.8.98 Lakhs PA approx. Excluding GST (1+1) years	24.09.2020	25.09.2019	In progress कार्यप्रगती पर है।	
CON/EP/SR/WFD/AMC/ Civil/0819/05	M/s A.D. Constructions Zonal Civil maintenance contract for civil works at ICD-WFD, Bengaluru and CCPP-NMPT, Mangaluru	Rs.1.68 Crores PA approx. including GST for one year	06.10.2020	07.10.2019	In progress कार्यप्रगती पर है।	

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SR/EOI/TPT/FMLM/19-20 dt. 24.12.2019 and 06.01.2020	1. M/s Union Roadways Ltd 2. M/s Pee Pee Engineers Empanelment of transporters for First Mile Last Mile connectivity through mobile app for Factory Stuffing & Factory Destuffing activity for Southern Region	Rs.1.85 crores PA approx. (2+2+1) years	16.01.2022	17.01.2020	In progress कार्यप्रगती पर है।	
CON/SR/DGR/Security/VPDM/LT04/19-20 dated 28.02.2020	M/s A.V. Sebastian Security Agency (4928) Providing Security & Incidental Services at CFS/VPDM, Cochin	Rs.34,05,806/- PA approx. for 2 years	28.02.2022	29.02.2020	In progress कार्यप्रगती पर है।	
No.CON/SR/P&A/Advt./1219/09	1. M/s Pamam Advertising & Marketing 2. M/s Associated Advertising Pvt. Ltd 3. M/s Laqshyaq Media Pvt. Ltd 4. M/s MCS Communications Pvt. Ltd 5. M/s Sreshta Communications 6. M/s Vermillion Communication Pvt. Ltd Empallement of nominating agencies (advertisement)	Rs.86,48,382/- approx. for three years (2+1)	17.03.2022	18.03.2020	In progress कार्यप्रगती पर है।	
No.CON/SR/VPDM/HNLD/LOA/0220/11/2020-2021 dated 20.05.2020	M/s Laxmi Cranes & Trailers Pvt. Ltd Handling of Containers & Cargo	Rs.1.06 Crores PA excluding GST (2+1+1) years	07.05.2022	08.05.2020	In progress कार्यप्रगती पर है।	
CON/SR/TNPM/WFD/TYRE/LOA/0220/12/20-21 dated 16.06.2020	M/s Ceat Specialty Tyres Limited Procurement of Tyres (108 nos.) for Reach Stacker Crane at ICD/TNPM, Chennai and ICD/WFD, Bengaluru	Rs.91,23,840/- including GST	20.04.2021	21.04.2020	In progress कार्यप्रगती पर है।	
CON/SR/WFD/HK/0420/0/20-21 dated 10.06.2020	M/s Reliable Solutions Housekeeping & Conservancy at ICD/WFD, Bengaluru.	Rs.53,72,712/- Per annum Approx. excluding GST for 2+1 years	31.05.2022	01.06.2020	In progress कार्यप्रगती पर है।	
No. CON/SCR/SNF/ELE AMC Tendaer/T-1/2018-19 dtd.10-01-2019	M/s. Karunakar Enterprises - Contract for Services pertaining to Sub Station and Electrical Installations at ICD/DCT/SNF	Rs.21,72,000/- 2 yrs	16.01.2021	17.01.2019	Work in Progress	Not Applicable
No. CON/SCR/ RO/HR/ CFCV & MMLP Security/ 2016/435, Dt. 30-03-2016	M/s.Aries Arun Sharma Security Agency - Providing Security Services at 1) CONCOR's Container Freight Station (CFS) - Visakhapatnam, 2) Multimodal Logistics Park (MMLPV) Visakhapatnam (A.P.)	Rs.4,11,00,000/- for 02 Years	04.01.2021	05.01.2019	Work in Progress	Not Applicable
No. CON/SCR/SNF/Elec. AMC/ tech/T-1/2018-19/04/401 dtd.30/3/2019	M/s. Karunakar Enterprises - Services pertaining to Maintenance of Substation and Electrical Installations at DCT / Nagulapalli	Rs.10,32,000/- for 2 years	04.04.2021	05.04.2019	Work in Progress	Not Applicable
No.CON/SCR/Security/DCT/NPL & RO/SCR/1/2018/1885 dtd.23.11.2018	M/s. -M/s.Motuku Indrakantha Reddy Security Agency- Providing Security Services at 1) CONCOR's Domestic Container Terminal (DCT) - Nagalapalle - Velimala (Village) R.c. Puram (Mandal) - Medak Dist. (T.S.) 2) CONCOR - Regional Office-SCR, Secunderabad	Rs.1,01,19,598 for 02 Years	30.11.2020	01.12.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/36/1/2013, Dated 30-09-2013	M/s. S.S. Xerox - Contract for Providing & Operating Telephone facility with STD/ISD/PCO/FAX/Photocopy/Computer & Printer with Internet and Stationery Items at CONCOR, ICD/Sanathnagar	Rs.11,45,340/- (Revenue) for 5 years	31.01.2024	01.02.2019	Work in Progress	Not Applicable
CON/SCR/Security-SNF/I/2019, Dated 25-03-2019	M/s. -M/s.Motuku Indrakantha Reddy Security Agency- Providing Security Services at combined container terminal, Sanathnagar, Hyderabad	Rs.5,33,87,585/- (2 Years)	31.03.2021	01.04.2019	Work in Progress	Not Applicable
Tender No.CON/SCR/CRS/2017/9 dtd.19.12.2017	M/S.CONTAINER CARE SERVICES Establishment of Container Repair Facility on the leased out space to carry out major and minor repair of damaged ISO/Domestic Containers as per IICL Specifications at ICD/DCT_Sanathnagar, DCT_Nagalapalle(NPL) of T.S and CNGT/GNT, CFS/VSKP & MMLP/VSKP of (AP) and ICD/Desur and Adhoc locations of South Central Region.	RS.1.23 CRORES (1+1) YRS	Obligatory period of 4 months invoked beyond 28/02/2020.Main Tender is going to be opened on 12.06.2020	01.03.2018	work in progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/EP/ICD/SNF/EXTENSION OF SICK SPUR/2017/323 DTD 27-02-2018	M/S.RAKSY INFRASTRUCTURE PVT LTD. - EXTENSION OF SICK SPUR AT ICD-SANATHNAGAR	RS.5.30 CR (1 YR)	Request for Extension of time for completion of work has to be submitted by the firm beyond 12.06.2019	12.06.2019	Work in Progress	Not Applicable
CON/SCR/CM/OTLs/I/2017-18/OT/01, Dated 07-04-2017	M/s. Tetra Tekseal Pvt., Limited Supply Contract for One Time Lock (OTLs) with Anti Spin Lock & Laser Marking of Seal Numbers and Plastic Strip Seals required at Various Container Terminals of South Central Region.	15,91,800/- (2+1 Yrs)	Extended for another one year till 31.05.2020. Obligatory period invoked. In the meanwhile procurement through GEM portal is finalised and Technical Department/RO is Nominated for procurement through GEM to all Terminals.	01.06.2017	Work in Progress	Not Applicable
CON/SCR/CM/SNF/Survey/ 2017/03, Dated 12-04-2017	M/S.SAM SURVEYORS & ADJUSTERS Providing Professional Services for Survey of Containers and Cargo at ICD/DCT at Sanathnagar, Hyderabad and DCT/Nagalapalle.	Rs.3.09Cr.(2+2+1 yrs)	16.07.2021	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/CFCV/ Survey/2017/04, Dated 12-04-2017	M/S.SAM SURVEYORS AND ADJUSTERS Providing of Professional Services for Survey of Containers and Cargo at CFS/CFCV and MMLP, Visakhapatnam.	Rs.2.19 Cr.(2+2+1 yrs)	16.07.2021	16.07.2017	Work in Progress	Not Applicable
CON/SCR/CM/H&T/ Guntur/2/2017-18/OT/02, Dated 19-04-2017	M/S.HIGHWAY ROADLINES PVT LTD. Tender for Handling & Internal of containers and Cargo at CONCOR's Terminal at Guntur -	Rs.27.74 lakhs (4+2 months)	Short terms arrangement awarded for a period of 4+2 months wef.11.12.2019, extende till 10.06.2020.	11.12.2019	Work in Progress	Not Applicable
CON/SCR/Tender/Empanelment/1/2019	Empanelment of Advertising Agencies in CONCOR SCR for releasing of advertisement notification in newspapers - 1) Associated Advertising Pvt Ltd.,2)Disha Communications Pvt Ltd.,3)Stark Communications Pvt Ltd.,4)M/s.Alakananda Advertising Pvt Ltd.,5)M/s.Surya Adsystems Pvt Ltd.,6)M/s.Laqsha Media Pvt Ltd.,7)M/s.Green FMC Advertising Pvt Ltd.,8)M/s.Venture Advertising Pvt Ltd.,9)M/s.Shreshtha Communications10)M/s.Centum Advertising & Marketing Pvt Ltd.,	24.06 Lakhs (2 years)	31.12.2021	01.01.2020	Work in Progress	Not Applicable
CON/SCR/SNF/WP/2015/OT/01/618, DTD.10.09.2015	M/s. Medhansh Enterprises - Contractor for Provision of un-interrupted water supply through RO Water Plant at ICD/SNF.	Rs.13,20,000/-	Extended for 1 year wef.10.09.2019 to 09.09.2020	08.09.2015	Work in Progress	Not Applicable
No.CON/SCR/CM/SNF/RDT/2015-16/OT/01/I/1422, Dated.14.09.2015	M/s. Nautical Lines (P) Ltd., - Road Transportation (Long Lead) of EXIM & Domestic Containers / Closed Body Trucks (CBTs) between Inland Container Depot, Sanathangar, Hyderabad (Telangana State) and Ports / Container Terminals in Mumbai area, Chennai area, Krishnapatnam Port and other destinations	Rs.17,73,64,395/- (2+2+1 Yr)	Extended 30.09.2020	01.10.2015	Work in Progress	Not Applicable
No. CON/SCR/RO /HR/30/I/2016/ 1582, Dated 28-10-2016	M/s. RJVS Enterprises - Contract for Catering Services at ICD / Sanathnagar, South Central Region (SCR)	Rs.5,86,845/- (3+2 Yrs-Renue)	Extended till 31.10.2021	01.11.2016	Work in Progress	Not Applicable
CON/SCR/CM/H&T /CFCV & MMLPV/ 2015-16/OT/02/ 1646, Dt.29-10-15	M/s. Prem Chand & Company - Composite Contract work for Container & Cargo Handling and Transportation at Combined Container Terminal (CFCV) and Container Freight Station, Multi Modal Logistics Park (MMLPV), Visakhapatnam (A.P)	Rs.49,69,16,575 (4+1 Yr.)	Extended till May,2020, Extension under Process beyond 31.05.2020.	01.12.2015	Work in Progress	Not Applicable
NO.CON/SCR/HR/CFCV&MMLPV/TENDE R/2017/2532 DTD 27-12-2017	M/s. Sai Laxmi Conservance - Contract for Providing Conservancy & Housekeeping at CONCOR, Visakhapatnam (A.P.)	Rs.1.64 crores (2+1 Yrs)	Extended upto 30.04.2020 for 4 months. Adhoc contract upto 31.07.2020, Tender to be opened on 03.06.2020	01.01.2018	Work in Progress	Not Applicable
CON/SCR/RO/HR/SECURITY/GUNTUR	M/S.Gp.Capt Pramod Kumar Chandola Security Agency at Guntur	Rs.30.14 LAKHS - 2 YEARS	15.01.2022	15.01.2020	Work in Progress	Not Applicable
CON/SCR/CM/SLT/Guntur/I/2017-18/OT/12 Dated 21-02-2018	M/s.Balmer Lawrie and Co.Ltd. Appointment of Agency for Preparation of Seal Cover for Processed Transshipment Permit, arrange Seal Check by Customs, Container Landing Endorsement by Customs and Cancellation of Continuity Bond for movement of containers from Visakhapatnam to ICD/Birgunj (Nepal) via Land Customs Station	Rs.46,67,400 (2+1) YEARS	31.03.2021,Extended for one year.	01.04.2018	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/RO/HR/VEH HIRE-CFCV&MMLPV 2019 dtd.19/09/2019	M/s.Mahagaruda Travels and Elite Services, Visakhapatnam Contract for hiring of two hatch back type vehicles and one Tavera/Innova/Bolero or equivalent type vehicle with driver on monthly hire basis for use at CFCV and MMLPV	Rs.49,03,200 (2+1 years).	20.09.2021	21.09.2019	Work in Progress	Not Applicable
No. CON/SCR/HHT/2017/08 dtd.06-03-2018	M/s.Aquarius Marine Services"Hiring of Professional Services for container inventory management through hand held terminals(HHTs) at ICD/DCT_Sanathnagar and DCT_Nagalapalle(NPL), Telangana State and CFS/Visakhapatnam & MMLP, Visakhapatnam of AndhraPradesh in SCR) HAND HELD TERMINALS	Rs.3.21 cores (2+1 years)	31.03.2021	01.04.2018	Work in Progress	Not Applicable
No. CON/SCR/CM/ CMCN/2015-16/ OT-e/03, Dt. 19-4-2016	M/s. Medhansh Enterprises - Contract for Providing Uninterrupted Purified Drinking Water at CONCOR's Domestic Container Terminal at Nagalapalle, Velimala Village, R.C. Puram Mandal, Nagapalappe (Medak Dist) - Telangana State.	Rs.11,15,400/- (4+1 Yr)	08.05.2021	09.05.2016	Work in Progress	Not Applicable
CON/SCR/HK/NPL DATED 02-04-2018	M/s. Leo Security and allied services - Contract for Providing Conservancy & Housekeeping at CONCOR's - DCT, Nagalapalli, R.C. Puram (Mandal), Medak Dist. T.S.	Rs.41,52,917 (2+1 yrs)	31.05.2021	01.06.2018	Work in Progress	Not Applicable
CON/SCR/HK/SNF&RO/2018 dtd 13.06.18	M/s. Sai Laxmi Conservance - Contract for Conservancy & Housekeeping at CONCOR-ICD, Sanathngar, Hyderabad & Regional Office at Secunderabad	Rs.1,74,55,966.56 (2+1 yrs)	30.06.2020	01.07.2018	Work in Progress	Not Applicable
CON/SCR/CM/SLT/SNF/I/2017-18/OT/11/966 dtd 02-07-18	M/s.Lalita Logistics and Agencies Pvt.Ltd., Shortlead Transportation of EXIM/DSO containers at ICD/SNF and providing other ancillary works for M/s.Food Corporation of India (FCI) only through e-tender cum reverse auction mode (in two bid mode).	Rs.14,82,90,282 (2+1 years)	05.08.2020	06.08.2018	Work in Progress	Not Applicable
CON/SCR/CMCN/H&T/2019/1205 DTD.10-12-19	M/s.Apana Logistics Pvt Ltd., Handling of Cargo, Internal Transportation of Containers and Short lead Transportation of Containers at Domestic Container Terminal (DCT), Nagalapalle(CMCN), Sangareddy District, Telangana State.	Rs.19.18 Crores (4+1 YEARS)	14.12.2023	15.12.2019	Work in Progress	Not Applicable
No. CON/SCR/CM/H&T/SNF/2017-18/OT/07/286 21-02-2018	M/s.Highway Roadlines Pvt.Ltd HANDLING & INTERNAL TRANSPORTATION OF CONTAINERS, CARGO AND EXIM / DOMESTIC WAREHOUSES MANAGEMENT AT INLAND / DOMESTIC CONTAINER DEPOT AT SANATHNAGAR, HYDERABAD	Rs.38.49 crores. (4+1 YRS).	17.04.2022	18.04.2018	Work in Progress	Not Applicable
CON/SCR/CM/WB/MMLP/I/2014-15/OT/02/1795, Dated 28-08-2014	M/s. Ratha Services - Contract for Supply, Installation & Operations of One Number of Pitless Electronic Weigh Bridge (100MT) for weighment at Multi-Modal Logistics Park at Visakhapatnam on Built, Operate and Transfer Scheme (BOT)	Rs.78,00,000/- (10 Years) (Revenue)	01.03.2025	02.03.2015	Work in Progress	Not Applicable
CON/SCR/WB/CNGT/2018/766 DT 23-05-2018	M/s.MET WEIGH INDIA Supply, Installation and Operation of one number pitless electronic weigh bridge (80MT) for weighment at GUNTUR Terminal on built operate and transfer basis (BOT) in single bid mode	Rs.6 Lakhs (10 Years under BOT)	30.09.2028	01.10.2018	Work in Progress	Not Applicable
CON/CFCV/MMLP-V/PWAY/Maintenance/2018-19/1	M/.J.Satyamnaidu Execution of maintenance of Railway siding and allied works at MMLPVSKP	Rs.1.24 Cr.(02 years)	02.12.2021	03.12.2018	Work in Progress	Not Applicable
LOI No.CON/CFCV/MMLPV/civil zonal/2018-19/117 dtd.25-01-2019	M/s.Lalitha Constructions Annual Maintenance Contract of civil works at MMLP Visakhapatnam for one year extendable to one more year	Rs.94.1 lakhs (1+1 years)	24.01.2021	25.01.2019	Work in Progress	Not Applicable
CON/SCR/RO/HR/Vehicle Hire/RO/SNF/NPL/1/2019 dtd.20-03-2019	M/s.IM Trade & Co. Hiring of LMVs on monthly hire basis with driver for use at RO/SCR, NPL,SNF.	Rs.61.81 Lakhs (2+1 Years)	31.03.2021	01.04.2019	Work in Progress	Not Applicable
CON/SCR/CM/O&M/Weighbridge/SNF/2019 Dtd.01-07-2019	M/s.Madanapalle Construction Co. Operation and Maintenance of CONCOR owned Electronic Weigh Bridge(80 MT) at Inland Container Depot, Sanatanagar, Hyderabad	Rs.39.17 Lakhs (04 Years)	11.09.2023	11.09.2019	Work in Progress	Not Applicable
CON/SCR/MMLPV/ROP.2018	Providing Un-interrupted purified drinking water at CONCOR's Multi Modal Logistics Park at Vizag	Rs.10.08 Lakhs (4+1)years	19.09.2023	20.09.2019	Work in Progress	Not Applicable

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/SCR/EP/CIVIL MAINT/ICD-SNF & DCT/NPL	M/s.Safe Bharat Ent.Pvt Ltd., Annual Civil Maintenance contract for ICD-SNF & DCT-NPL for 24 months	Rs.67.18 lakhs(incl.GST) 02 years	23.09.2021	24.09.2019	Work in Progress	Not Applicable
CON/SCR/Pway/ICD-SNF_DCT_NPL/2019/2/05 dtd.18-12-19	M/s.KY Chary Maintenance of Track at ICD/SNF, DCT_NPL	Rs.22.95 Lakhs(02 years)	02.01.2022	03.01.2020	Work in Progress	Not Applicable
CON/NGP/RO/RCT/DSO-TRPT/219-20/566 dated 18.10.2019	M/s Sandhu Transport Garrage - Adhoc Contract for Transportation of Domestic Containers and Cargo at Raipur Container Terminal as well as Multi-Modal Logistics Park at Naya Raipur.	Rs.26874470	wef.'12.09.2019 to 11.07.2020	12.09.2019	11.07.2020	Obligatory period of 4 months invoked beyond 12/03/2020 to 11.07.2020.FMLM floated opened on 18-06-2020 . TOC under process.
CON/NGP/RO/836/2018/1556 dated 08.03.2019	M/s Highway Roadlines Pvt Ltd - Contract for Handling of Containers and Cargo at Raipur Container Terminal as well as MMLP, Naya Raipur	Rs.19.51 Cr.	01.02.2023 Extendable by one more year	02.02.2019	01.02.2023	Not applicable
CON/NGP/RO/864/05/1635 29.03.2019	M/s Aquaius Marine Services, Ahmedabad - Contract of Hiring Professional Services for Survey of Containers & Cargo and Inventory Management at Aurangabad, Bhusawal, Raipur and Mandideep Container Terminals & MMLP at Naya Raipur.	Rs.4.25 Cr.	28.02.2023 Extendable by one more year	01.03.2019	28.02.2023	Not applicable
CONCOR/NGP/RO/880/2019/265 dated 19.06.2019	M/s Aries Container Terminal Chennai - Contract for Leasing of space for repair of ISO/DSO Containers (20 FT, 22 ft 40 ft & 45 FT) in Inland Container Depots at Nagpur, Aurangabad, Bhusawal, Raipur and Mandideep including MMLP at Naya Raipur and Empty Park/MMLP at Mihan and CRTs.	Rs.5.97 Cr.	31.05.2021 extendable by two more years(2+2+1)	01.06.2019	31.05.2021	Not applicable
CONCO/NGP/RO/H&T/CHD*CRT/533 dtd .03.10.2019	M/s Subhash Logistics Services - Handling and Transportation of Containers and Cargo at Chandiya Road CRT	Rs.1,12,80,856/-	01.10.2020	02.04.2020	01.10.2020	Obligatory period of 4 months invoked beyond 02/04/2020 to 01.10.2020.
CONCOR/NGP/RO/857-a/2018/881 DATED 09.10.2018	M/s Sunil Dutt Pokhriyal Security Agency - Providing Security and Incidental Services at MMLP Naya Raipur	Rs.47,32,624/-	15.10.2020	16.10.2018	15.10.2020	Not applicable
CON/CR/NAGPUR/HK/RAIPUR/ dt.01.02.2019	M/s Eximius Management Pvt. Ltd - Contract for Estate Maintenance, Cleaning & Houskeeping Services for ICD Raipur & MMLP, Naya Raipur.	Rs.23.63 lakhs	21.01.2021	22.01.2019	21.01.2021	2+1 years 22.01.2019
CO/CR/RAIPUR/ZONAL/2019-20/595 dtd 11.12.2019	M/s. ARCOMA - Annual Maintenance Contract for Rigid Pavement, Flexible Pavement, Warehouses, Admin Buildings and other Misc. Structures at ICD Raipur and MMLP, Naya Raipur.	Rs.1,75,39,181.94/-	20.11.2021	21.11.2019	20.11.2021	2 years w.e.f 21.11.2019
CON/EP/CR/RPR/ELE/567 dtd. 19.10.2019	M/s Chaman Electrical - Service Pertaining to Substation and Electrical Installations at ICD-Raipur	Rs.10,53,410/-	31.10.2021	01.11.2019	31.10.2021	2 Years 01.11.2019
CON/CR/VEHICLE/NCT/2017-18 dtd. 12.01.2019	M/s Satvinder Singh Sandhu - Contract for Hiring of Vehicle on Monthly Basis at ICD Raipur and MMLP Naya Raipur	Rs.16,70,760/-		16.12.2018		2 Years w.e.f 16.12.2018
CON/CR/RPR/Weighbridge BOT/2010 dated 16.08.2010	M/s Satvinder Singh Sandhu - Supply Installation and Operation of 01 No. Pitless Electronic Weighbridge(60MT) for weighment at Inland Container Depot Raipur on Build Operate and Transfer Scheme	Rs.17555/- payable to CONCOR as license fee	30.04.2022	01.05.2012	30.04.2022	Monthly license fees payable to CONCOR Rs.17555/-
CON/T/WB-10/2015 dt. 02.05.2016	M/s Digital Weighing Systems Pvt Ltd - Supply Installation and Commissioning 10 No. of Pitless In Motion Railway Electronic Weighbridge (15 KMPH Speed) 120 MT Capacity as per RDSO Specification No. WD-29-Misc-05 excluding construction Weighbridge House/Console Room at Various sites of CONCOR on Trunk basis including AMC	With CO	17.07.2024	18.07.2019	17.07.2024	Not applicable
	M/s Leotronic Scales Pvt Ltd - (Static Weighbridge at MMLP Naya Raipur)	Rs.54,59,270/-	11.03.2021	12.03.2019	11.03.2021	Not applicable
CON/IM/FMLM/2018	1.M/s. Khaitan Transport Company Pvt. Ltd., 2.M/s. TCI CONCOR Multimodal Transport Solutions Ltd., 3.M/s. Prem Chand & Company, 4.M/s. T. N. Singh and 5.M/s. DKS Logistics Pvt. Ltd	Rs.28 Crores	14.04.2021	15.04.2019	NA	NA
CON/EP/VPDM/Bal. Addl. CC Pav./R-II/2019 dt. 31.07.2019	M/s Earth Pavers (Hyderabad) Pvt. Ltd.,	3,95,96,268.24	30.09.2020	15.08.2019	Work in progress	----
CON/EP/MMLP-Paradip/IFFCO/2019 dt:26.08.2019	M/s Satyasai Coldchain and Infracon Private Limited	5,50,55,476.26	14.08.2020	10.09.2019	Work in progress	----

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
CON/EP/MMLP/TIHI/P.Way/Ph-II/2019	M/sMNC Industries Pvt. Ltd.	5,82,23,156.29	20.09.2020	21.11.2019	Work in progress	----
CON/EP/MMLP/KAKINADA/Phase-I/T-I/R-1/2018 dated 18.6.2018	M/s Devi Engineering and Constructions Private Ltd.	32,67,22,247.97	31.08.2020(PROVISIONAL)	02.07.2018	Work in progress	Less progress by contractor and National lock down w.e.f 24.03.2020
No.CON/EP/CO/Design & Int.Furnish/T-I/2019 dtd.20.05.19	M/s Studiokon Ventures Private Limited	27,48,66,754.96	31.05.2020 (provisional)	03.06.2019	Work in progress	Further Work could not be taken up due to National lock down
CON/EP/VIZAG/PHASE-II/Rail Side Warehouse/T-I /2019 dtd.22.10.2019	M/s SCS Infrastructures Private Limited	32,25,95,274.85	04.05.2021	05.11.2019	Work in progress	
CON/EP/MMLP/KPT/Temp.Road/T-1/2019dtd10.02.2020	M/s. Backbone Construction Pvt. Ltd	71234655.78	23.08.2020	24.02.2020	Work in progress	
CON/EP/CO/Exterior work/T-1/2019 dtd 10.02.2020	M/s. Sunil Kumar Sinha	6940532.54	24.06.2020	24.02.2020	Site under mobilisation	Work could not be taken up due to National lock down
CON/EP/MMLP/MIHAN/CC-Pavement around WH/ 2019 dt. 29.08.2019	M/s Das Processors	Rs. 8,53,88,292.24	12.06.2020	13.09.2019	Work in progress	-
CON/EP/MMLP/Barhi/Track work/T-2/2016 dated 23.05.2016	M/s S.C Agarwal	Rs 22,97,91,972.58	31.03.2020	07.06.2016	Work in progress	-
CON/EP/MMLP/MIHAN/Balance Admin Bldg/T-2/ 2019 dt. 22.01.2020	M/s Mohit Infratech	Rs. 36164577.75	05.08.2020	06.02.2020	Work in progress	-
CON/EP/MMLP/Barhi/Ph-II/2019 dt. 28.02.2020	M/s Kashyapi L&N J.V	Rs. 19,92,29,836.75	14.09.2021	13.09.2021	Work in progress	-
CON/EP/MMLP/Paradip/Civil & Electrical works/R-1/2018 dated 26.10.2018	M/s BCC & AVR IPL (JV)	Rs.55,99,99,837.58	09.11.2020	10.11.2018	Work in progress	
CON/EP/MMLP/Jajpur/Civil & Electrical works/2018 dated 01.02.2019	M/s BCC & MONALISA (JV)	Rs.28,07,02,142.37	16.08.2020	16.02.2019	Work in progress	
CON/EP/MMLP-Paradip/IFFCO/2019 dt. 17.10.2019	M/s ARSS-BDPL (JV),	Rs.76,15,90,871.92	31.10.2021	01.11.2019	Work in progress	
CON/EP/MMLP-Paradip/OHE/R-1/2019 dt. 17.02.2020	M/s Brahma Construction	Rs. 2,17,67,517.17	02.07.2020	03.03.2020	Work in progress	
NOA no. CON/T/ WB-10/2015 Dtd: 18.02.2016	M/s Digital Weighing system (P) Ltd. Bilaspur.	2,34,85,000.00	D + 730 "D" is the date of NOA i.e 18/02/2016	07.05.2016	-	-
- N.O.A CON/T/RST/SANY-25/2017 DT: 25.7.18	M/s. Hunna Sany Port Machinery CO. LTD. CHINA	USD 9400149,14 + 3,13,19,537,76	D+270 "D" is the date of Notification of Award i.e Dt: 25.07.18	07.03.2019	-	-
N.O.A CON/T/RST/TIL-24/2017 DT: 25.07.18	M/s TIL Ltd Kolkata	60,92,79,333.37	D+270 "D" is the date of Notification of Award i.e Dt: 25.07.18	27.02.2019	-	-
NOA CON/T/BLCS/ATL-36200/2018/2113 dated 31.05.2019.	M/s Sanrock Enterprices	18,40,44,420.00	D+615 "D" is the date of Notification of Award i.e Dt:31.05.2019	05.08.2019	-	-
NOA CON/T/BCS/BOGIE-3650/2018/2115/ dated 31.05.2019 for 2716 nos Bogie	M/s Oriental Foundry Pvt.	71,14,67,064,00	D+600 "D" is the date of Notification of Award i.e Dt: 31.05.19	21.10.2019	-	-
NOA CON/T/BCS-CBC-3650/2018/2116 dated 31.05.2019 for 2716 nos CBC	M/s Oriental Foundry Pvt.	18,90,47,180.00	D+600 "D" is the date of Notification of Award i.e Dt: 31.05.19	01.11.2019	-	-
NOA CON/T/BCS/CTRB-14600/2018/2077 dated 17.05.2019 for 18100 nos CTRB	M/s Timken India	42,56,64,940.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	30.07.2019	-	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
NOA CON/T/BCS/CTRB-14600/2018/2077 dated 17.05.2019 for 18100 nos CTR	M/s National Engineering Industries Ltd	42,56,64,940.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	26.08.2019	-	-
NOA CON/T/BCS/HCDG-3650/2018/2070 dated 17.05.2019 for 3620 nos Draft gear	M/s Frontier Alloy Steel Ltd.	17,86,47,000.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	10.09.2019	-	-
CON/T/BCS/HCDG-3650/2018/2069 dated 17.05.2019 for 5430 nos Draft gear	M/S Raneka Industries Ltd.	26,79,70,500.00	D+600 "D" is the date of Notification of Award i.e Dt: 17.05.19	03.08.2019	-	-
NOA CON/T/BCS/HAT section- 9050/2018/2198 dated28.06.19 for Item1-452 & item 2-1810	M/S Orient Steel and Industries Ltd.	3,35,56,744.20	D+180 "D" is the date of Notification Of award i.e Dt: 28.06.2019	04.10.2019	-	-
NOA CON/T/BCS/HAT section- 9050/2018/2199 dated28.06.19 for Item1-272 & item 2-1086	M/S Pennar Industries Ltd.	2,01,49,105.20	D+180 "D" is the date of Notification Of award i.e Dt: 28.06.2019	20.09.2019	-	-
NOA CON/T/BCS/HAT section- 9050/2018/2201 dated28.06.19 for Item1-270 & item 2-1086	M/S DTL Ancillary Ltd.	2,01,49,105.20	D+180 "D" is the date of Notification Of award i.e Dt: 28.06.2019	02.10.2019	-	-
NOA CON/T/BCS/HAT section- 9050/2018/2200 dated28.06.19 for Item1-272 & item 2-1080	M/S Modern Industries	2,01,49,105.20	D+180 "D" is the date of Notification Of award i.e Dt: 28.06.2019	20.09.2019	-	-
NOA CON/T/BCS/HAT section- 9050/2018/2193 dated26.06.19 for Item1-272 & item 2-1080	M/S Dewas Metal Sections Ltd.	4,02,98,210.40	D+180 "D" is the date of Notification Of award i.e Dt: 26.06.2019	19.09.2019	-	-
NOA CON/T/HSCFW/EOI/2018/2197 DATED 28.06.2019 for 18 BLCS rakes	M/S Modern Industries	40,04,80,200.00	D+720 "D" is the date of Notification Of award i.e Dt: 28.06.2019	-	-	-
NOA:-CON/T/BLCS/STEEL ITEMS/2018/2214 Dt. 04.07.2019 for 9 nos. of steel items	M/s. Tata Steel Ltd	66,19,30,430.88	Running Contract valid upto 31.10.2020	07.08.2019	-	-
NOA:CON/T/BLCS/STEEL ITEMS/2018/2217 Dt. 08.07.2019 for 1 no. of steel item	M/s. Steel Authority of India Ltd	63,52,629.12	Running Contract valid upto 31.10.2020	19.10.2019	-	-
NOA:-CON/T/BLCS/STEEL ITEMS/2018/2218 Dt. 08.07.2019 for 1 no. of steel item	M/s.Jindal Steel & Power Ltd.	1,87,50,518.60	Running Contract valid upto 31.10.2020	30.11.2019	-	-
NOA:-CON/T/BLCS/STEEL ITEMS/2018/2252 Dt. 22.07.2019 for 1 no. of steel item	M/s. Steel Authority of India Ltd	1,73,10,168.36	Running Contract valid upto 30.11.2020	15.11.2019	-	-
NOA. CON/T/DCONT-11,600/20FT/EO & SA/2019/2368 Dt:03.10.2019 for supply of container	M/s Dong Fang International Container (Qingdao) Co. Ltd. China	USD36379800	D+690 "D" is the date of Notification Of award i.e Dt: 03.10.2019	21.01.2020	-	-
NOA. CON/T/BCS/BOGIE- 5520/2019/2425 DT: 31.10.19(supply qty. 2500 nos.)	M/s Raneka Industries. Ltd	Rs.80,32,50,000.00	D+600 "D" is the date of Notification of Award i.e Dt: 31.10.19	03.12.2019	-	-
NOA. CON/T/BCS/BOGIE- 5520/2019/2424 DT: 31.10.19 (supply qty. 1700 nos.)	M/s Siena Engineering Pvt. Ltd	Rs. 54,62,10,000.00	D+600 "D" is the date of Notification of Award i.e Dt: 31.10.19	31.12.2019	-	-
NOA. CON/T/BCS/BOGIE- 5250/2019/2457 DT: 14.11.19(supply qty. 1320 nos.)	M/s Hindustan Engg. & Industries Ltd.	Rs.424116000.00	D+600 "D" is the date of Notification of Award i.e Dt: 14.11.19	14.01.2020	-	-

Contract No & Date	Name of Contractor	Value of Contract (in)	Schedule date of Completion of supplies. contract	Actual date of start of Work	Actual Date of Completion	Reasons for delay if any
NOA. CON/T/BCS/CBC-5520/2019/2455 DT: 14.11.19 (supply qty. 3320 nos.)	M/s Hindustan Engg. & Industries Ltd.	Rs25,27,35,000.00	D+600 "D" is the date of Notification of Award i.e Dt: 14.11.19	14.01.2020	-	-
NOA. CON/T/BCS/CBC-5520/2019/2456 DT: 14.11.19 (supply qty. 2200nos.)	M/s Atul Engg. Udyog	Rs.16,74,75,000.00	D+600 "D" is the date of Notification of Award i.e Dt: 14.11.19	14.01.2020	-	-
PO NO.CON/T/BLCS/STEEL ITEMS/2019/2626 DT 23.01.2020	M/s Tata Steel Ltd.	Rs.1647513.79	-	22.04.2020	-	-
PO NO.CON/T/BLCS/STEEL ITEMS/2019/2625 DT23 .01.2020	M/s Jain paints and hardware store	Rs.1787641.00	22.04.2020	02.03.2020	-	-
NOA:CON/T/BLCS/Sub/Assemblies/2020/2700 DTD:11.05.2020	M/s Kartikaya Ind. Pvt. Ltd	Rs.33,86,09,600.00	D+360 "D" is the date of Notification of Award i.e Dt: 11.05.2020	-	-	-
NOA:CON/T/BCS-810/22 SubAssemblies/2020/2717 dt:19.05.2020	M/s Bhilai Engg. Co.Ltd.	Rs. 22,11,32,800.00	D+360 "D" is the date of Notification of Award i.e Dt: 19.05.20	-	-	-
CON/EP/Varnama/Track Work/T-ILR-II/2016 dt. 12.04.2016	M/s Premco Rail Engineers Ltd.	Rs. 10,53,99,404.52	02.06.2020	27.04.2016	Work in progress	
CON/EP/Varnama/Admn Bldg-WH/T-VI/2016 dt. 02.02.2017	M/s Shanti Buildwell(JV)	Rs.16,36,88,692.25	04.07.2020	17.02.2017	Work in progress	
CON/EP/Swarupganj/Civil & Electrical works/T-II/2017 dtd.02.11.2017	M/s Sanwariya - Shivhare (J.V.)	Rs.51,78,87,070.53	22.06.2020	17.11.2017	Work in progress	
CON/EP/MMLP Mundra/CC Pav & WH/T-I/2018 dt.28.05.2018	M/s. Bhimji Velji Sorathia Construction Private Limited	Rs.39,28,73,868.06	15.05.2020	11.06.2018	Work in progress	
No. CON/EP/Dahej/Civil & Electrical works/T-I/2018 dt. 13.03.2019	M/s RSC Infratech Developers LLP	Rs.53,92,69,491.42	27.03.2021	28.03.2019	Work in progress	
CON/EP/Varnama/Bridge and Track work/2019 dt.24.06.2019	M/s Sanjeev Kumar Goyal Contractor	Rs.5,02,31,458.72	12.06.2020	09.07.2019	Work in progress	
CON/EP/KHEMLI/S&T/T-1/2016 dt. 06.02.2017	M/s Shivakriti International Ltd.	Rs.6,92,89,621.18	31.03.2019	21.02.2017	Work in progress	
CON/EP/KTS/MMLP/Warehouse/90/50/T-XVI/2017 dt.09.02.2018	M/s LNA Infraprojects Pvt. Ltd.	Rs.22,81,45,190.22	16.06.2020	24.02.2018	Work in progress	
CON/IT/4214 dated 08-11-2018	M/s. Railtel Enterprises Ltd.	5.5% (excluding taxes) of built-up cost of Rs. 87 Crore (excluding taxes)	16.09.2019	08.11.2018	Work in Progress	1.H/w Implemented 2.N/w implemented 3.HR Payroll & H/w for Comm. Application-Tender Finalized 4.DR Site-Under tender preparation
CON/IT/2828/19/02 dated 05/11/2019	M/s Kerala State Electronics Development Corporation Ltd.	56028000	03.05.2020	05.11.2019	Work in Progress	COVID-19 Lockdown
CON/IT/4415/19/28 dated 22/01/2020	M/s. Regard Network Solution	52476236.32	21.05.2020	22.01.2020	Work in Progress	--
CON/IT/1260/19/49 dated 28/02/2020	M/s. Hitachi Systems Micro Clinic Pvt. Ltd.	903393035.4	26.08.2020	28.02.2020	Work in Progress	--
CON/IT/2427 dated 18/03/2020	M/s. Silver Touch Technologies Ltd.	156842014	14.10.2020	18.03.2020	Work in Progress	--
CON/EP/Elect./MMLP/ Vizag/T-1/2016 dtd.22.11.2016	M/s.Modern Electric Co. Dehradun	5,66,31,114.19	07.12.2016	06.09.2017	Work in progress EOT granted upto 31.12.2019, EOT under process	Electrical Pole & High Mast Location has been changed
CON/EP/Elect. /FF/AHMG/2018 dt. 26.12.2018	M/s. J.K. Defence Fire Engg. Services, Greater Noida	1,54,75,574.39	10.01.2019	09.10.2019	Work in Progress, EOT granted upto 11.04.2020, EOT under process	PMC was appointed from 03.06.2019 & ware house was not avialable for sprinkler work
CON/EP/Elec. /FF/TIHI/2018 dated 09.04.2019	M/s Lyra Engineering Services, Noida	2,32,98,545.36	24.04.2019	23.01.2020	Work in progress, EOT granted upto 30.04.2020, EOT under process	Drg layout changed as per site requirement
CON/EP/ICD/TNPM/Rewiring/2018 dated 17.05.2019	M/s Anil Nathani, Raipur	1,57,13,771.41	01.06.2019	01.03.2020	Work in progress. EOT under process.	Ware house not provided for work COVID -19 Panademic
CON/EP/Elect./FF/BARHI/2019 dated 28.08.2019	M/s. J.K. Defence Fire Engg. Services, Greater Noida	1,48,47,700.90	12.09.2019	12.06.2020	Work in progress. EOT under process.	COVID -19 Panademic